

RECEIVED DEPARTMENT OF PLANNING

AND DEVELOPMENT 229 West 12th Street, Pueblo, CO 81003-2810~719-583-6100

via E-mail October 30, 2014

October 29, 2014

Joan Armstrong, Director Pueblo County Planning & Development 229 W. 12th Street Pueblo, CO 81003-2810

Subject: Southern Delivery System Pueblo County 1041 Permit Quarterly Construction Report, 3rd Quarter Calendar Year 2014

Ms. Armstrong:

Colorado Springs Utilities, the Southern Delivery System (SDS) Project Manager, is submitting the attached Pueblo County (County) Quarterly Construction Report for the third quarter of calendar year 2014 in fulfillment of Pueblo County 1041 Permit No. 2008-002, Condition ENF-1, No. 1 – Quarterly Report, with a summary of project construction in Pueblo County. Attachments to this report include the Project Execution Plan Update for SDS Programmatic, Pueblo Dam Connection Work Packages 1A and 1B, Raw Water Pipeline Work Packages S1, S2, and S3, and the Juniper Pump Station.

Please contact me at 719-668-8037, or Mark Pifher at 719-668-8693, with any questions regarding the attached report.

١.

Sincerely,

John A. Fredell Southern Delivery System Program Director

Enclosure

cc: Mike Ryan, Bureau of Reclamation - Great Plains Regional Director

Southern Delivery System Pueblo County 1041 Permit Quarterly Construction Report

3rd Quarter, Calendar Year 2014

Prepared for: Pueblo County

Submitted by:

Colorado Springs Utilities, SDS Project Manager on behalf of SDS Participants

October 2014

Contents

| Sectio | | | Page |
|--------|----------------|---|------|
| | | | |
| | | reviations | |
| | | | |
| 1.0 | | | |
| | | ose | |
| | | ern Delivery System Project Overview | |
| | | Packages in Pueblo County | |
| | | Participant Information | 1-4 |
| | | 041 Permit Quarterly Construction Report Scope and Submittal | 1-5 |
| 2.0 | | rmit Compliance Reporting Requirements for SDS | |
| 3.0 | 0 | SDS Construction Activities in Pueblo County During the Report | |
| | • | | - |
| 4.0 | Forecast of U | pcoming Activities for the Next Reporting Period | 4-1 |
| 5.0 | References | | 5-1 |
| Table | 5 | | |
| 1 | Work Packag | ge Designations | |
| 2 | Summary of | Activities Related to Permit Conditions | |
| Figur | 28 | | |
| 1 | Southern Del | ivery System Project Plan | |
| 2 | Work Packag | es in Pueblo County | |
| Attac | nments | | |
| 1 | Pueblo Coun | ty 1041 Permit Quarterly Reporting Matrix | |
| 2 | Safety Incide | nt Log | |
| 3 | Citizen Call I | log | |
| 4 | Contractor N | on-Compliance Issues Log | |
| 5 | Project Execu | ition Plan Update - Programmatic, PDC1A, PDC1B, S1, S2, S3, and | JPS |
| 6 | Dewatering A | Activities & Excavation Locations in Pueblo County | |

7 Work Outside Normal Work Hours Log

Acronyms and Abbreviations

| 1041 Permit | Pueblo County 1041 Permit No. 2008-002 |
|---------------------|---|
| ACP | Asbestos Cement Pipe |
| BMPs | Best Management Practices |
| JOW | Joint Outlet Works |
| Matrix | 1041 Permit Quarterly Reporting Matrix |
| mgd | million gallons per day |
| MS4 | Municipal Separate Storm Sewer System |
| PDC | Pueblo Dam Connection |
| PEP | Project Execution Plan |
| PWMD | Pueblo West Metropolitan District |
| Reclamation | Bureau of Reclamation |
| SDS | Southern Delivery System Project |
| SDS Participants | Colorado Springs Utilities, City of Fountain, Security Water District, and Pueblo West Metropolitan District |
| UPRR | Union Pacific Railroad |
| USGS | United States Geological Survey |
| VTC | Vehicle Tracking Control |
| WTP | Water Treatment Plant |

Work Package Designations

| PDC1A | Pueblo Dam Connection |
|-------|--|
| PDC1B | Pipeline from Pueblo Dam Connection to Juniper Pump Station including Pueblo West Connection |
| JPS | Juniper Pump Station |
| S1 | Pipeline from Juniper Pump Station to Pueblo West |
| S2 | Pipeline through Pueblo West |
| S3 | Pipeline from Pueblo West to El Paso County line |

Executive Summary

The Southern Delivery System Project (SDS) is a regional water delivery system that will serve the City of Colorado Springs (via Colorado Springs Utilities), City of Fountain, Security Water District, and Pueblo West Metropolitan District (PWMD) (collectively, the SDS Participants).

Purpose

The purpose of the SDS Pueblo County 1041 Permit Compliance Quarterly Construction Report for the 3rd Quarter, Calendar Year 2014 is to provide Pueblo County with a summary of activities related to the conditions of the Pueblo County 1041 Permit No. 2008-002 (1041 Permit). The report is being submitted by Colorado Springs Utilities, the SDS Project Manager.

Reporting Requirement

The 1041 Permit requires submission of a quarterly report during project construction in Pueblo County. This report is intended to provide a summary of activities related to the conditions of the 1041 Permit.

Summary of SDS Construction Activities in Pueblo County During this Reporting Period

During the third quarter of 2014, SDS construction activities in Pueblo County continued at the Pueblo Reservoir Dam, Juniper Pump Station, and along the S1, S2, and S3 Pipeline work packages.

Activities at Pueblo Dam Connection (PDC) during the reporting period included:

- Ongoing maintenance of Best Management Practices (BMPs)
- Cone Valve Facility Maintenance and Optimization
- Vegetation Restoration hydro-mulching and installation of erosion control blanket
- Installation of irrigation system
- Irrigation

Activities in the S1 work package during the reporting period included:

- Ongoing maintenance of BMPs
- Maintenance of irrigation system
- Maintenance of revegetation
- Irrigation
- Vegetation cover surveys

• Weed mitigation

Activities in the S2 work package during the reporting period included:

- Ongoing maintenance of BMPs
- Maintenance of irrigation system
- Maintenance of revegetation
- Irrigation
- Vegetation cover surveys
- Weed mitigation

Activities in the S3 work package during the reporting period included:

- Ongoing maintenance of BMPs
- Maintenance of irrigation system
- Maintenance of revegetation
- Irrigation
- Vegetation cover surveys
- Weed mitigation

Activities at the Juniper Pump Station work package during the reporting period included:

- Ongoing maintenance of BMPs
- Rock excavation
- Forming, rebar and concrete placement
- Delivery of pipe, and materials, bridge crane, 54" flow meter
- Pipe installation and welding
- Material backfill
- Installation of underground electric conduit
- Installation of underground plumbing
- Placement of pump can friction collars

1.0 Introduction

1.1 Purpose

The purpose of the SDS Pueblo County 1041 Permit Quarterly Construction Report for the 3rd Quarter, Calendar Year 2014 is to provide Pueblo County with a summary of activities related to the conditions of the 1041 Permit. The report is being submitted by Colorado Springs Utilities, the SDS Project Manager. This SDS Pueblo County 1041 Permit Quarterly Construction Report addresses the reporting requirements listed in the 1041 Permit Condition No. 25 and the 1041 Permit Mitigation Appendix ENF-1.

1.2 Southern Delivery System Project Overview

SDS is a regional water delivery project that will serve the City of Colorado Springs (via Colorado Springs Utilities), City of Fountain, Security Water District, and PWMD (collectively, the SDS Participants).

Phase 1 of SDS includes construction of the following facilities:

- A 53-mile raw water pipeline (66- and 72-inch diameter)
- Two 78 million gallons per day (mgd) raw water pump stations and one 50-mgd raw water pump station (expandable in Phase 2)
- A water treatment plant (WTP) with a capacity of 50 mgd (expandable in Phase 2)
- Approximately 7 miles of finished water pipelines up to 54 inches in diameter

Phase 2 of SDS includes the following:

- A 30,500 acre-foot terminal storage reservoir on upper Williams Creek (Upper Williams Creek Reservoir)
- Expansion of the 50-mgd raw water pump station and WTP to 100-mgd capacity
- Expansion of the treated water delivery system
- A 28,000 acre-foot exchange storage reservoir on Williams Creek (Williams Creek Reservoir) and exchange conveyance facilities to transfer exchange water to and from Fountain Creek

The SDS facilities are shown on **Figure 1**.

1.3 Work Packages in Pueblo County

There are six work packages that will be constructed in Pueblo County. These work packages and their designations are included in **Table 1**. **Figure 2** identifies the locations of the work packages in Pueblo County.







FIGURE 2. Work Packages in Pueblo County



OCTOBER 2014 3RD QUARTER, CALENDAR YEAR 2014

| Work Package Designation | Work Package Description |
|--------------------------|---|
| PDC1A | Pueblo Dam Connection |
| PDC1B | Pipeline from Pueblo Dam Connection to Juniper Pump Station including Pueblo West Connection |
| JPS | Juniper Pump Station |
| S1 | Pipeline from Juniper Pump Station to Pueblo West |
| S2 | Pipeline through Pueblo West |
| S3 | Pipeline from Pueblo West to El Paso County line |

TABLE 1. Work Package Designations

1.4 SDS Participant Information

Contact details for the SDS Participants and their authorized agents are as follows:

Colorado Springs Utilities

(Authorized agent acting on behalf of Participants)

Contact: John Fredell, Program Director Plaza of the Rockies, Third Floor 121 S. Tejon, MC930 Colorado Springs, CO 80947 Phone: (719) 668-8037; Fax: (719) 668-8734 E-mail: jfredell@csu.org

Security Water District (Participant)

Contact: Roy Heald, District Manager 231 Security Blvd. Security, CO 80911 Phone: (719) 392-3475; Fax: (719) 390-7252 E-mail: r.heald@securitywsd.com

City of Fountain (Participant)

Contact: Curtis Mitchell, Director of Utilities 116 S. Main St. Fountain, CO 80817 Phone: (719) 322-2040; Fax: (719) 322-2011 E-mail: cmitchell@fountaincolorado.org

PWMD (Participant)

Contact: Scott Eilert, Utilities Director 109 E. Industrial Blvd. Pueblo West, CO 80017 Phone: (719) 547-5044; Fax: (719) 547-2833 E-mail: seilert@pwmd-co.us

1.5 SDS 1041 Permit Quarterly Construction Report Scope and Submittal Schedule

Colorado Springs Utilities, the SDS Project Manager, intends to provide SDS Pueblo County 1041 Permit Quarterly Construction Reports based on the calendar year. This report addresses the period from July through September of calendar year 2014. The intent is to provide these submittals to Pueblo County by the end of the month following the reporting period. The submittal dates are as follows:

- 1st Quarter (January through March) April 30th
- 2nd Quarter (April through June) July 31st
- 3rd Quarter (July through September) October 31st
- 4th Quarter (October through December) January 31st

2.0 Listing of Permit Compliance Reporting Requirements for SDS

A detailed and specific listing of the permit compliance reporting requirements for SDS per the 1041 Permit is provided in **Attachment 1** – 1041 Permit Quarterly Reporting Matrix (Matrix).

The Matrix contains:

- Columns 1 and 2: A listing of the quarterly reporting requirements for SDS that are described in the 1041 Permit Mitigation Appendix ENF-1
- Column 3: An activity summary describing the actions related to the conditions of the 1041 Permit
- Column 4: A field to show what additional documentation is included in an attachment to this report

Supporting documentation listed in Matrix Column 4 is provided in the following attachments:

- Attachment 2 Safety Incident Log
- Attachment 3 Citizen Call Log
- Attachment 4 Contractor Non-Compliance Issues Log
- Attachment 5 Project Execution Plan Update For Programmatic, PDC1A, PDC1B, S1, S2, S3, and JPS
- Attachment 6 Dewatering Activities and Excavation Locations in Pueblo County
- Attachment 7 Work Outside Normal Work Hours Log

Colorado Springs Utilities has prepared **Table 2**, a summary table, identifying the activities and corresponding permit condition. Additional detail, including reference to the 1041 Permit Mitigation Appendix provisions, can be found in **Attachment A** of the Project Execution Plan in **Attachment 5** of this report.

| Permit Condition | Activities During the Reporting Period |
|---|---|
| 4. Compliance with Other Regulatory Requirements, p. 8 ^a | Colorado Springs Utilities, Project Manager for the SDS Participants, continues to take numerous measures to track regulatory requirements and permits to facilitate compliance. |
| 8. Sediment Control / Dredging and Clear Springs Ranch, p. 13 | Fountain Creek realignment has been completed. Construction of two drop control structures, channel grading, and wetlands planting has been finished. All vegetation on the project site has been planted. Key stakeholders have been briefed on the status of this project and a "ribbon cutting" ceremony with stakeholder and agency representatives is planned for early 4 th Quarter. Monitoring of plant growth and site conditions will continue. |
| 13. County Road Improvements and Restoration, p.14 | S2 warranty complete September, 2014. |
| 15. Acquisition of Property Interests, p. 15 | Colorado Springs Utilities has acquired possession of, or closed, all required easements for pipeline construction in Pueblo County. During the reporting quarter, there is one remaining landowner in condemnation, who owns seven properties. This landowner has granted possession to complete construction and the courts only need to determine the final valuation of the easements. Trial was scheduled for November 2014, since delayed, and expert reports have been filed. |
| 16. Lake Level Management at Pueblo Reservoir, p. 15 | Neither the Southeastern Colorado Water Conservancy District nor the Bureau of Reclamation has moved forward with developing a reservoir management plan for Pueblo Reservoir. Colorado Springs Utilities commits to participate in the process, if and when these agencies begin a plan development. Colorado Springs Utilities has contacted Southeast regarding this provision. |
| 18. Monitoring Program and Adaptive Management for Fountain Creek and the Arkansas River, p. 16 (Water Quality and Geomorphology) | Monitoring data collected during 2013 was included in the annual report, which was submitted to Pueblo County on January 31, 2014. Monitoring continues on a scheduled basis by the United States Geological Survey (USGS) and an annual report for 2014 will be submitted on January 31, 2015. |
| 20. Construction Impact Mitigation, p. 16 | Colorado Springs Utilities has implemented BMPs at all of the work sites and monitors work sites daily for noise and dust. Colorado Springs Utilities has established points of contact, a website, and a telephone hotline to respond to public questions, comments, and concerns. There were no dust or noise exceedances during the 3 rd Quarter. |
| 22. Reclamation of Disturbed Lands, p. 17 | Colorado Springs Utilities provided revegetation bonds for each of the pipeline work packages in Pueblo County to Pueblo County in March 2012. A revegetation contractor has completed planting a native seed mix on all pipeline work packages in Pueblo County. During the reporting period, the cover and diversity evaluations were conducted by the Colorado Natural Heritage Program (CNHP) and by Pueblo County subject matter experts. Preliminary results indicate 90% cover requirement has been met on all pipeline segments in Pueblo County. Reports are currently under review. Process for release of segments following successful revegetation being finalized. Post-storm supplemental mitigation implemented for the Walker property was also evaluated and found to be functioning as designed with most areas showing good recovery of native species planted following 2013 rain storm impacts. Storms during the 2014 growing season require additional work, which will be completed during Q4 2014. |

| TADLE 2 Summar | of Activities Related to Permi | t Conditions |
|-----------------|---------------------------------|--------------|
| TADLE Z. Summan | JI ACIIVILIES REIALEU IU FEITII | |

a - Page number refers to the page in Pueblo County Resolution No. P&D 09-22

| 23. Stormwater Management, p. 17 | City Council adopted new DCM in late May. Watershed spin-off projects in neighboring jurisdictions are being pursued. The City has set its 2014 Stormwater budget at \$23M. Phase II Regional Stormwater Task Force work (governance, funding options, independent capital project review) has been completed. A new Citizens Task Force was formed to promote a ballot initiative; initial public polling was completed and demonstrates support for a fee- based regional solution; November 2014 stormwater ballot language set; regional stormwater IGA creating a new stormwater authority was finalized and executed; IGA will become effective upon affirmative vote in November. |
|--|--|
| 25. Compliance Monitoring and Reporting, p. 18 | During the reporting period, Colorado Springs Utilities submitted the 2 nd Quarter 2013 Quarterly Report. |
| 26. Non-compliance, p. 18 | There were no instances of non-compliance during the reporting period. CDPHE inspected the Juniper Pump Station site on July 1, 2014 and provided a compliance advisory report. All items identified in the report have been addressed. |
| 28. Mitigation Appendix, p. 18 | Colorado Springs Utilities continues to implement measures to comply with the provisions of the Mitigation Appendix of the 1041 Permit. |

3.0 Summary of SDS Construction Activities in Pueblo County During the Reporting Period

During the third quarter of 2014, SDS construction activities in Pueblo County continued at the Pueblo Reservoir Dam, Juniper Pump Station, and along the S1, S2, and S3 Pipeline work packages.

Activities at Pueblo Dam Connection during the reporting period included:

- Ongoing maintenance of BMPs
- Cone Valve Facility Maintenance and Optimization
- Vegetation Restoration hydro-mulching and installation of erosion control blanket
- Installation of irrigation system
- Irrigation

Activities in the S1 work package during the reporting period included:

- Ongoing maintenance of BMPs
- Maintenance of irrigation system
- Maintenance of revegetation
- Irrigation
- Vegetation cover surveys
- Weed mitigation

Activities in the S2 work package during the reporting period included:

- Ongoing maintenance of BMPs
- Maintenance of irrigation system
- Maintenance of revegetation
- Irrigation
- Vegetation cover surveys
- Weed mitigation

Activities in the S3 work package during the reporting period included:

- Ongoing maintenance of BMPs
- Maintenance of irrigation system
- Maintenance of revegetation

- Irrigation
- Vegetation cover surveys
- Weed mitigation

Activities at the Juniper Pump Station (JPS) work package during the reporting period included:

- Ongoing maintenance of BMPs
- Rock excavation
- Forming, rebar and concrete placement
- Delivery of pipe and materials, bridge crane, 54" flow meter
- Pipe installation and welding
- Material backfill
- Installation of underground electric conduit
- Installation of underground plumbing
- Placement of pump can friction collars

4.0 Forecast of Upcoming Activities for the Next Reporting Period

The following activities are anticipated during the next reporting period (4th Quarter, 2014):

- Vegetation restoration on the S1 Pipeline
- Vegetation restoration on the S2 Pipeline
- Vegetation restoration on the S3 Pipeline
- Ongoing construction on the Juniper Pump Station
- Vegetation restoration on the Pueblo Dam Connection 1B Work Package

5.0 References

- Bureau of Reclamation. 2008. Southern Delivery System Final Environmental Impact Statement. December.
- Bureau of Reclamation. 2009. Record of Decision for the Southern Delivery System Project Final Environmental Impact Statement. Record of Decision Reference No. GP-2009-01.
- Colorado Department of Public Health and Environment. 2010. Section 401 Water Quality Certification; Colorado 401 Certification No.: 4224. April 23.
- Colorado Springs Utilities, City of Fountain, Security Water District, Pueblo West Metropolitan District, and Colorado Division of Wildlife. 2010a. Southern Delivery System Fish and Wildlife Mitigation Plan. March 11.
- Fountain Creek Watershed, Flood Control, and Greenway District. 2010. Board of Directors Resolution 2010-01 – Land Use. February 26.
- Pueblo County. 2009. 1041 Permit No. 2008-002. April 21.
- State of Colorado. 2010. Memorandum of Agreement by and between the State of Colorado, acting by and through the Department of Natural Resources, for the use and benefit of the Division of Wildlife and Colorado Springs Utilities, acting as the Project Manager for the Southern Delivery System. May 18.
- U.S. Army Corps of Engineers. 2010. Department of the Army Permit; Permittee: Colorado Springs Utilities; Permit No. SPA-2005-00131-SCO; Issuing Office: Albuquerque District, U.S. Army Corps of Engineers. April 26.

1041 Permit Quarterly Reporting Matrix

| Reporting Requirements | | Q3, CY2014 Quarterly Report Information | |
|---|--|--|---------------------------------------|
| Pueblo County 1041 Permit Reference | Permit or Approval Document Requirement | Implementation Progress | Attachment Provided |
| 25. Compliance Monitoring and Reporting, p. 18 | Applicant shall monitor and periodically report to Pueblo County on its compliance with this Permit. During project construction in Pueblo County, Applicant will submit a quarterly report to Pueblo County summarizing the activities during that period, forecasting activities scheduled for the upcoming period, and addressing compliance with the terms and conditions of the Permit. After commencing deliveries of water through the SDS pipeline, Applicant shall submit annual reports to Pueblo County summarizing its activities related to the SDS Project, the Permit, and addressing compliance with the terms and conditions of the Permit. Pueblo County may, at its discretion, hold public reviews of the reports and Permit compliance, including hearings in accordance with its regulations. <i>See Mitigation Appendix ENF-1</i> . | This report summarizes activities that occurred during the third quarter of 2014. | No |
| Mitigation Appendix ENF- 1, Project Detail, Item 1, p. 22 of 28 | 1. Submit a quarterly report during project construction in Pueblo County that will provide a summary of activities related to the Conditions of the permit. The report will summarize the activities occurring in the reporting period, and a forecast of activities planned in the upcoming period. Contents of the report will include (as applicable): | This report summarizes activities that occurred during the third quarter of 2014. | No |
| ENF-1, Item 1a. | Safety incident log. | There were no safety incidents within Pueblo County during this reporting period. | Attachment 2 - Safety Incident Log |
| ENF-1, Item 1b. | Citizen call log. | The citizen's "hotline" established as a result of condition C-10, Item 2, received 9 phone calls regarding work packages in Pueblo County during the reporting period, which are documented in Attachment 3. | Attachment 3 - Citizen Call Log |
| ENF-1, Item 1c. | repaired road surface, reseeding, etc.). | A revegetation contractor has completed planting a native seed mix on all pipeline work packages in Pueblo County. During the reporting period, , the cover and diversity evaluations were conducted by the Colorado Natural Heritage Program (CNHP) and by Pueblo County subject matter experts. Preliminary results indicate 90% cover requirement has been met on all pipeline segments in Pueblo County. Reports are currently under review. Process for release of segments following successful revegetation being finalized. Post-storm supplemental mitigation implemented for the Walker property was also evaluated and found to be functioning as designed with most areas showing good recovery of native species planted following 2013 rain storm impacts. Storms during the 2014 growing season require additional work which will be completed during Q4 2014. | No |
| ENF-1, Item 1d. | List of non-compliance issues by contractors (silt releases, work hour infractions, fines and penalties). | There were no non-compliance issues during this reporting period. CDPHE inspected the Juniper Pump Station site on July 1, 2014 and provided a compliance advisory report. All items identified in the report have been addressed. | |

| Reporting Requirements | | Q3, CY2014 Quarterly Report Information | |
|---|---|---|---|
| Pueblo County 1041 Permit Reference | Permit or Approval Document Requirement | Implementation Progress | Attachment Provided |
| ENF-1, Item 1e. | Sustainable construction practices employed. | Colorado Springs Utilities has incorporated sustainable construction practice requirements in the construction contract documents. See Attachment 5, the Project Execution Plan, for more detail regarding how sustainable construction practice requirements are incorporated into the construction contract documents. | Attachment 5 - Project Execution Plan Update for Programmatic, PDC1A, PDC1B, S1,S2, S3, and JPS. |
| ENF-1, Item 1f. | Schedule and key milestones met and forecast. | The Project remains on schedule and key milestones are being met. Irrigation of all three pipeline segments began in second quarter 2013 and ongoing maintenance will continue in 2014. Construction on Juniper Pump Station began in 3rd Quarter 2013 and is expected to be completed in 2015. Construction on the Pueblo Dam Connection 1B Pipeline began in 3rd Quarter 2013 and was completed in the 3rd Quarter 2014 . | No |
| ENF-1, Item 1g. | Location and extent of excavations. | Dewatering Activities and Excavation Locations in Pueblo County are provided in Attachment 6. | Attachment 6 - Dewatering Activities and Excavation |
| ENF-1, Item 1h. | Instances of work outside normal work hours, except maintenance activities. | A Work Outside Normal Work Hours Log for construction in Pueblo County is provided in Attachment 7. | Attachment 7 - Work Outside Normal Work Hours Log |
| ENF-1, Item 1i. | Status of site maintenance, security, and access control to properties. | Colorado Springs Utilities has incorporated site maintenance, security, and access control as described in the construction contract documents. See Attachment 5, the Project Execution Plan, for more detail regarding how these requirements are incorporated into the construction contract documents. There have been no maintenance, security, or access control issues during this reporting period. | Attachment 5 - Project Execution Plan Update for Programmatic, PDC1A, S1,S2, and S3 |
| ENF-1, Item 1j. | Location and extent of dewatering activities. | Dewatering Activities and Excavation Locations in Pueblo County are provided in Attachment 6. | Attachment 6 - Dewatering Activities and Excavation |
| ENF-1, Item 1k. | Status of other required permits, including compliance with the programmatic agreement to protect cultural resources. | Colorado Springs Utilities is providing Pueblo County with a submittal within 60 days of each permit received. A status of other required permits is incorporated into the Project Execution Plan for each work package. All activities in the quarter were in compliance with the programmatic agreement. | No |
| ENF-1, Item 1l. | Dust monitoring summary. | Dust monitoring began at the start of construction for each work package and is conducted each day of construction activity. Colorado Springs Utilities is incorporating fugitive dust control requirements in compliance with all federal, state, or local regulations or permit requirements in the construction contract documents. At PDC1A , the S1 and S2 Pipeline work packages, work is complete and no monitoring occurred during the reporting period. In the S3 Pipeline work package, no construction activities occurred during the reporting period. At PDC1B, there were no exceedances (limit = 150 µg/m^3) during the reporting period with a maximum reading of 95 µg/m^3 . At Juniper Pump Station, there were no exceedances (limit = 150 µg/m^3). | No |

| Reporting Requirements | | Q3, CY2014 Quarterly Report Information | |
|---|---|--|---------------------|
| Pueblo County 1041 Permit Reference | Permit or Approval Document Requirement | Implementation Progress | Attachment Provided |
| ENF-1, Item 1m. | Status of drainage and erosion control measures. | BMPs are installed prior to the start of construction at each work package. At Pueblo Dam 1B, rock socks were installed around the construction site and vehicle tracking pads(VTP) were installed. Rock socks and erosion control logs were installed around the staging area. Erosion control blanket and mulch were added during the reclamation stage. At JPS, compacted berms, erosion control logs, straw bale check dams, silt fence and VTC pads were installed. Along the S1 pipeline alignment, silt fence, rock check dams, and VTP were installed. Along the S2 pipeline alignment, silt fence, compacted berms, and VTP were installed. Along the S3 alignment, silt fence, compacted berms, rock check dams, and VTP were installed. In the S1, S2, and S3 work packages, erosion control logs and straw bale check dams have been installed during the reclamation stage. The BMPs at each work package are inspected weekly and continuously monitored and maintained. There have been no observed failures with the BMPs, and they remain effective. CDPHE inspected the Juniper Pump Station site on July 1, 2014 and provided a compliance advisory report. All items identified in the report have been addressed. | No |
| ENF-1, Item 1n. | Status of plant and wildlife protection requirements. | No endangered plant life was identified at the Pueblo Dam Connection construction site. No migratory bird nests were identified at the site, and the only identified species of concern is the triploid checkered whiptail lizard. A silt fence was installed to keep the lizards off the construction site. At JPS, no endangered plant life or migratory bird nests were identified. At S1, a population of Golden Blazingstar and a population of Rocky Mountain Bladderpod have been identified. The area that includes these populations has been restricted or the population was temporarily relocated prior to construction disturbance in the area. Bird and wildlife surveys were completed and no species of concern were identified. At S2, a population of Rocky Mountain Bladderpod has been marked and protected. Seed pods were collected prior to construction and have been used during revegetation. Bird and wildlife surveys were completed and no species of concern were identified. At S3, population of Pueblo Goldenweed was temporarily relocated during construction. They have been placed back in their original location during revegetation activities. Re- establishment of planted and introduced species has been noted as successful. Bird and wildlife surveys were completed and no species of concern were identified. | No |

| Reporting Requirements | | Q3, CY2014 Quarterly Report Information | |
|---|--|---|---------------------|
| Pueblo County 1041 Permit Reference | Permit or Approval Document Requirement | Implementation Progress | Attachment Provided |
| ENF-1, Item 1o. | Status of measures to protect surface and groundwater flows. | BMPs are installed prior to the start of construction at each work package. At Pueblo Dam Connection 1B, rock socks were installed around the construction site and VTC pads were installed. Rock socks and erosion control logs were installed around the staging area. Erosion control blanket and mulch were added during the reclamation stage. At JPS, compacted berms, erosion control logs, straw bale check dams, silt fence and VTC pads were installed. Along the S1 pipeline alignment, silt fence, rock check dams, compacted berms, and VTP were installed. Along the S2 pipeline alignment, silt fence, rock check dams and VTP were installed. Along the S3 pipeline alignment, silt fence, compacted berms, rock check dams, and VTP were installed. In S1, S2, and S3 work packages, erosion control logs and straw bale check dams have been installed during the reclamation stage. The BMPs at each work package are inspected weekly and continuously monitored and maintained. There were no observed impacts to surface or groundwater during the reporting period; investigations were undertaken to ensure that appropriate measures were taken to protect groundwater flows across the Walker property. | No |
| ENF-1, Item 1p. | Status of livestock protection measures. | A Stock Management Agreement was entered into with Mr. Walker on July 1, 2011. A new agreement was entered into in October 2013. Accommodations have been made with one homeowner along the S2 pipeline alignment for fencing horses. | No |
| ENF-1, Item 1q. | Status of Clear Spring Ranch project. | An approximately quarter acre jurisdictional wetlands mitigation project was constructed at Clear Spring Ranch during September 2011. Wetland plants were successfully planted by volunteers from El Paso and Pueblo counties on September 24, 2011. Willows were harvested and planted around the wetland in March and April 2012 and again in March and April 2013. Fountain Creek realignment has been completed. Construction of two drop control structures, channel grading, and wetlands planting has been finished. All vegetation on the project has been planted. Key stakeholders have been briefed on the status of this project and a "ribbon cutting" ceremony with stakeholder and agency representatives is planned for early 4th Quarter. Monitoring of plant growth and site conditions will continue. | No |

| Reporting Requirements | | Q3, CY2014 Quarterly Report Information | |
|---|--|--|---------------------|
| Pueblo County 1041 Permit Reference | Permit or Approval Document Requirement | Implementation Progress | Attachment Provided |
| ENF-1, Item 1r. | Status of pump station architectural review. | On November 8, 2012, Colorado Springs Utilities met with Pueblo County to present the final architectural design of the Juniper Pump Station. On November 13, 2012 the Pueblo County Board of County Commissioners(BOCC) passed and adopted Pueblo County Resolution No. 12-270 appointing Pueblo County's Director of Planning and Development, Joan Armstrong, to be Pueblo County's representative to participate in the final selection of the architecture and landscaping for the Juniper Pump Station along with representatives of Colorado State Parks and the Bureau of Reclamation. The resolution also approved the final stage of the design consisting principally of the exterior treatments and architecture of the proposed pump station, including the colors and building materials to be used, and the landscaping immediately around the proposed structure. The resolution also stated that Colorado Springs Utilities has complied with and satisfied Condition No. 21 of 1041 Permit, No. 2008-002. | No |
| ENF-1, Item 1s. | Status of land acquisition. | Colorado Springs Utilities has attempted to coordinate with individual landowners to acquire properties and easements through voluntary negotiations to the maximum extent practicable, using the power of eminent domain only as a last resort. Colorado Springs Utilities has acquired possession of, or closed, all required easements for pipeline construction in Pueblo County. During the reporting quarter, there is one remaining landowner in condemnation, who owns seven properties. This landowner has granted possession to complete construction and the courts only need to determine the final valuation of the easements. Trial was scheduled for November 2014, since delayed, and expert reports have been filed. Colorado Springs Utilities is keeping the Pueblo County staff informed of its progress through regular communications. | No |
| ENF-1, Item 1t. | Status of compliance with requirements concerning Pueblo County Roads. | All haul routes in the Haul Route Maintenance Plan have now been turned over to Pueblo County. A final payment of \$5 million was submitted in January 2014. S2 warranty complete September, 2014. A release request is pending. | No |
| ENF-1, Item 1u. | Status of dredging at the levees on Fountain Creek in Pueblo. | Colorado Springs Utilities has coordinated extensively with Pueblo County regarding the scope of a Fountain Creek dredging project. On August 30, 2010, an agreement was reached by which \$2.2 million in funding would be provided to Pueblo County in lieu of conducting the Fountain Creek dredging project. This payment was made to Pueblo County on September 27, 2010. | No |
| ENF-1, Item 1v. | Status of reclamation and bonding for disturbed areas. | Colorado Springs Utilities provided revegetation bonds for each of the pipeline work packages in Pueblo County to Pueblo County in March 2012. A revegetation contractor has completed planting a native seed mix on all pipeline work packages in Pueblo County. During the reporting period, the cover and diversity evaluations were conducted by the Colorado Natural Heritage Program (CNHP) and by Pueblo County subject matter experts. Preliminary results indicate 90% cover requirement has been met on all pipeline segments in Pueblo County. Reports are currently under review. Process for release of segments following successful revegetation being finalized. Post-storm supplemental mitigation implemented for the Walker property was also evaluated and found to be functioning as designed with most areas showing good recovery of native species planted following 2013 rain storm impacts. Storms during the 2014 growing season require additional work which will be completed during Q4 2014. | No |

| Reporting Requirements | | Q3, CY2014 Quarterly Report Information | |
|---|---|--|---------------------|
| Pueblo County 1041 Permit Reference | Permit or Approval Document Requirement | Implementation Progress | Attachment Provided |
| ENF-1, Item 1w. | Status of the written MOU for construction and use of the North River Outlet Works. | The written MOU was executed on May 5, 2011. | No |
| ENF-1, Item 1x. | Acceptance of the design of structures at Lake Pueblo Dam by the BOR. | The SDS Participants have coordinated with Reclamation on the design review for the Pueblo Dam Connection. Colorado Springs Utilities received a letter on October 15, 2010 from Reclamation accepting the design for this portion of the project. | No |
| ENF-1, Item 1y. | Status of conservation strategies, local reuse, stormwater management, drainage regulations and enforcement. | City Council adopted new DCM in late May. Watershed spin-off projects in neighboring jurisdictions are being pursued. The City has set its 2014 Stormwater budget at \$23M. Phase II Regional Stormwater Task Force work (governance, funding options, independent capital project review) has been completed. A new Citizens Task Force was formed to promote a ballot initiative; initial public polling was completed and demonstrates support for a fee-based regional solution; November 2014 stormwater ballot language set; regional stormwater IGA creating a new stormwater authority was finalized and executed; IGA will become effective upon affirmative vote in November. | No |
| ENF-1, Item 1z. | Status of stormwater and wastewater system improvements per permit commitments. | Colorado Springs Utilities submitted a wastewater expenditures report documenting 2013 expenditures on wastewater improvements that met the requirements of the 1041 Permit Condition No. 7 (Expenditures for Wastewater System Improvements) with the 2013 Annual Report on January 31, 2014. Expenditures for 2014 will be documented in the 2014 Annual Report that will be submitted in January 2015. | |
| ENF-1, Item 1aa. | Status of NEPA, ROD, contract negotiations with BOR and notice of NEPA-required mitigation and any project changes resulting from contract negotiations. Reclamation issued the ROD on March 20, 2009. On August 25, 2010, the SDS No Participants and Reclamation reached preliminary agreement on the contracts required to store, convey, and exchange water using Pueblo Reservoir. The final contracts were signed by Reclamation on May 4, 2011. No significant project changes resulted from contract negotiations. No | | |
| ENF-1, Item 1bb. | Status of payments in lieu of property taxes. | For those private properties purchased and owned in fee, Colorado Springs Utilities will coordinate with the Pueblo County Assessor to determine the amount for the annual payment in lieu of property taxes. The payment for 2014 was made on April 1, 2014. | No |
| ENF-1, Item 1cc. | Copies of the annual reports on the SDS Project submitted to Reclamation. | Colorado Springs Utilities, as SDS Project Manager, submitted the SDS Permit Compliance Annual Report (PCAR) for 2013 to Reclamation on January 31, 2014. A copy of this report was provided to Pueblo County on the same date. | No |

During the reporting period, there were no safety incidents by SDS contractors in Pueblo County.

The citizen's "hotline," established as a result of Condition C-10, Item 2 of the 1041 Permit, received 9 phone calls pertaining to work packages in Pueblo County during the reporting period. These calls are documented in this attachment.

Citizen Call Log

| Date | Name of Caller | Reason for Call | Response | Follow Up | Disposition |
|-----------|------------------|--|---|---|---|
| 7/3/2014 | Deanna Cozzolino | Realtor with a potential buyer who would like to know more about SDS | Updated Ms. Cozzolino about revegetation and said we could set up a meeting with the buyer if they'd like. | SDS representatives followed up, but the potential buyer did not need more information. | Realtor was appreciative of the information and thankful for the quick response |
| 7/11/2014 | Dwaine Maxwell | Calling to express his displeasure about watering of the revegetation on his property. Indicated he may let the county know about his displeasure. | Updated him on the current watering cycles, upcoming cycles, and explained to him the importance of training the grass to use less water. Verified with the contractor that the system is working and he is receiving the planned amount of water. | Called back to let him to let him know he should have seen the second cycle of the day on the property. Let him know that SDS may have a representative updating the county next week, and we'd make sure to have more information available. | remained upset. |
| 7/11/2014 | Pam Williams | Question about watering schedule | Explained that irrigation is being deliberately reduced to reduce plant dependence | Mrs. Williams said she understood. | She seemed satisfied. |
| 7/17/2014 | Bobby Luttrell | Calling to report a potential leak in the sprinkler system and inquire about water schedule and concern about not enough water. | Worked with the contractor to check for any leaks. None were found. Inquired about latest watering schedule for that zone. | Updated property owner about the sprinkler system and water schedule. No leaks were found, and provided information on the watering in relation to training the drought tolerant grass to be less dependent on the watering this growing season. | Property owner had no further questions and seemed satisfied. |

Citizen Call Log

| Date | Name of Caller | Reason for Call | Response | Follow Up | Disposition |
|-----------|----------------|--|---|--|---|
| 7/24/2014 | Cindy Gandara | Calling to ask if we'll be mowing again this year, and expressing an interest in having snake mitigation on her property. | Coordinated with snake guy. Prop owner did not follow through. | Property owner indicated she has been very busy and unable to meet the snake mitigation contractor. She said she isn't experiencing any more of a problem and will call us if she has an urgent need. | Appreciative of the follow through, and thankful for the response. |
| 8/15/2014 | Chief Caserta | Has SDS team noticed sinkholes or depressions along with alignment anywhere? Says he is asking for residents. | Asked if Chief is aware of any sinkholes. Also discussed our process for monitoring for areas that might be sinking and invited him to let us know if anyone is aware of any but we are watching. | Keep on it. | Chief Caserta seemed satisfied. |
| 9/2/2014 | Carolyn Zaggy | Was calling in to check on the status of her revegetation license for the upcoming year. | Updated her that the new paperwork would be going out by the end of the month and informed her of our current progress. | Property owner had no other questions. | She was very pleased to hear revegetation is going well. |
| 9/2/2014 | Mr. Dechabert | Concern about snakes due to vegetation height. | Offered to dispatch snake wrangler. | Mr. Dechabert declined offer for snake wrangler. | Mr. Dechabert was appreciative of the offer and seemed satisfied. |
| 9/26/2014 | Mr. Holcomb | Dust concern related to vehicles doing warranty work on S3 | Called PM on duty and arranged for water truck to spray within 30 minutes. | Water truck scheduled for at least 4 times per day. | Caller seemed satisfied. |

During the reporting period, there were no permit or environmental non-compliance issues by SDS contractors in Pueblo County. CDPHE inspected the Juniper Pump Station site on July 1, 2014 and provided a compliance advisory report. There were no violations noted and all items identified in the report have been addressed.

ATTACHMENT 5 Project Execution Plan Update for Programmatic, PDC1A, PDC1B, S1, S2, S3, and JPS

Southern Delivery System

Project Execution Plan Update Programmatic, PDC1A, PDC1B, S1, S2, S3, and JPS

October 31, 2014

Prepared For:

Pueblo County Department of Planning & Development 229 W. 12th Street Pueblo, CO 81003-2810

Prepared By:

Colorado Springs Utilities, on behalf of the SDS Participants

Contents

Section

Page

| I. | Purpose | 1-1 |
|---------|--------------------------------|-----|
| II. | Project Introduction | 2-1 |
| III. | Project Planning Process | 3-1 |
| Tables | 5 | |
| Table 1 | : Work Package Designations | |
| Figure | es | |
| Figure | 1: Pueblo County Work Packages | |
| Attach | nments | |

Attachment A: 1041 Permit Compliance Documentation Matrix

section I Purpose

The Pueblo County 1041 Permit No. 2008-002 (1041 Permit) for the Southern Delivery System (SDS) states in Mitigation Appendix C-13 (Pre-Mobilization Readiness Review, Project Detail section) that the Applicant shall, "Prepare a Project Execution Plan (PEP) for each Work Package of the SDS Project. . . The PEP will be structured to standardize and codify the project planning process for consistency and quality of implementation."

The purpose of this PEP update is to document how the 1041 Permit requirements have been incorporated into the project planning process for the work packages in Pueblo County. The 1041 permit requirements and compliance tables for the Program and all work packages in Pueblo County were included in previous PEPs. Updates to these work packages are included in Attachment A. Historical Programmatic and Work Package data that has not changed from previous reports remain in the table as originally submitted. New activity and/or updates are presented in the tables as applicable.

SECTION II Project Introduction


SDS Project Overview

SDS is a water delivery system that will convey water from the Pueblo Reservoir Dam, a U.S. Department of Interior Bureau of Reclamation facility, to end users in the communities of Colorado Springs, Fountain, Security, and Pueblo West (collectively, the SDS Participants). Elements of the system will include: a connection to the source water, pump stations, a raw water delivery pipeline, a water treatment plant, and finished water transmission pipelines. There are six work packages that will be constructed in Pueblo County, and PEPs will be provided to Pueblo County for each of the work packages. These work packages and their designations are included in **Table 1** and shown on **Figure 1**.

| Work Package Designation | Work Package Description |
|--------------------------|--|
| PDC1A | Pueblo Dam Connection |
| PDC1B | Pipeline from Pueblo Dam Connection to Juniper Pump Station including the Pueblo West Connection |
| JPS | Juniper Pump Station |
| S1 | Pipeline from Juniper Pump Station to Pueblo West |
| S2 | Pipeline through Pueblo West |
| S3 | Pipeline from Pueblo West to El Paso County line |

TABLE 1. Work Package Designations

Figure 1. Pueblo County Work Packages



Project Planning Process

In order to codify and standardize the project planning process for each of the SDS work packages, Colorado Springs Utilities, on behalf of the SDS Participants, has developed a permit compliance documentation matrix specifically for the 1041 Permit. This matrix is provided as **Attachment A** and is used to document how the 1041 Permit conditions were incorporated into the construction documents, as applicable. **Attachment A** provides a listing of the conditions that are applicable to Programmatic, Pueblo Dam Connection 1A, Pueblo Dam Connection 1B, S1 Pipeline, S2 Pipeline, S3 Pipeline, and Juniper Pump Station construction activities along with a brief synopsis of the measures taken to comply with each condition. The attachment also includes references to the applicable sections of the construction documents. The intent of **Attachment A** is to provide the programmatic responses and documentation of compliance for each work package in a single table.

| | | PROGRAMMATIC | | Construction | |
|---|---|--|--|--|---|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Document References | |
| General Requiremen 1. Commitments of Applicant, p. 8 | ts Contained in the Main Body of 1041 Resolution or in the Permit Application The following terms and conditions contain the specific commitments of the Applicant and shall be met as herein described. | See the responses provided for each of the conditions listed below. | Programmatic Requirement | None Applicable | Progra |
| 2. Term of Permit, p. 8 | | Construction of the first SDS work package, Work Package 16A (Finished Water 1), began in September 2010. The Pueblo Dam Connection work package (PDC1A) began construction in May 2011. The S1, S2, and S3 Pipeline work packages began construction activities in late 2011. Colorado Springs Utilities has documented the substantial steps taken to construct the permitted development within thirty-six (36) months from the date of the Permit, which was issued on April 21, 2009. A copy of the substantial progress report was submitted to Pueblo County in April 2012. | Programmatic Requirement | None Applicable | Progra |
| 3. Transfer of Permit, p. 8 | This Permit may be transferred in whole or part to another party only with the written consent of the Board of Pueblo County Commissioners. A proposed transferee shall demonstrate that it can and will comply with all the requirements, terms, and condition contained in the Permit. | Colorado Springs Utilities, on behalf of the SDS Participants, does not intend to transfer the 1041 Permit to another party. If such transfer is deemed necessary in the future, the SDS Participants will first seek written consent from the Board of Pueblo County Commissioners. | Programmatic Requirement | None Applicable | Progra |
| 4. Compliance with other Regulatory Requirements, p. 8 | Applicant shall comply with applicable local, State, and federal regulatory requirements and permits. See Mitigation Appendix C-7. Prior to commencement of construction of any phase or work package of the SDS Project in Pueblo County, and within 60 days of said permit approvals, Applicant shall provide copies to Pueblo County of permits applicable to that work package of construction. If any such permits or approvals result in a material change in the SDS Project or are inconsistent with the terms and conditions of this Permit, Applicant shall notify Pueblo County, and Pueblo County shall determine whether a Permit amendment or suspension is required. | Colorado Springs Utilities, on behalf of the SDS Participants, is taking numerous measures to track regulatory requirements and permits to facilitate compliance as documented in the Programmatic PEP. Please refer to Section IV – Permit Management and the Environmental Management System (EMS) for a more detailed discussion. | Colorado Springs Utilities, project manager for the SDS Participants, is taking numerous measures to track regulatory requirements and permits to facilitate compliance as documented in this PEP. In addition, the contract for construction includes requirements for the Contractor to conduct their operations in compliance with associated permits and regulatory requirements. | Construction Contract: General Conditions, Article 6 | Colora numer facilita for cor operat require |
| 4.1. Other Pueblo County Regulations, p. 9 | This permit shall not constitute an exemption from Pueblo County zoning, building, health, or other applicable regulations and codes (except as provided in Section 17.140.010(F) of the <u>Pueblo County Code</u> regarding special use permits). | The SDS Participants will comply with the applicable Pueblo County regulations and codes in the design, construction, and operation of SDS in Pueblo County. | Programmatic Requirement | None Applicable | Progra |
| 4.2. Flood Hazard Area Development Permits, p. 9 | The Applicant shall obtain a Flood Hazard Area Development permit(s) for construction proposed within any designated 100-year floodplain in Pueblo County (as identified by the most current FEMA Flood Insurance Rate Maps for Pueblo County). These permits require review and approval by the Pueblo County Department of Planning and Development prior to any construction within a floodplain. | Colorado Springs Utilities, on behalf of the SDS Participants, will obtain Flood Hazard Area Development permits for any construction proposed within a designated 100-year floodplain. This permit requirement will be addressed with the work package-specific PEPs. | The Flood Hazard Area Development Permit for PDC was issued by Pueblo County on August 31, 2010. The permit number is FP2010-002. | None Applicable | The co Pueblo thus a |
| 4.3. Permit for New Electrical Substation and Transmission Lines, p. 9 | Construction of a new substation and transmission lines for the Juniper Pump Station shall require approval by Pueblo County of a Use-by-Review as specified in the Public Use District (S-1) zoning regulations if less than 115 Kv. If 115 Kv or greater, a separate permit application shall be submitted under the applicable Areas and Activities Regulations. | Pueblo county issued a FONSI in November 2013 and the Bureau of Reclamation issued a FONSI and SUP in March 2014 for a Black Hills Energy substation. Construction of the facility is ongoing and the distribution line to the Juniper Pump Station is expected to begin in Q4 2014. | Programmatic Requirement | None Applicable | Progra |
| 5. Permit Amendment, p. 9 | Any material change in either the construction, use, or operation (exceeding 78 mgd pumping by the Juniper Pump Station) of the SDS Project from that approved herein, shall require a permit amendment. For these purposes, a material change shall be any change in the Project which significantly changes the nature of impacts addressed by the Permit. The Applicant shall notify Pueblo County of any material change in the SDS Project (not including routine maintenance, repair, or operation of an existing facility) and the County will determine whether an amendment or new permit is required. Any disagreement about the materiality of a change shall be subject to the Dispute Resolution Process outlined herein. | No material changes from the Project as presented in the 1041 Permit are anticipated at this time. | Programmatic Requirement | None Applicable | Progra |
| 5.1 Use of New Water Supplies Delivered Through SDS Project, p. 9 | Although Applicant currently has no firm plans to acquire by purchase or lease additional water rights in the Arkansas Basin either downstream or upstream of Pueblo Reservoir, the possibility exists that additional water supplies will be required in the future. In addition, if third-party contracts or agreements are executed meeting the other terms and conditions of this permit, those entities might well seek to acquire new or additional water rights for transportation of water through the SDS Project. Pueblo County asserts that it possesses the legal authority to regulate and control such additional water and water rights transportation through the SDS project. Nothing in the terms and conditions of this 1041 Permit is intended to prevent Pueblo County from asserting that jurisdiction and regulatory authority, subject to the right of any such third-party and/or Applicant to assert any defenses to the exercise of the County's authority that may then exist. | Colorado Springs Utilities, on behalf of the SDS Participants, has not sought to acquire additional water rights in the Arkansas Basin at this time nor have any third-party contracts or agreements been executed. However, the possibility still exists that additional water supplies will be required in the future that would be transported through SDS. Applicant is exploring potential lease options. | Programmatic Requirement | None Applicable | Progra |
| p. 10 | Although Applicant has no existing permits or agreements with third-parties not listed as Applicants on 1041 Permit Application No. 2008-002, except all existing service agreements already disclosed to Pueblo County, it does not intend to foreclose the potential of making additional agreements for the long-term delivery of water to third parties via the SDS Project. In the event any such third-party contracts are entered into under which Applicant would delivery water to such a third-party in El Paso County, Applicant shall require that the following conditions be included in any contract, permit, or agreement with such third-party: A. A clear acknowledgment of support for the Fountain Creek Watershed Flood Control and Greenway District, together with a commitment to participate in the financing of said district; B. A clear and irrevocable commitment not to serve property located outside of the natural drainage of the Arkansas River or to market, transfer, wheel, or othenwise provide water to properties or entities located outside the natural drainage of the Arkansas River; C. The adoption and maintenance of a financing mechanism similar to the Colorado Springs Stormwater Enterprise capable of financing, constructing, and maintaining storm water detention and retention facilities intended to insure that the storm flows of the Fountain Creek Basin do not increase above existing conditions, along with the adoption and maintenance of regulations and ordinances requiring stormwater detention, retention, and management of no less strict than those in place in the City of Colorado Springs. This condition can only apply to such third-parties who have the legal authority to regulate in this manner; E. Pro rata participation in any water quality monitoring or studies to the same degree and extent as undertaken by the Applicant under this permit; and F. Support of any studies of a flood control dam or dams on Fountain Creek. Upon the submission of contracts or agreements to Pueblo County evidencing the acceptance of the | approval of the 1041 Permit. If additional participants are identified in the future, evidence of their acceptance of the terms and conditions of the 1041 Permit will be submitted to Pueblo County. The Donala Water and Sanitation District is pursuing a contract with the Bureau of Reclamation. | Programmatic Requirement | None Applicable | Progra |
| 5.3. Reservation of Permit Authority, p. 11 | Colorado Springs currently does not have the authority to enlarge the storage capacity of Pueblo Reservoir. Should the enlargement of Pueblo Reservoir occur in the future, and should Colorado Springs become a participant in that enlargement, Pueblo County reserves the right to assert, at that time, that those actions constitute a permittable activity under its 1041 regulations, subject to the right of Colorado Springs to assert any defenses to the exercise of the County's authority that may then exist. | Colorado Springs Utilities, on behalf of the SDS Participants, understands that any future plans to enlarge Pueblo Reservoir may be subject to Pueblo County's 1041 regulations if they participate in this project. | Programmatic Requirement | None Applicable | Progra |

| WORK PACKAGE 1B: PUEBLO DAM CONNEC | TION |
|--|--|
| Documentation of Compliance | Construction Document References |
| grammatic Requirement | None Applicable |
| grammatic Requirement | None Applicable |
| grammatic Requirement | None Applicable |
| | |
| brado Springs Utilities, on behalf of the SDS Participants, is taking herous measures to track regulatory requirements and permits to litate compliance as documented in this PEP. In addition, the contract construction includes requirements for the Contractor to conduct their rations in compliance with associated permits and regulatory uirements. | Construction Contract: General Conditions, Article 6 |
| grammatic Requirement | None Applicable |
| construction activities associated with the Work Package 1B of the blo Dam Connection are not located in a regulated floodplain and s a Flood Hazard Area Development Permit is not required. | None Applicable |
| grammatic Requirement | None Applicable |

| | 1041 CONDITION | PROGRAMMATIC | | Construction | |
|---|--|--|---|--|--|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Document References | |
| | ts Contained in the Main Body of 1041 Resolution or in the Permit Application The following terms and conditions contain the specific commitments of the Applicant and shall be met as herein described. | See the responses provided for each of the conditions listed below. | Programmatic Requirement | None Applicable | Program |
| 2. Term of Permit, p. 3 | This Permit is valid indefinitely for the life of the SDS Project, provided Applicant is in compliance with this Permit. If the Applicant fails to take substantial steps to construct the permitted development within thirty-six (36) months from the date of the Permit, then the Permit may be revoked or suspended by the County in accordance with its Areas and Activities Regulations. The Applicant may submit a written request to Pueblo County for an extension of the time period to begin construction under the Permit for good cause. | Construction of the first SDS work package, Work Package 16A (Finished Water 1), began in September 2010. The Pueblo Dam Connection work package (PDC1A) began construction in May 2011. The S1, S2, and S3 Pipeline work packages began construction activities in late 2011. Colorado Springs Utilities has documented the substantial steps taken to construct the permitted development within thirty-six (36) months from the date of the Permit, which was issued on April 21, 2009. A copy of the substantial progress report was submitted to Pueblo County in April 2012. | Programmatic Requirement | None Applicable | Program |
| p. 8 | This Permit may be transferred in whole or part to another party only with the written consent of the Board of Pueblo County Commissioners. A proposed transferee shall demonstrate that it can and will comply with all the requirements, terms, and condition contained in the Permit. | Colorado Springs Utilities, on behalf of the SDS Participants, does not intend to transfer the 1041 Permit to another party. If such transfer is deemed necessary in the future, the SDS Participants will first seek written consent from the Board of Pueblo County Commissioners. | Programmatic Requirement | None Applicable | Progran |
| other Regulatory Requirements, p. 8 | Applicant shall comply with applicable local, State, and federal regulatory requirements and permits. See Mitigation Appendix C-7. Prior to commencement of construction of any phase or work package of the SDS Project in Pueblo County, and within 60 days of said permit approvals, Applicant shall provide copies to Pueblo County of permits applicable to that work package of construction. If any such permits or approvals result in a material change in the SDS Project or are inconsistent with the terms and conditions of this Permit, Applicant shall notify Pueblo County, and Pueblo County shall determine whether a Permit amendment or suspension is required. | Colorado Springs Utilities, on behalf of the SDS Participants, is taking numerous measures to track regulatory requirements and permits to facilitate compliance as documented in the Programmatic PEP. Please refer to Section IV – Permit Management and the Environmental Management System (EMS) for a more detailed discussion. | Colorado Springs Utilities, project manager for the SDS Participants, is taking numerous measures to track regulatory requirements and permits to facilitate compliance as documented in this PEP. In addition, the construction contract and specifications includes requirements for the Contractor to conduct their operations in compliance with associated permits and regulatory requirements. | Construction Contract: General Conditions, Sections 6.08 and 6.09 Specifications: 01 41 26, 1.01.C | Colorade taking n to facilita construct Contrac permits |
| 4.1. Other Pueblo County Regulations, p. 9 | This permit shall not constitute an exemption from Pueblo County zoning, building, health, or other applicable regulations and codes (except as provided in Section 17.140.010(F) of the <u>Pueblo County Code</u> regarding special use permits). | The SDS Participants will comply with the applicable Pueblo County regulations and codes in the design, construction, and operation of SDS in Pueblo County. | Programmatic Requirement | None Applicable | Program |
| 4.2. Flood Hazard Area Development Permits, p. 9 | The Applicant shall obtain a Flood Hazard Area Development permit(s) for construction proposed within any designated 100-year floodplain in Pueblo County (as identified by the most current FEMA Flood Insurance Rate Maps for Pueblo County). These permits require review and approval by the Pueblo County Department of Planning and Development prior to any construction within a floodplain. | Colorado Springs Utilities, on behalf of the SDS Participants, will obtain Flood Hazard Area Development permits for any construction proposed within a designated 100-year floodplain. This permit requirement will be addressed with the work package-specific PEPs. | Not required for this work package. | None Applicable | The Floo submitte included been ob FP2011 |
| Electrical Substation | Construction of a new substation and transmission lines for the Juniper Pump Station shall require approval by Pueblo County of a Use-by-Review as specified in the Public Use District (S-1) zoning regulations if less than 115 Kv. If 115 Kv or greater, a separate permit application shall be submitted under the applicable Areas and Activities Regulations. | Pueblo county issued a FONSI in November 2013 and the Bureau of Reclamation issued a FONSI and SUP in March 2014 for a Black Hills Energy substation. Construction of the facility is ongoing and the distribution line to the Juniper Pump Station is expected to begin in Q4 2014. | Programmatic Requirement | None Applicable | Program |
| Amendment, p. 9 | Any material change in either the construction, use, or operation (exceeding 78 mgd pumping by the Juniper Pump Station) of the SDS Project from that approved herein, shall require a permit amendment. For these purposes, a material change shall be any change in the Project which significantly changes the nature of impacts addressed by the Permit. The Applicant shall notify Pueblo County of any material change in the SDS Project (not including routine maintenance, repair, or operation of an existing facility) and the County will determine whether an amendment or new permit is required. Any disagreement about the materiality of a change shall be subject to the Dispute Resolution Process outlined herein. | No material changes from the Project as presented in the 1041 Permit are anticipated at this time. | Programmatic Requirement | None Applicable | Progran |
| Water Supplies Delivered Through SDS Project, p. 9 | Although Applicant currently has no firm plans to acquire by purchase or lease additional water rights in the Arkansas Basin either downstream or upstream of Pueblo Reservoir, the possibility exists that additional water supplies will be required in the future. In addition, if third-party contracts or agreements are executed meeting the other terms and conditions of this permit, those entities might well seek to acquire new or additional water rights for transportation of water through the SDS Project. Pueblo County asserts that it possesses the legal authority to regulate and control such additional water and water rights transportation through the SDS project. Nothing in the terms and conditions of this 1041 Permit is intended to prevent Pueblo County from asserting that jurisdiction and regulatory authority, subject to the right of any such third-party and/or Applicant to assert any defenses to the exercise of the County's authority that may then exist. | Colorado Springs Utilities, on behalf of the SDS Participants, has not sought to acquire additional water rights in the Arkansas Basin at this time nor have any third-party contracts or agreements been executed. However, the possibility still exists that additional water supplies will be required in the future that would be transported through SDS. Applicant is exploring potential lease options. | Programmatic Requirement | None Applicable | Program |
| Water To Entities That Are Not SDS Project Participants, p. 10 | 2008-002, except all existing service agreements already disclosed to Pueblo County, it does not intend to foreclose the potential of making additional agreements for the long-term delivery of water to third parties via the SDS Project. In the event any such third- party contracts are entered into under which Applicant would delivery water to such a third-party in El Paso County, Applicant shall require that the following conditions be included in any contract, permit, or agreement with such third-party: A. A clear acknowledgment of support for the Fountain Creek Watershed Flood Control and Greenway District, together with a commitment to participate in the financing of said district; B. A clear and irrevocable commitment not to serve property located outside of the natural drainage of the Arkansas River or to market, transfer, wheel, or otherwise provide water to properties or entities located outside the natural drainage of the Arkansas River; C. The adoption and maintenance of a financing mechanism similar to the Colorado Springs Stormwater Enterprise capable of financing, constructing, and maintaining storm water detention and retention facilities intended to insure that the storm flows of the Fountain Creek Basin do not increase above existing conditions, along with the adoption and maintenance of regulations and ordinances requiring stormwater detention, retention, and management of no less strict than those in place in the City of Colorado Springs. This condition can only apply to such third-parties who have the legal authority to regulate in this manner; D. An agreement to accept and comply with the City of Pueblo Flow Management Program and the Pueblo Recreational In-channel Diversion Decree both impacting the Arkansas River between Pueblo Dam and its confluence with Fountain Creek, in any application for a change of water rights or exchange implicating that reach of the river; E. Pro rata participation in any water quality monitoring or studies to the same degree and extent as undertaken by the Applic | No additional SDS Participants have been included in SDS since the approval of the 1041 Permit. If additional participants are identified in the future, evidence of their acceptance of the terms and conditions of the 1041 Permit will be submitted to Pueblo County. The Donala Water and Sanitation District is pursuing a contract with the Bureau of Reclamation. | Programmatic Requirement | None Applicable | Program |
| Permit Authority, p. 11 | Colorado Springs currently does not have the authority to enlarge the storage capacity of Pueblo Reservoir. Should the enlargement of Pueblo Reservoir occur in the future, and should Colorado Springs become a participant in that enlargement, Pueblo County reserves the right to assert, at that time, that those actions constitute a permittable activity under its 1041 regulations, subject to the right of Colorado Springs to assert any defenses to the exercise of the County's authority that may then exist. | Colorado Springs Utilities, on behalf of the SDS Participants, understands that any future plans to enlarge Pueblo Reservoir may be subject to Pueblo County's 1041 regulations if they participate in this project. | Programmatic Requirement | None Applicable | Progran |

| | WORK PACKAGE: S2 Pipeline | | | |
|-----|--|--|--|--|
| ces | Documentation of Compliance | Construction Document References | | |
| | Programmatic Requirement | None Applicable | | |
| | Programmatic Requirement | None Applicable | | |
| | Programmatic Requirement | None Applicable | | |
| et: | Colorado Springs Utilities, Project Manager for the SDS Participants, is | Construction Contract: | | |
| 09 | taking numerous measures to track regulatory requirements and permits to facilitate compliance as documented in the PEP. In addition, the construction contract and specifications includes requirements for the Contractor to conduct their operations in compliance with associated permits and regulatory requirements. | General Conditions, Sections 6.08 and 6.09 Specifications: 01 41 26, 1.01.C | | |
| | Programmatic Requirement | None Applicable | | |
| | The Flood Hazard Area Development permit application for S2 was submitted to Pueblo County on April 25, 2011. This requirement is included in the referenced section of the specifications. Two permits have been obtained, Permit# FP2011-003 (Wild Horse Creek) and Permit # FP2011-004 (Dry Creek). | Specifications: 01 41 26, 1.03.E | | |
| | Programmatic Requirement | None Applicable | | |
| | Programmatic Requirement | None Applicable | | |
| | Programmatic Requirement | None Applicable | | |
| | Programmatic Requirement | None Applicable | | |
| | Programmatic Requirement | None Applicable | | |

| | 1041 CONDITION | PROGRAMMATIC | | Construction | |
|---|--|--|--|--|---|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Document References | |
| | ts Contained in the Main Body of 1041 Resolution or in the Permit Application The following terms and conditions contain the specific commitments of the Applicant and shall be met as herein described. | See the responses provided for each of the conditions listed below. | Programmatic Requirement | None Applicable | Progran |
| 2. Term of Permit, p. 8 | This Permit is valid indefinitely for the life of the SDS Project, provided Applicant is in compliance with this Permit. If the Applicant fails to take substantial steps to construct the permitted development within thirty-six (36) months from the date of the Permit, then the Permit may be revoked or suspended by the County in accordance with its Areas and Activities Regulations. The Applicant may submit a written request to Pueblo County for an extension of the time period to begin construction under the Permit for good cause. | Construction of the first SDS work package, Work Package 16A (Finished Water 1), began in September 2010. The Pueblo Dam Connection work package (PDC1A) began construction in May 2011. The S1, S2, and S3 Pipeline work packages began construction activities in late 2011. Colorado Springs Utilities has documented the substantial steps taken to construct the permitted development within thirty-six (36) months from the date of the Permit, which was issued on April 21, 2009. A copy of the substantial progress report was submitted to Pueblo County in April 2012. | Programmatic Requirement | None Applicable | Progran |
| p. 8 | This Permit may be transferred in whole or part to another party only with the written consent of the Board of Pueblo County Commissioners. A proposed transferee shall demonstrate that it can and will comply with all the requirements, terms, and condition contained in the Permit. | Colorado Springs Utilities, on behalf of the SDS Participants, does not intend to transfer the 1041 Permit to another party. If such transfer is deemed necessary in the future, the SDS Participants will first seek written consent from the Board of Pueblo County Commissioners. | Programmatic Requirement | None Applicable | Progran |
| other Regulatory Requirements, p. 8 | Applicant shall comply with applicable local, State, and federal regulatory requirements and permits. See Mitigation Appendix C-7. Prior to commencement of construction of any phase or work package of the SDS Project in Pueblo County, and within 60 days of said permit approvals, Applicant shall provide copies to Pueblo County of permits applicable to that work package of construction. If any such permits or approvals result in a material change in the SDS Project or are inconsistent with the terms and conditions of this Permit, Applicant shall notify Pueblo County, and Pueblo County shall determine whether a Permit amendment or suspension is required. | Colorado Springs Utilities, on behalf of the SDS Participants, is taking numerous measures to track regulatory requirements and permits to facilitate compliance as documented in the Programmatic PEP. Please refer to Section IV – Permit Management and the Environmental Management System (EMS) for a more detailed discussion. | Colorado Springs Utilities, Project Manager for the SDS Participants, is taking numerous measures to track regulatory requirements and permits to facilitate compliance as documented in the PEP. In addition, the construction contract and specifications includes requirements for the Contractor to conduct their operations in compliance with associated permits and regulatory requirements. | Construction Contract: General Conditions, Sections 6.08 and 6.09 Specifications: 01 41 26, 1.01.C | Colorad taking n to facilita specifica operatio requiren |
| 4.1. Other Pueblo County Regulations, p. 9 | This permit shall not constitute an exemption from Pueblo County zoning, building, health, or other applicable regulations and codes (except as provided in Section 17.140.010(F) of the <u>Pueblo County Code</u> regarding special use permits). | The SDS Participants will comply with the applicable Pueblo County regulations and codes in the design, construction, and operation of SDS in Pueblo County. | Programmatic Requirement | None Applicable | Progran |
| 4.2. Flood Hazard Area Development Permits, p. 9 | The Applicant shall obtain a Flood Hazard Area Development permit(s) for construction proposed within any designated 100-year floodplain in Pueblo County (as identified by the most current FEMA Flood Insurance Rate Maps for Pueblo County). These permits require review and approval by the Pueblo County Department of Planning and Development prior to any construction within a floodplain. | Colorado Springs Utilities, on behalf of the SDS Participants, will obtain Flood Hazard Area Development permits for any construction proposed within a designated 100-year floodplain. This permit requirement will be addressed with the work package-specific PEPs. | Not required for this work package. | None Applicable | Not req |
| Electrical Substation | Construction of a new substation and transmission lines for the Juniper Pump Station shall require approval by Pueblo County of a Use-by-Review as specified in the Public Use District (S-1) zoning regulations if less than 115 Kv. If 115 Kv or greater, a separate permit application shall be submitted under the applicable Areas and Activities Regulations. | Pueblo county issued a FONSI in November 2013 and the Bureau of Reclamation issued a FONSI and SUP in March 2014 for a Black Hills Energy substation. Construction of the facility is ongoing and the distribution line to the Juniper Pump Station is expected to begin in Q4 2014. | Programmatic Requirement | None Applicable | Progran |
| Amendment, p. 9 | Any material change in either the construction, use, or operation (exceeding 78 mgd pumping by the Juniper Pump Station) of the SDS Project from that approved herein, shall require a permit amendment. For these purposes, a material change shall be any change in the Project which significantly changes the nature of impacts addressed by the Permit. The Applicant shall notify Pueblo County of any material change in the SDS Project (not including routine maintenance, repair, or operation of an existing facility) and the County will determine whether an amendment or new permit is required. Any disagreement about the materiality of a change shall be subject to the Dispute Resolution Process outlined herein. | No material changes from the Project as presented in the 1041 Permit are anticipated at this time. | Programmatic Requirement | None Applicable | Progran |
| Water Supplies Delivered Through SDS Project, p. 9 | Although Applicant currently has no firm plans to acquire by purchase or lease additional water rights in the Arkansas Basin either downstream or upstream of Pueblo Reservoir, the possibility exists that additional water supplies will be required in the future. In addition, if third-party contracts or agreements are executed meeting the other terms and conditions of this permit, those entities might well seek to acquire new or additional water rights for transportation of water through the SDS Project. Pueblo County asserts that it possesses the legal authority to regulate and control such additional water and water rights transportation through the SDS project. Nothing in the terms and conditions of this 1041 Permit is intended to prevent Pueblo County from asserting that jurisdiction and regulatory authority, subject to the right of any such third-party and/or Applicant to assert any defenses to the exercise of the County's authority that may then exist. | Colorado Springs Utilities, on behalf of the SDS Participants, has not sought to acquire additional water rights in the Arkansas Basin at this time nor have any third-party contracts or agreements been executed. However, the possibility still exists that additional water supplies will be required in the future that would be transported through SDS. Applicant is exploring potential lease options. | Programmatic Requirement | None Applicable | Progran |
| Water To Entities That Are Not SDS Project Participants, p. 10 | 2008-002, except all existing service agreements already disclosed to Pueblo County, it does not intend to foreclose the potential of making additional agreements for the long-term delivery of water to third parties via the SDS Project. In the event any such third- party contracts are entered into under which Applicant would delivery water to such a third-party in El Paso County, Applicant shall require that the following conditions be included in any contract, permit, or agreement with such third-party: A. A clear acknowledgment of support for the Fountain Creek Watershed Flood Control and Greenway District, together with a commitment to participate in the financing of said district; B. A clear and irrevocable commitment not to serve property located outside of the natural drainage of the Arkansas River or to market, transfer, wheel, or otherwise provide water to properties or entities located outside the natural drainage of the Arkansas River; C. The adoption and maintenance of a financing mechanism similar to the Colorado Springs Stormwater Enterprise capable of financing, constructing, and maintaining storm water detention and retention facilities intended to insure that the storm flows of the Fountain Creek Basin do not increase above existing conditions, along with the adoption and maintenance of regulations and ordinances requiring stormwater detention, retention, and management of no less strict than those in place in the City of Colorado Springs. This condition can only apply to such third-parties who have the legal authority to regulate in this manner; D. An agreement to accept and comply with the City of Pueblo Flow Management Program and the Pueblo Recreational In-channel Diversion Decree both impacting the Arkansas River between Pueblo Dam and its confluence with Fountain Creek, in any application for a change of water rights or exchange implicating that reach of the river; E. Pro rata participation in any water quality monitoring or studies to the same degree and extent as undertaken by the Applic | future, evidence of their acceptance of the terms and conditions of the 1041 Permit will be submitted to Pueblo County. The Donala Water and Sanitation District is pursuing a contract with the Bureau of Reclamation. | Programmatic Requirement | None Applicable | Program |
| Permit Authority, p. 11 | Colorado Springs currently does not have the authority to enlarge the storage capacity of Pueblo Reservoir. Should the enlargement of Pueblo Reservoir occur in the future, and should Colorado Springs become a participant in that enlargement, Pueblo County reserves the right to assert, at that time, that those actions constitute a permittable activity under its 1041 regulations, subject to the right of Colorado Springs to assert any defenses to the exercise of the County's authority that may then exist. | Colorado Springs Utilities, on behalf of the SDS Participants, understands that any future plans to enlarge Pueblo Reservoir may be subject to Pueblo County's 1041 regulations if they participate in this project. | Programmatic Requirement | None Applicable | Progran |

| | WORK PACKAGE: Juniper Pump Station | | | |
|-----|---|--|--|--|
| ces | Documentation of Compliance | Construction Document References | | |
| | Programmatic Requirement | None Applicable | | |
| | Programmatic Requirement | None Applicable | | |
| | Programmatic Requirement | None Applicable | | |
| 09 | Colorado Springs Utilities, project manager for the SDS Participants, is taking numerous measures to track regulatory requirements and permits to facilitate compliance. In addition, the construction contract and specifications includes requirements for the Contractor to conduct their operations in compliance with associated permits and regulatory requirements. | Specifications: 01 41 26, 1.01.C and 1.04B | | |
| | Programmatic Requirement | None Applicable | | |
| | Not required for this work package | None Applicable | | |
| | Programmatic Requirement | None Applicable | | |
| | Programmatic Requirement | None Applicable | | |
| | Programmatic Requirement | None Applicable | | |
| | Programmatic Requirement | None Applicable | | |
| | Programmatic Requirement | None Applicable | | |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE 1A: PUEBLO DAM CON | NECTION | WORK PACKAGE 1B: PUEBLO DAM CON | NECTION |
|---|---|---|---------------------------------|-------------------------------------|---------------------------------|------------------------------------|
| 041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document Reference |
| . Monetary litigation for ountain Creek npacts, p. 11 | In order to mitigate the impacts of SDS to Fountain Creek in Pueblo County, Applicant will pay \$50,000,000 to the Fountain Creek Watershed, Flood Control and Greenway District ("District") described in the Intergovernmental Agreement for the Management and Conservation of Fountain Creek executed by EI Paso County on December 15, 2008 and Pueblo County on December 16, 2008. \$300,000 of that amount shall be paid in equal annual installments of \$100,000, commencing July 1, 2009. These payments shall be used to assist in the identification and prioritization of projects, and to fund a study or studies of opportunities for constructing flood control and sediment control facilities which may include the feasibility of a dam or dams on Fountain Creek or its tributaries in order to improve the flood protection for the City of Pueblo and the Fountain Creek Basin. Payment shall be made as to the remaining \$49,700,000 as follows: \$9,700,000 on January 15, of the year following completion and commencement of water deliveries through the SDS Pipeline from Pueblo Reservoir to Colorado Springs; and in equal annual installments of \$10,000,000 on January 15 of each of the four years thereafter. Payments shall be made to the District, provided: it is created by legislation supported by Pueblo County and El Paso County for the management and conservation of Fountain Creek; it provides for participation by Pueblo County and El Paso County as voting members of the board of directors; and it has power to levy taxes and impose fees. If the District is not so created, then Pueblo County and Colorado Springs will establish a not for profit corporation pursuant to the Colorado Revised Nonprofit Corporation Act, C.R.S. §7-121-101, et seq, governed by a board of directors having an equal number of directors from Pueblo County and from Colorado Springs, in the purposes specified herein. The Foundation, if established, will be referred to as the Fountain Creek Restoration Foundation. ("FCRF"). The District (or if not created, the FCRF) may | transaction is 17350. The second installment of \$100,000 was paid via EFT on June 29, 2010. The EFT identification number for this transaction is 21087. The third installment of \$100,000 was paid via EFT on June 28, 2011. The EFT identification number for this transaction is 26356. A further mutually agreed upon advance of \$300,000 was made to the Fountain Creek District in 2009. Discussions have progressed on the actual indexing calculation methodology for the payments, and an understanding between SDS and the County has been finalized. There have been discussions on advancing a portion of the indexed payment, but no agreement has been reached. | | None Applicable | Programmatic Requirement | None Applicable |
| . Expenditures for Vastewater System nprovements, p. 12 | In order to continue its efforts to protect against future spills to Fountain Creek, to increase its opportunities for reuse, and to mitigate possible water quality impacts by the SDS Project to Fountain Creek, Colorado Springs Utilities shall commit to invest an additional \$75,000,000 in its wastewater system. Expenditures will be made as part of the wastewater collection system rehabilitation programs or wastewater reuse systems between January 1, 2009 and December 31, 2024 as required. These expenditures shall be for projects not currently required by other regulatory permits, agency enforcement or court orders, consent agreements, or governmental regulations existing as of January 30, 2009. These expenditures will include the Local Collector Evaluation and Rehabilitation Program (LCERP) for the improvement and fortification of wastewater lines which could adversely affect Fountain Creek or its tributaries. These expenditures are subject to annual appropriation by the Colorado Springs City Council. Beginning in 2010, by January 31 of each year, Colorado Springs Utilities shall provide an annual report to Pueblo County describing such expenditures for the prior year. | Colorado Springs Utilities submitted reports documenting the 2009, 2010, 2011, 2012, and 2013 expenditures to Pueblo County. These reports were provided on January 29, 2010, January 31, 2011, January 25, 2012, January 25, 2013, and January 31, 2014, respectively. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| . Sediment Control / vredging and Clear prings Ranch, p. 13 | assist the City of Pueblo in preserving the flood protection of the Fountain Creek levees at or above the 100-year flood level. This mitigation commitment may be conducted in cooperation with a project or projects of the U.S. Army Corps of Engineers. It is acknowledged that there will have to be sampling done on the bed sediments in Fountain Creek to insure that no hazardous materials exist that would make a dredging and sediment removal project technically or financially impracticable. Applicant, as a condition of this permit, will pursue vigorously its efforts to complete this sediment removal project at the levels committed to in the final Environmental Impact Statement process. In the event that sediment removal is not practicable because of the quality of the bed sediments, Applicant will commit an equal amount of money that would have been expended on this sediment removal project at the level required by the FEIS for another project designed to assist the City of Pueblo in restoring and maintaining sufficient flood protection to allow the existing levee systems to withstand a 100-year flood, subject to approval of the Bureau of Reclamation. | constructed the wetland in September 2011. Willows were harvested and planted around the wetland in March and April 2012 and again in March and April 2013. Moniotoring and maintenance is ongoing in 2014. Fountain Creek realignment has been completed. Construction of two drop control structures, channel grading, and wetlands planting has been finished. All vegetation on the project has been planted. Key stakeholders have been briefed on the status of this project and a "ribbon cutting" ceremony with stakeholder and agency representatives is | | None Applicable | Programmatic Requirement | None Applicable |
| . Continuation of lueblo Flow lanagement | All SDS Participants shall cooperate in and comply with the PFMP (including Pueblo West and Security who are not signatories to the PFMP agreements at this time) and its requirements for maintaining target flows through Pueblo below Pueblo Reservoir by cessation of exchanges. | All SDS Participants are in compliance with the PFMP. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| rkansas River Low | Colorado Springs Utilities shall promptly submit a signed Memorandum of Understanding between the Pueblo Board of Water Works and Colorado Springs Utilities which shall provide the terms and conditions under which each of the entities will contribute to and assist in the maintenance of a storage pool in Pueblo Reservoir designed to permit the release of water into the Arkansas River during times when the flow in the River could fall dangerously low, to levels at or below 50 cfs. SDS participants shall not exchange against reservoir releases made by the Board of Water Works of Pueblo or Colorado Springs Utilities for the Arkansas River Flow Program. | 2009 that provides the terms and conditions under which each of the | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| 1. Construction and Use of North River Dutlet Works, p. 14 | Colorado Springs Utilities shall promptly submit to Pueblo County an executed Memorandum of Understanding with the Pueblo Board of Water Works designed to describe the manner in which the two entities will use the South Outlet Works & Joint Use Manifold and the North Outlet Works of Pueblo Dam for the provision of municipal water supplies. If approved by the Bureau of Reclamation, the North Outlet Works shall be constructed and used as the primary outlet works for SDS. | A Memorandum of Understanding (MOU) was executed between the Pueblo Board of Water Works and Colorado Springs Utilities on April 17, 2009, that describes the manner in which the two entities will use the South Outlet Works & Joint Use Manifold and the North Outlet Works of Pueblo Dam. The North Outlet Works has been constructed and will be primary outlet works for SDS. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |

Pueblo County 1041 Permit No. 2008-002 Compliance Documentation Matrix Note: All sub-headers and conditions listed in columns 1 and 2 of the table below are taken verbatim from the 1041 Permit document.

NORK PACKAGE: S1 Pi Construction 041 Permit Section 1041 Condition **Documentation of Compliance** Documentation of Compliance 6. Monetary n order to mitigate the impacts of SDS to Fountain Creek in Pueblo County. Applicant will pay \$50,000,000 to the Fountain Creek The first installment of \$100,000 was paid via Electronic Funds Transfer Programmatic Requirement None Applicable Watershed, Flood Control and Greenway District ("District") described in the Intergovernmental Agreement for the Management and (EFT) on September 4, 2009. The EFT identification number for this Mitigation for Fountain Creek Conservation of Fountain Creek executed by El Paso County on December 15, 2008 and Pueblo County on December 16, 2008. ransaction is 17350. The second installment of \$100,000 was paid via mpacts, p. 11 \$300,000 of that amount shall be paid in equal annual installments of \$100,000, commencing July 1, 2009. These payments shall FT on June 29, 2010. The EFT identification number for this transaction e used to assist in the identification and prioritization of projects, and to fund a study or studies of opportunities for constructing s 21087. The third installment of \$100,000 was paid via EFT on June lood control and sediment control facilities which may include the feasibility of a dam or dams on Fountain Creek or its tributaries i 28, 2011. The EFT identification number for this transaction is 26356. order to improve the flood protection for the City of Pueblo and the Fountain Creek Basin. further mutually agreed upon advance of \$300,000 was made to the Payment shall be made as to the remaining \$49,700,000 as follows: \$9,700,000 on January 15, of the year following completion and Fountain Creek District in 2009, Discussions have progressed on the mmencement of water deliveries through the SDS Pipeline from Pueblo Reservoir to Colorado Springs; and in equal annual actual indexing calculation methodology for the payments, and an nstallments of \$10,000,000 on January 15 of each of the four years thereafter. understanding between SDS and the County has been finalized. There Payments shall be made to the District, provided: it is created by legislation supported by Pueblo County and El Paso County for the have been discussions on advancing a portion of the indexed payment, nanagement and conservation of Fountain Creek; it provides for participation by Pueblo County and the City of Colorado Springs as but no agreement has been reached voting members of the board of directors; it has equal representation of entities from Pueblo County and El Paso County as voting nembers of the board of directors; and it has power to levy taxes and impose fees. If the District is not so created, then Pueblo County and Colorado Springs will establish a not for profit corporation pursuant to the Colorado Revised Nonprofit Corporation Act C.R.S. §7-121-101, et sea, governed by a board of directors having an equal number of directors from Pueblo County and from Colorado Springs, for the purposes specified herein. The Foundation, if established, will be referred to as the Fountain Creek storation Foundation. ("FCRF"). The District (or if not created, the FCRF) may use funds provided by the Applicant under this permit condition only for one or more new projects in the Fountain Creek watershed between Colorado Springs and the Arkansas River confluence in Pueblo that create a significant and not merely incidental benefit to Fountain Creek within Pueblo County for improvement of water quality, for flood control, or for prevention of erosion and sedimentation. Subject to these criteria, acceptable projects may include: A. Those projects that have been identified by the United States Army Corps of Engineers ("Corps") as high priority erosion. sedimentation, or flood control projects in a formal Corps' recommendation for Fountain Creek; B. Erosion, sedimentation, flood control or water quality improvement projects identified as part of the Fountain Creek Corridor Master Plan adopted by Colorado Springs Utilities and the Lower Arkansas Valley Water Conservancy District; C. Any other sedimentation and erosion control, flood control, including a dam or dams, or stream improvement project that is found to be acceptable by the District or, if not created, the FCRF. In the event completion of the SDS Project is delayed beyond 42 months after the effective date of the permit because of an affirmative decision made by Applicant, then the payments to be made by the Applicant pursuant to this paragraph shall begin to be nade on such date, without regard to project construction status, or such payments shall be subject to annual indexing mmencing 42 months after the effective date of the permit, to increase the amount of such payments as required to preserve the esent values, using the Colorado Front Range Producer Price Index, but not to exceed a maximum annual increase of 3.5% In order to continue its efforts to protect against future spills to Fountain Creek, to increase its opportunities for reuse, and to Colorado Springs Utilities submitted reports documenting the 2009, 2010, Programmatic Requirement 7. Expenditures for Ione Applicable nitigate possible water quality impacts by the SDS Project to Fountain Creek, Colorado Springs Utilities shall commit to invest an 2011, 2012, and 2013 expenditures to Pueblo County. These reports Wastewater System additional \$75,000,000 in its wastewater system. Expenditures will be made as part of the wastewater collection system ere provided on January 29, 2010, January 31, 2011, January 25, provements, p. 12 phabilitation programs or wastewater reuse systems between January 1, 2009 and December 31, 2024 as required. These 2012, January 25, 2013, and January 31, 2014, respectively expenditures shall be for projects not currently required by other regulatory permits, agency enforcement or court orders, consent greements, or governmental regulations existing as of January 30, 2009. These expenditures will include the Local Collector Evaluation and Rehabilitation Program (LCERP) for the improvement and fortification of wastewater lines which could adversely affect Fountain Creek or its tributaries. These expenditures are subject to annual appropriation by the Colorado Springs City Council. Beginning in 2010, by January 31 of each year, Colorado Springs Utilities shall provide an annual report to Pueblo County cribing such expenditures for the prior yea 8. Sediment Control / It is acknowledged by Pueblo County and Applicant that one mitigation commitment will be a project to reduce the sediment load in Colorado Springs Utilities, on behalf of the SDS Participants, has rogrammatic Requirement None Applicable Dredging and Clear lower Fountain Creek through dredging and the construction of sediment collection devices. These efforts will occur prior to the oordinated extensively with Pueblo County regarding the scope of a Springs Ranch, p. 13 construction of the SDS Project. These sediment removal activities are of vital importance to Pueblo County because they will ountain Creek dredging project. On August 30, 2010 an agreement wa issist the City of Pueblo in preserving the flood protection of the Fountain Creek levees at or above the 100-year flood level. This reached by which the SDS Participants would provide \$2.2 million in itigation commitment may be conducted in cooperation with a project or projects of the U.S. Army Corps of Engineers. It is unding to Pueblo County in lieu of conducting the Fountain Creek acknowledged that there will have to be sampling done on the bed sediments in Fountain Creek to insure that no hazardous redging project. The SDS Participants made this payment to Pueblo materials exist that would make a dredging and sediment removal project technically or financially impracticable. Applicant, as a County on September 27. 2010. Colorado Springs Utilities, on behalf of the SDS Participants, procured condition of this permit, will pursue vigorously its efforts to complete this sediment removal project at the levels committed to in the engineering design services for the compensatory wetland mitigation final Environmental Impact Statement process. In the event that sediment removal is not practicable because of the quality of the project at the Clear Spring Ranch site in late 2010. The SDS Participant bed sediments. Applicant will commit an equal amount of money that would have been expended on this sediment removal project at the level required by the FEIS for another project designed to assist the City of Pueblo in restoring and maintaining sufficient flood received final approval on the design of the wetland project and rotection to allow the existing levee systems to withstand a 100-year flood, subject to approval of the Bureau of Reclamation. constructed the wetland in September 2011. Willows were harvested and In addition, Applicant has committed, as part of the EIS process, to construct new wetlands and redirect a portion of the channel of planted around the wetland in March and April 2012 and again in March Fountain Creek adjacent to the wetlands area at the Clear Springs Ranch to reduce the slope and improve channel stability through and April 2013. Moniotoring and maintenance is ongoing in 2014. this area subject to the approval of Reclamation. The redirected channel is proposed to have an increased length and sinuosity to Fountain Creek realignment has been completed. Construction of two drop control structures, channel grading, and wetlands planting has bee stabilize the channel. The purpose of this mitigation activity is to reduce sediment transport down Fountain Creek into Pueblo County, improve water quality and reduce flood threat downstream. This project will be completed to the levels required by nished. All vegetation on the project has been planted. Key wholders have been briefed on the status of this project and a "ribbo Reclamation cutting" ceremony with stakeholder and agency representatives is Applicant has submitted a letter to Reclamation, dated April 20, 2009, stating its intention and desire to achieve its obligations set orth in the Final Environmental Impact Statement, Sections 5.2.4 and 5.2.6, in the manner described in this paragraph 8. A copy of planned for early 4th Quarter. Monitoring of plant growth and site the letter has been made a part of the record. nditions will continue. Continuation of All SDS Participants shall cooperate in and comply with the PFMP (including Pueblo West and Security who are not signatories to All SDS Participants are in compliance with the PFMP. one Applicable rogrammatic Requirement Pueblo Flow he PFMP agreements at this time) and its requirements for maintaining target flows through Pueblo below Pueblo Reservoir by Management sation of exchanges Program, p. 13 10. Implementation of Colorado Springs Utilities shall promptly submit a signed Memorandum of Understanding between the Pueblo Board of Water A Memorandum of Understanding (MOU) was executed between the ogrammatic Requirement Ione Applicable Works and Colorado Springs Utilities which shall provide the terms and conditions under which each of the entities will contribute to Pueblo Board of Water Works and Colorado Springs Utilities on April 17 Arkansas River Low Flow Program, p. 13 and assist in the maintenance of a storage pool in Pueblo Reservoir designed to permit the release of water into the Arkansas River 2009 that provides the terms and conditions under which each of the during times when the flow in the River could fall dangerously low, to levels at or below 50 cfs. SDS participants shall not exchange entities will contribute to and assist in the maintenance of a storage poo against reservoir releases made by the Board of Water Works of Pueblo or Colorado Springs Utilities for the Arkansas River Low n Pueblo Reservoir Flow Program. Memorandum of Understanding (MOU) was executed between the Colorado Springs Utilities shall promptly submit to Pueblo County an executed Memorandum of Understanding with the Pueblo 11. Construction and ogrammatic Requirement Ione Applicable Jse of North River oard of Water Works designed to describe the manner in which the two entities will use the South Outlet Works & Joint Use Pueblo Board of Water Works and Colorado Springs Utilities on April 17, Outlet Works, p. 14 Manifold and the North Outlet Works of Pueblo Dam for the provision of municipal water supplies. If approved by the Bureau of 2009, that describes the manner in which the two entities will use the clamation, the North Outlet Works shall be constructed and used as the primary outlet works for SDS. South Outlet Works & Joint Use Manifold and the North Outlet Works of Pueblo Dam. The North Outlet Works has been constructed and will be rimary outlet works for SDS.

| WORK PACKAGE: S2 Pipel Documentation of Compliance | Construction Document References |
|--|-------------------------------------|
| grammatic Requirement | None Applicable |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| grammatic Requirement | None Applicable |
| | FF |
| | |
| | |
| | |
| grammatic Requirement | None Applicable |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| grammatic Requirement | Nono Applicable |
| grammatic Requirement | None Applicable |
| grammatic Requirement | None Applicable |
| | |
| | |
| grammatic Requirement | None Applicable |
| | |
| | |

Pueblo County 1041 Permit No. 2008-002 Compliance Documentation Matrix Note: All sub-headers and conditions listed in columns 1 and 2 of the table below are taken verbatim from the 1041 Permit document.

ORK PACKAGE: S3 P Construction 041 Permit Section 1041 Condition **Documentation of Compliance Documentation of Compliance** 6. Monetary n order to mitigate the impacts of SDS to Fountain Creek in Pueblo County. Applicant will pay \$50,000,000 to the Fountain Creek The first installment of \$100,000 was paid via Electronic Funds Transfer Programmatic Requirement None Applicable Watershed, Flood Control and Greenway District ("District") described in the Intergovernmental Agreement for the Management and (EFT) on September 4, 2009. The EFT identification number for this Mitigation for Fountain Creek Conservation of Fountain Creek executed by El Paso County on December 15, 2008 and Pueblo County on December 16, 2008. ransaction is 17350. The second installment of \$100,000 was paid via mpacts, p. 11 \$300,000 of that amount shall be paid in equal annual installments of \$100,000, commencing July 1, 2009. These payments shall FT on June 29, 2010. The EFT identification number for this transaction e used to assist in the identification and prioritization of projects, and to fund a study or studies of opportunities for constructing s 21087. The third installment of \$100,000 was paid via EFT on June lood control and sediment control facilities which may include the feasibility of a dam or dams on Fountain Creek or its tributaries i 28, 2011. The EFT identification number for this transaction is 26356. order to improve the flood protection for the City of Pueblo and the Fountain Creek Basin. further mutually agreed upon advance of \$300,000 was made to the Payment shall be made as to the remaining \$49,700,000 as follows: \$9,700,000 on January 15, of the year following completion and Fountain Creek District in 2009, Discussions have progressed on the mmencement of water deliveries through the SDS Pipeline from Pueblo Reservoir to Colorado Springs; and in equal annual actual indexing calculation methodology for the payments, and an nstallments of \$10,000,000 on January 15 of each of the four years thereafter. understanding between SDS and the County has been finalized. There Payments shall be made to the District, provided: it is created by legislation supported by Pueblo County and El Paso County for the have been discussions on advancing a portion of the indexed payment, nanagement and conservation of Fountain Creek; it provides for participation by Pueblo County and the City of Colorado Springs as but no agreement has been reached voting members of the board of directors; it has equal representation of entities from Pueblo County and El Paso County as voting nembers of the board of directors; and it has power to levy taxes and impose fees. If the District is not so created, then Pueblo County and Colorado Springs will establish a not for profit corporation pursuant to the Colorado Revised Nonprofit Corporation Act C.R.S. §7-121-101, et sea, governed by a board of directors having an equal number of directors from Pueblo County and from Colorado Springs, for the purposes specified herein. The Foundation, if established, will be referred to as the Fountain Creek storation Foundation. ("FCRF"). The District (or if not created, the FCRF) may use funds provided by the Applicant under this permit condition only for one or more new projects in the Fountain Creek watershed between Colorado Springs and the Arkansas River confluence in Pueblo that create a significant and not merely incidental benefit to Fountain Creek within Pueblo County for improvement of water quality, for flood control, or for prevention of erosion and sedimentation. Subject to these criteria, acceptable projects may include: A. Those projects that have been identified by the United States Army Corps of Engineers ("Corps") as high priority erosion. sedimentation, or flood control projects in a formal Corps' recommendation for Fountain Creek; B. Erosion, sedimentation, flood control or water quality improvement projects identified as part of the Fountain Creek Corridor Master Plan adopted by Colorado Springs Utilities and the Lower Arkansas Valley Water Conservancy District; C. Any other sedimentation and erosion control, flood control, including a dam or dams, or stream improvement project that is found to be acceptable by the District or, if not created, the FCRF. In the event completion of the SDS Project is delayed beyond 42 months after the effective date of the permit because of an affirmative decision made by Applicant, then the payments to be made by the Applicant pursuant to this paragraph shall begin to be nade on such date, without regard to project construction status, or such payments shall be subject to annual indexing mmencing 42 months after the effective date of the permit, to increase the amount of such payments as required to preserve the esent values, using the Colorado Front Range Producer Price Index, but not to exceed a maximum annual increase of 3.5% In order to continue its efforts to protect against future spills to Fountain Creek, to increase its opportunities for reuse, and to Colorado Springs Utilities submitted reports documenting the 2009, 2010, Programmatic Requirement 7. Expenditures for Ione Applicable nitigate possible water quality impacts by the SDS Project to Fountain Creek, Colorado Springs Utilities shall commit to invest an 2011, 2012, and 2013 expenditures to Pueblo County. These reports Wastewater System additional \$75,000,000 in its wastewater system. Expenditures will be made as part of the wastewater collection system ere provided on January 29, 2010, January 31, 2011, January 25, provements, p. 12 phabilitation programs or wastewater reuse systems between January 1, 2009 and December 31, 2024 as required. These 2012, January 25, 2013, and January 31, 2014, respectively expenditures shall be for projects not currently required by other regulatory permits, agency enforcement or court orders, consent greements, or governmental regulations existing as of January 30, 2009. These expenditures will include the Local Collector Evaluation and Rehabilitation Program (LCERP) for the improvement and fortification of wastewater lines which could adversely affect Fountain Creek or its tributaries. These expenditures are subject to annual appropriation by the Colorado Springs City Council. Beginning in 2010, by January 31 of each year, Colorado Springs Utilities shall provide an annual report to Pueblo County cribing such expenditures for the prior yea 8. Sediment Control / It is acknowledged by Pueblo County and Applicant that one mitigation commitment will be a project to reduce the sediment load in Colorado Springs Utilities, on behalf of the SDS Participants, has rogrammatic Requirement None Applicable Dredging and Clear lower Fountain Creek through dredging and the construction of sediment collection devices. These efforts will occur prior to the oordinated extensively with Pueblo County regarding the scope of a Springs Ranch, p. 13 construction of the SDS Project. These sediment removal activities are of vital importance to Pueblo County because they will ountain Creek dredging project. On August 30, 2010 an agreement wa issist the City of Pueblo in preserving the flood protection of the Fountain Creek levees at or above the 100-year flood level. This reached by which the SDS Participants would provide \$2.2 million in itigation commitment may be conducted in cooperation with a project or projects of the U.S. Army Corps of Engineers. It is unding to Pueblo County in lieu of conducting the Fountain Creek acknowledged that there will have to be sampling done on the bed sediments in Fountain Creek to insure that no hazardous redging project. The SDS Participants made this payment to Pueblo materials exist that would make a dredging and sediment removal project technically or financially impracticable. Applicant, as a County on September 27. 2010. Colorado Springs Utilities, on behalf of the SDS Participants, procured condition of this permit, will pursue vigorously its efforts to complete this sediment removal project at the levels committed to in the engineering design services for the compensatory wetland mitigation final Environmental Impact Statement process. In the event that sediment removal is not practicable because of the quality of the project at the Clear Spring Ranch site in late 2010. The SDS Participant bed sediments. Applicant will commit an equal amount of money that would have been expended on this sediment removal project at the level required by the FEIS for another project designed to assist the City of Pueblo in restoring and maintaining sufficient flood received final approval on the design of the wetland project and rotection to allow the existing levee systems to withstand a 100-year flood, subject to approval of the Bureau of Reclamation. constructed the wetland in September 2011. Willows were harvested and In addition, Applicant has committed, as part of the EIS process, to construct new wetlands and redirect a portion of the channel of planted around the wetland in March and April 2012 and again in March Fountain Creek adjacent to the wetlands area at the Clear Springs Ranch to reduce the slope and improve channel stability through and April 2013. Moniotoring and maintenance is ongoing in 2014. this area subject to the approval of Reclamation. The redirected channel is proposed to have an increased length and sinuosity to Fountain Creek realignment has been completed. Construction of two drop control structures, channel grading, and wetlands planting has bee stabilize the channel. The purpose of this mitigation activity is to reduce sediment transport down Fountain Creek into Pueblo County, improve water quality and reduce flood threat downstream. This project will be completed to the levels required by nished. All vegetation on the project has been planted. Key wholders have been briefed on the status of this project and a "ribbo Reclamation cutting" ceremony with stakeholder and agency representatives is Applicant has submitted a letter to Reclamation, dated April 20, 2009, stating its intention and desire to achieve its obligations set orth in the Final Environmental Impact Statement, Sections 5.2.4 and 5.2.6, in the manner described in this paragraph 8. A copy of planned for early 4th Quarter. Monitoring of plant growth and site the letter has been made a part of the record. nditions will continue. Continuation of All SDS Participants shall cooperate in and comply with the PFMP (including Pueblo West and Security who are not signatories to All SDS Participants are in compliance with the PFMP. one Applicable rogrammatic Requirement Pueblo Flow he PFMP agreements at this time) and its requirements for maintaining target flows through Pueblo below Pueblo Reservoir by Management sation of exchanges Program, p. 13 10. Implementation of Colorado Springs Utilities shall promptly submit a signed Memorandum of Understanding between the Pueblo Board of Water A Memorandum of Understanding (MOU) was executed between the ogrammatic Requirement Ione Applicable Works and Colorado Springs Utilities which shall provide the terms and conditions under which each of the entities will contribute to Pueblo Board of Water Works and Colorado Springs Utilities on April 17 Arkansas River Low Flow Program, p. 13 and assist in the maintenance of a storage pool in Pueblo Reservoir designed to permit the release of water into the Arkansas River 2009 that provides the terms and conditions under which each of the during times when the flow in the River could fall dangerously low, to levels at or below 50 cfs. SDS participants shall not exchange entities will contribute to and assist in the maintenance of a storage poo against reservoir releases made by the Board of Water Works of Pueblo or Colorado Springs Utilities for the Arkansas River Low n Pueblo Reservoir Flow Program. Memorandum of Understanding (MOU) was executed between the Colorado Springs Utilities shall promptly submit to Pueblo County an executed Memorandum of Understanding with the Pueblo 11. Construction and ogrammatic Requirement Ione Applicable Jse of North River oard of Water Works designed to describe the manner in which the two entities will use the South Outlet Works & Joint Use Pueblo Board of Water Works and Colorado Springs Utilities on April 17, Outlet Works, p. 14 Manifold and the North Outlet Works of Pueblo Dam for the provision of municipal water supplies. If approved by the Bureau of 2009, that describes the manner in which the two entities will use the clamation, the North Outlet Works shall be constructed and used as the primary outlet works for SDS. South Outlet Works & Joint Use Manifold and the North Outlet Works of Pueblo Dam. The North Outlet Works has been constructed and will be rimary outlet works for SDS.

| Document Reference Document Reference igrammatic Requirement None Applicable igrammatic Requirement None Applicable | WORK PACKAGE: Juniper Pump Stati | Construction |
|---|----------------------------------|---------------------|
| grammatic Requirement None Applicable grammatic Requirement None Applicable grammatic Requirement None Applicable grammatic Requirement None Applicable | | Document References |
| Igrammatic Requirement None Applicable | ogrammatic Requirement | None Applicable |
| Igrammatic Requirement None Applicable | | |
| ngrammatic Requirement None Applicable | ogrammatic Requirement | None Applicable |
| ngrammatic Requirement None Applicable | | |
| ogrammatic Requirement None Applicable | ogrammatic Requirement | None Applicable |
| ogrammatic Requirement None Applicable | | |
| ogrammatic Requirement None Applicable | pgrammatic Requirement | None Applicable |
| | J - 17 | FF |
| | and the Development | Name A. P. 11 |
| ngrammatic Requirement None Applicable | ogrammatic Hequirement | None Applicable |
| grammatic Requirement None Applicable | | |
| ngrammatic Requirement None Applicable | | |
| | grammatic Requirement | None Applicable |
| | | |
| | | |
| | | |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE 1A: PUEBLO DAM CONNEC | | |
|---|--|--|---|---|--|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | |
| Design and Construction of | No construction shall occur at or near Pueblo Reservoir Dam (outlet modifications and pipelines west of the Pueblo West turnout) until the Bureau of Reclamation has performed its dam safety review and has accepted the design construction plans. Prior to commencement of construction, Applicant shall provide Pueblo County with written proof of such acceptance by the Bureau of Reclamation and any other required regulatory agency. | This commitment was addressed in the submittal of the Work Package 1A (Pueblo Dam Connection) PEP. | The Bureau of Reclamation signatures are provided on the final plans and specifications indicating their acceptance of these documents. Written proof of this acceptance was provided in a letter to the Pueblo County Director of Planning and Development on October 26, 2010. | None Applicable | The Bure specificat safety rev acceptan finalized. |
| 13. County Road Improvements and Restoration, p. 14 | The Applicant shall obtain and comply with Excavation Permits from the Pueblo County Public Works Department ("Department") fo each road crossing within the County, and Access Permits from the Department for each access point onto a County road. The Applicant shall submit a Traffic Control Plan to the Department for review and approval. The Applicant shall submit a Staging Area Plan to the Department for review and approval to define construction work times, material delivery hours, noise suppression, dust abatement, construction methods, and other mitigation of construction nuisances. The Applicant shall provide a Haul Route Plan to the Department for review and approval; the Haul Route Plan shall identify the roads utilized for construction vehicle traffic, maintenance of those roads at Applicant's expense during the project, and rehabilitation of those roads to current Pueblo County Roadway Design and Construction Standards at Applicant's expense. Within thirty (30) days of the Applicant issuing a notice to proceed to its contractors to perform pipeline installation activities that require use of roads in the Haul Route Plan, the Applicant shall establish a cash payment, escrow, or other financial instrument such as a performance bond, acceptable to the County, in an amount estimated by the Department to cover the total costs for rehabilitation of the roads to County Standards (currently estimated at approximately §6.1 million), plus estimated increases in costs over time as represented by the Construction Cost Index. The Applicant shall coordinate, design, and construct the SDS pipeline facilities so as to anticipate and accommodate future roadways and utilities across the SDS easement so as not to unreasonably preclude them or increase their costs. <i>See Mitigation Appendix, CR-1 through CR-11 with Exhibits 1-5.</i> | below. In May 2012, Colorado Springs Utilities and the County reached an agreement relative to a fee payment of a fixed sum to cover all future road rehabilitation work. | See the Mitigation Appendices CR-1 through CR-11 responses provided below. | See Mitigation Appendices CR-1 through CR-11 references below. | See the I below. |
| 14. Cultural and Archaeological Resource Protections, p. 15 | Applicant shall execute the Programmatic Agreement in a form substantially similar to that set forth in the FEIS with the applicable federal and State agencies and Native American Tribes. Applicant shall comply with the standards and procedures of the Programmatic Agreement to ensure the identification, avoidance, protection and disposition of cultural and archaeological resources which may be encountered during construction in Pueblo County, as required by federal and State laws and in accordance with landowner agreements. Proof of execution of the Programmatic Agreement shall be provided to Pueblo County prior to land disturbance. | The executed Programmatic Agreement between the Bureau of Reclamation (Eastern Colorado Area Office), the Advisory Council on Historic Preservation, Colorado Springs Utilities, and the Colorado State Historic Preservation Officer regarding SDS was provided to Pueblo County on May 17, 2011. | A copy of the Programmatic Agreement was provided with the SDS Programmatic PEP, dated January 31, 2011. The specifications also include cultural and archaeological resource protection requirements. | Specifications: 01 50 00, 3.04 F | A copy o Project E include c |
| 15. Acquisition of Property Interests, p. 15 | Applicant shall acquire necessary property interests required for each individual work package or phase of the SDS Project in Pueblo County prior to the initiation of construction of that work package. Private property owners shall be treated fairly by the Applicant and the SDS Project shall not create undue financial burdens on existing or future residents of Pueblo County. The Applicant shall commit to using the power of eminent domain only as a last resort. The Applicant shall offer to compensate landowners to have their own appraisal done if they disagree with the Applicant's appraisal. Applicant shall reimburse landowners for relocation costs, title work, and closing costs in accordance with the City of Colorado Springs Procedure Manual for the Acquisition and Disposition of Real Property Interests. No landowner should have out-of-pocket expenses from the Project. Applicant shall provide proof to the County that it has secured the necessary interests in property required to construct the Project prior to starting construction at any given location. <i>See Mitigation Appendix SE-1</i> . | The land acquisition procedure for SDS will comply with the City of Colorado Springs Procedure Manual for the Acquisition and Disposition of Real Property Interests. Colorado Springs Utilities has attempted to coordinate with individual landowners to acquire properties and easements through voluntary negotiations to the maximum extent practicable, using the power of eminent domain only as a last resort. Colorado Springs Utilities has acquired possession of, or closed, all required easements for pipeline construction in Pueblo County. There is one remaining landowner in condemnation, who owns seven properties. This landowner has granted possession to complete construction and the courts only need to determine the final valuation of the easements. Trial was scheduled for November 2014, since delayed, and expert reports have been filed. Colorado Springs Utilities has attempted to reach agreements with landowners in good faith and has offered to compensate landowners to have their own appraisal done. With the submittal of the SDS Participants, has demonstrated the necessary property interests have been acquired prior to starting construction. | The construction activities associated with PDC did not require the acquisition of any property, as this work will be entirely located on federal lands. | None Applicable | The cons acquisitic lands. |
| 16. Lake Level Management at Pueblo Reservoir, p. 15 | Colorado Springs Utilities commits to Pueblo County as a part of the 1041 process that it will voluntarily participate, when and if the Southeastern Colorado Water Conservancy District, the Bureau of Reclamation, and any other affected party agree to participate, in developing a reservoir management plan for Pueblo Reservoir designed to protect reservoir levels and recreational opportunities on Pueblo Reservoir to the extent feasible given the potential for future changes in hydrology and water demands by project beneficiaries. | Colorado Springs Utilities remains committed to participate in the development of a reservoir management plan for Pueblo Reservoir at such time as the Bureau of Reclamation and the Southeastern Colorado Water Conservancy District decide to proceed forward. | Programmatic Requirement | None Applicable | Program |
| | Applicant shall minimize to the extent practicable the number of private properties acquired in fee to support construction and operation of SDS facilities. For those private properties purchased and owned in fee, Applicant shall make an annual payment in lieu of taxes equal to the value of the taxes assessed by the Pueblo County Assessor. Payment shall be made to the Pueblo County Treasury on or before April 30 of each calendar year. See Mitigation Appendix SE-2. | Colorado Springs Utilities, on behalf of the SDS Participants, will coordinate with the Pueblo County Assessor to ensure that a payment in- lieu of property tax is made on or before April 30 of each calendar year for the properties acquired in fee for SDS. | As described in the response to Item 15 above, no private property was acquired for PDC. | None Applicable | As descr acquired |
| 18. Monitoring Program and Adaptive Management for Fountain Creek and the Arkansas River, p. 16 | Applicant shall implement a monitoring program to provide information on the current water quality and geomorphology (including erosion, sediment loading, and channel stability conditions) in Fountain Creek and the Arkansas River, and to track changes over time. The monitoring will assist in the selection of mitigation measures and in the assessment of the effectiveness of SDS mitigation measures on Fountain Creek and the Arkansas River. To collect data that supports the evaluations related to impacts on water quality and geomorphology, Applicant shall implement monitoring activities at defined monitoring locations in the Fountain Creek Basin and the Arkansas River. See Mitigation Appendix E-1. Pursuant to the Environmental Impact Statement process, Applicant has committed to engage in adaptive management, which contemplates that Applicant will undertake modified or different mitigation activities for impacts that have been identified in the EIS. If additional mitigation activities are required in order for Applicant to comply with the requirements of the ROD, any costs associated with that additional mitigation activity shall be the sole responsibility of Applicant. To the extent that monitoring and the adaptive management program causes Pueblo County to request or require that additional mitigation activities occur over and above those required by the Bureau of Reclamation, Applicant's obligation to conduct those mitigation activities oclus over and above those required by the Bureau of Reclamation, Applicant's not formed) and not directly the responsibility of Applicant. Pueblo County shall be a stakeholder in the Adaptive Management Program, for purposes of this paragraph. | submitted to the Bureau of Reclamation on March 18, 2011 and accepted by Reclamation on March 24, 2011. The Geomorphic Mitigation Plan was submitted to Reclamation on March 15, 2011 and approved April 26, 2011. | Programmatic Requirement | None Applicable | Program |

| WORK PACKAGE 1B: PUEBLO DAM CONNEC | TION |
|--|--|
| Documentation of Compliance | Construction Document References |
| The Bureau of Reclamation signatures are provided on the final plans and specifications indicating their acceptance of these documents. The dam safety review has been completed by Reclamation however the final acceptance and signatures will be provided after the contracts are inalized. | None Applicable |
| See the Mitigation Appendices CR-1 through CR-11 responses provided below. | See Mitigation Appendices CR-1 through CR-11 references below |
| A copy of the Programmatic Agreement was provided with the SDS Project Execution Plan, dated January 31, 2011. The specifications also nclude cultural and archaeological resource protection requirements. | Specifications: 01 57 19, 1.01.A & B; 01 57 19, 1.04E |
| The construction activities associated with PDC did not require the acquisition of any property, as this work will be entirely located on federal ands. | None Applicable |
| | |
| As described in the response to Item 15 above, no private property was acquired for PDC. | None Applicable |
| Programmatic Requirement | None Applicable |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S1 Pipeline | | |
|---|--|--|--|--|--|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | |
| 12. Safety Review of Design and Construction of Structures at Pueblo Dam, p. 14 | No construction shall occur at or near Pueblo Reservoir Dam (outlet modifications and pipelines west of the Pueblo West turnout) until the Bureau of Reclamation has performed its dam safety review and has accepted the design construction plans. Prior to commencement of construction, Applicant shall provide Pueblo County with written proof of such acceptance by the Bureau of Reclamation and any other required regulatory agency. | This commitment was addressed in the submittal of the Work Package 1A (Pueblo Dam Connection) PEP. | Programmatic Requirement. Reclamation has reviewed S1 construction documents. Comments have been addressed. | See Bureau of Reclamation QRF - TM 20-A.2.2.2B S1 90% Design Drawings and Specifications for documentation of Reclamation review. | This re |
| 13. County Road Improvements and Restoration, p. 14 | The Applicant shall obtain and comply with Excavation Permits from the Pueblo County Public Works Department ("Department") for each road crossing within the County, and Access Permits from the Department for each access point onto a County road. The Applicant shall submit a Traffic Control Plan to the Department for review and approval. The Applicant shall submit a Staging Area Plan to the Department for review and approval to define construction work times, material delivery hours, noise suppression, dust abatement, construction methods, and other mitigation of construction nuisances. The Applicant shall provide a Haul Route Plan to the Department for review and approval; the Haul Route Plan shall identify the roads utilized for construction vehicle traffic, maintenance of those roads at Applicant's expense during the project, and rehabilitation of those roads to current Pueblo County Roadway Design and Construction Standards at Applicant's expense. Within thirty (30) days of the Applicant issuing a notice to proceed to its contractors to perform pipeline installation activities that require use of roads in the Haul Route Plan, the Applicant shall establish a cash payment, escrow, or other financial instrument such as a performance bond, acceptable to the County, in an amount estimated by the Department to cover the total costs for rehabilitation of the roads to County Standards (currently estimated at approximately \$6.1 million), plus estimated increases in costs over time as represented by the Construction Cost Index. The Applicant shall coordinate, design, and construct the SDS pipeline facilities so as to anticipate and accommodate future roadways and utilities across the SDS easement so as not to unreasonably preclude them or increase their costs. <i>See Mitigation Appendix,</i> <i>CR-1 through CR-11 with Exhibits 1-5.</i> | below. In May 2012, Colorado Springs Utilities and the County reached an agreement relative to a fee payment of a fixed sum to cover all future road rehabilitation work. | See the Mitigation Appendices CR-1 through CR-11 responses provided below. | See Mitigation Appendices CR-1 through CR-11 references below. | See th |
| 14. Cultural and Archaeological Resource Protections, p. 15 | Applicant shall execute the Programmatic Agreement in a form substantially similar to that set forth in the FEIS with the applicable federal and State agencies and Native American Tribes. Applicant shall comply with the standards and procedures of the Programmatic Agreement to ensure the identification, avoidance, protection and disposition of cultural and archaeological resources which may be encountered during construction in Pueblo County, as required by federal and State laws and in accordance with landowner agreements. Proof of execution of the Programmatic Agreement shall be provided to Pueblo County prior to land disturbance. | The executed Programmatic Agreement between the Bureau of Reclamation (Eastern Colorado Area Office), the Advisory Council on Historic Preservation, Colorado Springs Utilities, and the Colorado State Historic Preservation Officer regarding SDS was provided to Pueblo County on May 17, 2011. | A copy of the Programmatic Agreement was provided with the SDS Programmatic PEP, dated January 31, 2011. The referenced section of the specifications also include cultural and archaeological resource protection requirements. | Specifications: 01 57 19, 3.12 | A copy Progra the spo protect |
| 15. Acquisition of Property Interests, p. 15 | Applicant shall acquire necessary property interests required for each individual work package or phase of the SDS Project in Pueblo County prior to the initiation of construction of that work package. Private property owners shall be treated fairly by the Applicant and the SDS Project shall not create undue financial burdens on existing or future residents of Pueblo County. The Applicant shall commit to using the power of eminent domain only as a last resort. The Applicant shall offer to compensate landowners to have their own appraisal done if they disagree with the Applicant's appraisal. Applicant shall reimburse landowners for relocation costs, title work, and closing costs in accordance with the City of Colorado Springs Procedure Manual for the Acquisition and Disposition of Real Property Interests. No landowner should have out-of-pocket expenses from the Project. Applicant shall provide proof to the County that it has secured the necessary interests in property required to construct the Project prior to starting construction at any given location. <i>See Mitigation Appendix SE-1</i> . | The land acquisition procedure for SDS will comply with the City of Colorado Springs Procedure Manual for the Acquisition and Disposition of Real Property Interests. Colorado Springs Utilities has attempted to coordinate with individual landowners to acquire properties and easements through voluntary negotiations to the maximum extent practicable, using the power of eminent domain only as a last resort. Colorado Springs Utilities has acquired possession of, or closed, all required easements for pipeline construction in Pueblo County. There is one remaining landowner in condemnation, who owns seven properties. This landowner has granted possession to complete construction and the courts only need to determine the final valuation of the easements. Trial was scheduled for November 2014, since delayed, and expert reports have been filed. Colorado Springs Utilities has attempted to reach agreements with landowners in good faith and has offered to compensate landowners to have their own appraisal done. With the submittal of the work package-specific PEPs, Colorado Springs Utilities, on behalf of the SDS Participants, has demonstrated the necessary property interests have been acquired prior to starting construction. | Colorado Springs Utilities will provide evidence to Pueblo County that the necessary property interests have been secured prior to the start of construction of this work package. | None Applicable | Colora necess constru |
| 16. Lake Level Management at Pueblo Reservoir, p. 15 | Colorado Springs Utilities commits to Pueblo County as a part of the 1041 process that it will voluntarily participate, when and if the Southeastern Colorado Water Conservancy District, the Bureau of Reclamation, and any other affected party agree to participate, in developing a reservoir management plan for Pueblo Reservoir designed to protect reservoir levels and recreational opportunities on Pueblo Reservoir to the extent feasible given the potential for future changes in hydrology and water demands by project beneficiaries. | development of a reservoir management plan for Pueblo Reservoir at | Programmatic Requirement | None Applicable | Progra |
| | Applicant shall minimize to the extent practicable the number of private properties acquired in fee to support construction and operation of SDS facilities. For those private properties purchased and owned in fee, Applicant shall make an annual payment in lieu of taxes equal to the value of the taxes assessed by the Pueblo County Assessor. Payment shall be made to the Pueblo County Treasury on or before April 30 of each calendar year. See Mitigation Appendix SE-2. | | Colorado Springs Utilities, Project Manager for the SDS Participants, will coordinate with the Pueblo County Assessor to ensure that a payment in- lieu of property tax is made on or before April 30 of each calendar year for the properties acquired in fee for the SDS. There are no properties that meet this criteria in S1. | None Applicable | Colora coordii lieu of the proper 28, 20 acquire proper March proper |
| 18. Monitoring Program and Adaptive Management for Fountain Creek and the Arkansas River, p. 16 | Applicant shall implement a monitoring program to provide information on the current water quality and geomorphology (including erosion, sediment loading, and channel stability conditions) in Fountain Creek and the Arkansas River, and to track changes over time. The monitoring will assist in the selection of mitigation measures and in the assessment of the effectiveness of SDS mitigation measures on Fountain Creek and the Arkansas River. To collect data that supports the evaluations related to impacts on water quality and geomorphology, Applicant shall implement monitoring activities at defined monitoring locations in the Fountain Creek Basin and the Arkansas River. See Mitigation Appendix E-1. Pursuant to the Environmental Impact Statement process, Applicant has committed to engage in adaptive management, which contemplates that Applicant will undertake modified or different mitigation activities for impacts that have been identified in the EIS. If additional mitigation activities are required in order for Applicant to comply with the requirements of the ROD, any costs associated with that additional mitigation activity shall be the sole responsibility of Applicant. To the extent that monitoring and the adaptive management program causes Pueblo County to request or require that additional mitigation activities occur over and above those required by the Bureau of Reclamation, Applicant's obligation to conduct those mitigation activities on the responsibility of the Fountain Creek Dirict (or FCRF, if the District is not formed) and not directly the responsibility of Applicant. Pueblo County shall be a stakeholder in the Adaptive Management Program, for purposes of this paragraph. | submitted to the Bureau of Reclamation on March 18, 2011 and accepted by Reclamation on March 24, 2011. The Geomorphic Mitigation Plan was submitted to Reclamation on March 15, 2011 and approved April 26, 2011. | Programmatic Requirement | None Applicable | Progra |

| WORK PACKAGE: S2 Pipeline | | | | |
|---|---|--|--|--|
| Documentation of Compliance | Construction Document References | | | |
| s requirement is not applicable to this work package. | None Applicable | | | |
| e the Mitigation Appendices CR-1 through CR-11 responses provided | See Mitigation | | | |
| DW. | Appendices CR-1 through CR-11 references below. | | | |
| opy of the Programmatic Agreement was provided with the SDS grammatic PEP, dated January 31, 2011. The referenced section of specifications also include cultural and archaeological resource tection requirements. | Specifications: 01 57 19, 3.12 | | | |
| orado Springs Utilities will provide evidence to Pueblo County that the essary property interests have been secured prior to the start of istruction of this work package. | None Applicable | | | |
| grammatic Requirement | None Applicable | | | |
| orado Springs Utilities, Project Manager for the SDS Participants, will rdinate with the Pueblo County Assessor to ensure that a payment in- of property tax is made on or before April 30 of each calendar year for properties acquired in fee for the SDS. The payment in-lieu of perty tax for 2011 for the properties acquired in S2 was made on April 2011. The payment in-lieu of property tax for 2012 for the properties uirred in S2 was made on April 27, 2012. The payment in-lieu of perty tax for 2013 for the properties acquired in S2 was made on crch 1, 2013. The payment in-lieu of property tax for 2014 for the pertries acquired in S2 was made on April 27, 2014. | None Applicable | | | |
| grammatic Requirement | None Applicable | | | |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S3 Pipeline | | |
|---|---|--|---|---|-----------------------------|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | 5 |
| 12. Safety Review of Design and Construction of Structures at Pueblo Dam, p. 14 | No construction shall occur at or near Pueblo Reservoir Dam (outlet modifications and pipelines west of the Pueblo West turnout) until the Bureau of Reclamation has performed its dam safety review and has accepted the design construction plans. Prior to commencement of construction, Applicant shall provide Pueblo County with written proof of such acceptance by the Bureau of Reclamation and any other required regulatory agency. | This commitment was addressed in the submittal of the Work Package 1A (Pueblo Dam Connection) PEP. | Programmatic Requirement | None Applicable | Progra |
| 13. County Road Improvements and Restoration, p. 14 | The Applicant shall obtain and comply with Excavation Permits from the Pueblo County Public Works Department ("Department") fo each road crossing within the County, and Access Permits from the Department for each access point onto a County road. The Applicant shall submit a Traffic Control Plan to the Department for review and approval. The Applicant shall submit a Staging Area Plan to the Department for review and approval to define construction work times, material delivery hours, noise suppression, dust abatement, construction methods, and other mitigation of construction nuisances. The Applicant shall provide a Haul Route Plan to the Department for review and approval; the Haul Route Plan shall identify the roads utilized for construction vehicle traffic, maintenance of those roads at Applicant's expense during the project, and rehabilitation of those roads to current Pueblo County Roadway Design and Construction Standards at Applicant's expense. Within thirty (30) days of the Applicant issuing a notice to proceed to its contractors to perform pipeline installation activities that require use of roads in the Haul Route Plan, the Applicant shall establish a cash payment, escrow, or other financial instrument such as a performance bond, acceptable to the County, in an amount estimated by the Department to cover the total costs for rehabilitation of the roads to County Standards (currently estimated at approximately \$6.1 million), plus estimated increases in costs over time as represented by the Construction Cost Index. The Applicant shall coordinate, design, and construct the SDS pipeline facilities so as to anticipate and accommodate future roadways and utilities across the SDS easement so as not to unreasonably preclude them or increase their costs. <i>See Mitigation Appendix</i> , <i>CR-1 through CR-11 with Exhibits 1-5</i> . | below. In May 2012, Colorado Springs Utilities and the County reached an agreement relative to a fee payment of a fixed sum to cover all future road rehabilitation work. | See the Mitigation Appendices CR-1 through CR-11 responses provided below. | See Mitigation Appendices CR-1 through CR-11 references below. | The ap |
| 14. Cultural and Archaeological Resource Protections, p. 15 | Applicant shall execute the Programmatic Agreement in a form substantially similar to that set forth in the FEIS with the applicable federal and State agencies and Native American Tribes. Applicant shall comply with the standards and procedures of the Programmatic Agreement to ensure the identification, avoidance, protection and disposition of cultural and archaeological resources which may be encountered during construction in Pueblo County, as required by federal and State laws and in accordance with landowner agreements. Proof of execution of the Programmatic Agreement shall be provided to Pueblo County prior to land disturbance. | The executed Programmatic Agreement between the Bureau of Reclamation (Eastern Colorado Area Office), the Advisory Council on Historic Preservation, Colorado Springs Utilities, and the Colorado State Historic Preservation Officer regarding SDS was provided to Pueblo County on May 17, 2011. | A copy of the Programmatic Agreement was provided with the SDS Programmatic PEP, dated January 31, 2011. The referenced section of the specifications also include cultural and archaeological resource protection requirements. | Specifications: 01 57 19, 3.12 | Progra also in |
| 15. Acquisition of Property Interests, p. 15 | Applicant shall acquire necessary property interests required for each individual work package or phase of the SDS Project in Pueblo County prior to the initiation of construction of that work package. Private property owners shall be treated fairly by the Applicant and the SDS Project shall not create undue financial burdens on existing or future residents of Pueblo County. The Applicant shall commit to using the power of eminent domain only as a last resort. The Applicant shall offer to compensate landowners to have their own appraisal done if they disagree with the Applicant's appraisal. Applicant shall reimburse landowners for relocation costs, title work, and closing costs in accordance with the City of Colorado Springs Procedure Manual for the Acquisition and Disposition of Real Property Interests. No landowner should have out-of-pocket expenses from the Project. Applicant shall provide proof to the County that it has secured the necessary interests in property required to construct the Project prior to starting construction at any given location. <i>See Mitigation Appendix SE-1</i> . | The land acquisition procedure for SDS will comply with the City of Colorado Springs Procedure Manual for the Acquisition and Disposition of Real Property Interests. Colorado Springs Utilities has attempted to coordinate with individual landowners to acquire properties and easements through voluntary negotiations to the maximum extent practicable, using the power of eminent domain only as a last resort. Colorado Springs Utilities has acquired possession of, or closed, all required easements for pipeline construction in Pueblo County. There is one remaining landowner in condemnation, who owns seven properties. This landowner has granted possession to complete construction and the courts only need to determine the final valuation of the easements. Trial was scheduled for November 2014, since delayed, and expert reports have been filed. Colorado Springs Utilities has attempted to reach agreements with landowners in good faith and has offered to compensate landowners to have their own appraisal done. With the submittal of the work package-specific PEPs, Colorado Springs Utilities, on behalf of the SDS Participants, has demonstrated the necessary property interests have been acquired prior to starting construction. | ······································ | None Applicable | Colora necess constru |
| 16. Lake Level Management at Pueblo Reservoir, p. 15 | Colorado Springs Utilities commits to Pueblo County as a part of the 1041 process that it will voluntarily participate, when and if the Southeastern Colorado Water Conservancy District, the Bureau of Reclamation, and any other affected party agree to participate, in developing a reservoir management plan for Pueblo Reservoir designed to protect reservoir levels and recreational opportunities on Pueblo Reservoir to the extent feasible given the potential for future changes in hydrology and water demands by project beneficiaries. | development of a reservoir management plan for Pueblo Reservoir at | Programmatic Requirement | None Applicable | Progra |
| | Applicant shall minimize to the extent practicable the number of private properties acquired in fee to support construction and operation of SDS facilities. For those private properties purchased and owned in fee, Applicant shall make an annual payment in lieu of taxes equal to the value of the taxes assessed by the Pueblo County Assessor. Payment shall be made to the Pueblo County Treasury on or before April 30 of each calendar year. See Mitigation Appendix SE-2. | | Colorado Springs Utilities, the Project Manager for the SDS, will coordinate with the Pueblo County Assessor to ensure that a payment in- lieu of property tax is made on or before April 30 of each calendar year for the properties acquired in fee for the SDS. There are no properties that meet this criteria in S3. | None Applicable | Progra |
| 18. Monitoring Program and Adaptive Management for Fountain Creek and the Arkansas River, p. 16 | Applicant shall implement a monitoring program to provide information on the current water quality and geomorphology (including erosion, sediment loading, and channel stability conditions) in Fountain Creek and the Arkansas River, and to track changes over time. The monitoring will assist in the selection of mitigation measures and in the assessment of the effectiveness of SDS mitigation measures on Fountain Creek and the Arkansas River. To collect data that supports the evaluations related to impacts on water quality and geomorphology, Applicant shall implement monitoring activities at defined monitoring locations in the Fountain Creek Basin and the Arkansas River. See Mitigation Appendix E-1. Pursuant to the Environmental Impact Statement process, Applicant has committed to engage in adaptive management, which contemplates that Applicant will undertake modified or different mitigation activities for impacts that have been identified in the EIS. If additional mitigation activities are required in order for Applicant to comply with the requirements of the ROD, any costs associated with that additional mitigation activity shall be the sole responsibility of Applicant. To the extent that monitoring and the adaptive management program causes Pueblo County to request or require that additional mitigation activities occur over and above those required by the Bureau of Reclamation, Applicant's obligation to conduct those mitigation activities shall be the responsibility of the Fountain Creek Site of FORF, if the District is not formed) and not directly the responsibility of Applicant. Pueblo County shall be a stakeholder in the Adaptive Management Program, for purposes of this paragraph. | submitted to the Bureau of Reclamation on March 18, 2011 and accepted by Reclamation on March 24, 2011. The Geomorphic Mitigation Plan was submitted to Reclamation on March 15, 2011 and approved April 26, 2011. | Programmatic Requirement | None Applicable | Progra |

| WORK PACKAGE: Juniper Pump Station | | | | |
|---|--|--|--|--|
| Documentation of Compliance | Construction Document References | | | |
| grammatic Requirement. | None Applicable | | | |
| | | | | |
| applicable parts of this work package are addressed in the renced specifications and drawings. | Specifications: 01 55 13 3.05 and 3.06 01 55 26 3.04 | | | |
| grammatic Requirement. The referenced section of the specifications include cultural and archaeological resource protection requirements. | Specifications: 01 57 19 1.08 | | | |
| prodo Springs Utilities will provide evidence to Pueblo County that the essary property interests have been secured prior to the start of struction of this work package. | None Applicable | | | |
| | | | | |
| grammatic Requirement | None Applicable | | | |
| grammatic Requirement | None Applicable | | | |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE 1A: PUEBLO DAM CONNE | CTION | WORK PACKAGE 1B: PUEBLO DAM CONNE | ECTION |
|--|--|--|---|---|---|---|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| Utilities - Wastewater | Colorado Springs Utilities has committed as a condition of this Permit to continue to implement and maintain wastewater collection system improvements within the Fountain Creek drainage to prevent and minimize the impact of its wastewater system overflows or spills through prevention programs and response activities. Since 2000, it has spent \$114 million for these programs. See Mitigation Appendix E-2. | See Mitigation Appendix E-2 documentation provided below. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| 20. Construction Impact Mitigation, p. 16 | Applicant shall mitigate the impacts of project construction, as set forth in the Mitigation Appendix C-1 through C-22, to include the following: Proof of required permits and compliance Pre-existing condition assessment of affected properties Public information measures and responses to public complaints Pre-mobilization readiness Sustainable design and construction Protection of open excavations and trenches Construction sile maintenance Provisions for access to properties Limits on work hours Dewatering control Lighting control Noise control Noise control Vede control Protection of plants and wildlife/vegetation surveys Hazardous waste management Management of surface and ground water flows Protection of livestock Site restoration Applicant shall assign a point of contact for responding to public questions, comments, and concerns during construction in Pueblo County and one-year following final construction in Pueblo County. Applicant shall also develop notices to affected residents and a website for information on construction scheduling. | See Mitigation Appendices C-1 through C-22 documentation provided below. | See Mitigation Appendices C-1 through C-22 documentation provided below. | None Applicable | See Mitigation Appendices C-1 through C-22 documentation provided below. | None Applicable |
| 21. Juniper Pump Station Architectural Review, p. 17 | Applicant shall allow Pueblo County to appoint a representative who will participate in the final selection of the architecture and landscaping for the Juniper Pump Station, along with representatives of Colorado State Parks and the Bureau of Reclamation. | On November 8, 2012, Colorado Springs Utilities met with Pueblo County to present the final architectural design of the Juniper Pump Station. On November 13, 2012 the Pueblo County Board of County Commissioners (BCCC) passed and adopted Pueblo County Resolution No. 12-270 appointing Pueblo County's Director of Planning and Development, Joan Armstrong, to be Pueblo County's representative to participate in the final selection of the architecture and landscaping for the Juniper Pump Station along with representatives of Colorado State Parks and the Bureau of Reclamation. The resolution also approved the final stage of the design consisting principally of the exterior treatments and architecture of the proposed pump station, including the colors and building materials to be used, and the landscaping immediately around the proposed structure. The resolution also stated that Colorado Springs Utilities has complied with and satisfied Condition No. 21 of 1041 Permit, No. 2008-002. | | None Applicable | Programmatic Requirement | None Applicable |
| 22. Reclamation of Disturbed Lands, p. 17 | Applicant shall conduct a preconstruction evaluation of existing vegetation to be disturbed during construction of the SDS Project within Pueblo County. Upon reclamation of the site, the vegetation cover shall be of the same seasonal variety native to the area of the disturbed land, or a reasonable substitute pursuant to agreement with the landowner. The revegetated area will be considered acceptable if its cover will be not less than 90 percent of the pre-construction vegetation cover with similar species diversity. Applicant shall provide to Pueblo County a security bond equal to \$2,000/acre of land in permanent or temporary construction vegetation cover or the impacted land segment. See Mitigation Appendix C-9. | See the Mitigation Appendix C-9 response documentation provided below. | See the Mitigation Appendix C-9 response documentation provided below. | See the Mitigation Appendix C-9 references below. | See the Mitigation Appendix C-9 response documentation provided below. | See Mitigation Appendix C-9 references below |
| 23. Stormwater Management, p. 17 | The Applicant shall maintain stormwater controls and other regulations intended to ensure that Fountain Creek peak flows resulting from new development served by the SDS project within the Fountain Creek basin are no greater than existing conditions. This requirement can only apply to Project Participants who have the legal authority to regulate in this manner. Regulations shall comprehensively address peak flow conditions, runoff volumes, and flood hazards, incorporating at a minimum all relevant components of existing regulations of Colorado Springs and the other Project Participants including: regional drainage planning for low-flow and major storm events; detention; erosion and sediment control for land disturbance, construction, and similar activities; structural measures such as channel protection and engineered outfalls; prohibition of activities that infringe on the designated floodway; water quality controls, including water quality capture volume and a determination of the need for permanent BMPs; and adequate provision for maintenance of all drainage-related facilities so required. This condition shall not prevent Colorado Springs and ther local jurisdictions subject to this condition from revising and improving stormwater regulations from time to time, to incorporate new technologies, management techniques, or otherwise modify regulations consistent with the intent of not exceeding historical peak flows. See Mitigation Appendix E-2. | See the Mitigation Appendix E-2 documentation provided below. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| 24. Conservation and Reuse, p. 18 | In recent years, Applicant has demonstrated a commitment to water conservation programs and local reuse. Continued commitment and local reuse will reduce the Applicant's diversions form the Arkansas River and Pueblo Reservoir and reduce flows on Fountain Creek, below what they would have been without such conservation and reuse, thereby reducing the impacts of the SDS Project in Pueblo County. Applicant has specifically committed itself to continue such conservation and reuse despite the availability of additional water from the SDS Project. | Colorado Springs Utilities, on behalf of the SDS Participants, remains committed to incorporating conservation and local reuse as important aspects of its water management plan. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S1 Pipeline | | WORK PACKAGE: S2 Pipeline | |
|--|--|--|---|---|--|--|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| | Colorado Springs Utilities has committed as a condition of this Permit to continue to implement and maintain wastewater collection system improvements within the Fountain Creek drainage to prevent and minimize the impact of its wastewater system overflows or spills through prevention programs and response activities. Since 2000, it has spent \$114 million for these programs. See Mitigation Appendix E-2. | See Mitigation Appendix E-2 documentation provided below. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| 20. Construction Impact Mitigation, p. 16 | Applicant shall mitigate the impacts of project construction, as set forth in the Mitigation Appendix C-1 through C-22, to include the following: Proof of required permits and compliance Pre-existing condition assessment of affected properties Public information measures and responses to public complaints Pre-mobilization readiness Sustainable design and construction Protection of open excavations and trenches Construction site maintenance Provisions for access to properties Limits on work hours Dewatering control Lighting control Noise control Noise control Protection of plants and wildlife/vegetation surveys Hazardous waste management Management of surface and ground water flows Protection of livestock Site restoration Applicant shall assign a point of contact for responding to public questions, comments, and concerns during construction in Pueblo County and one-year following final construction in Pueblo County. Applicant shall also develop notices to affected residents and a website for information on construction scheduling. | See Mitigation Appendices C-1 through C-22 documentation provided below. | See Mitigation Appendices C-1 through C-22 documentation provided below. | None Applicable | See Mitigation Appendices C-1 through C-22 documentation provided below. | None Applicable |
| 21. Juniper Pump Station Architectural Review, p. 17 | Applicant shall allow Pueblo County to appoint a representative who will participate in the final selection of the architecture and landscaping for the Juniper Pump Station, along with representatives of Colorado State Parks and the Bureau of Reclamation. | On November 8, 2012, Colorado Springs Utilities met with Pueblo County to present the final architectural design of the Juniper Pump Station. On November 13, 2012 the Pueblo County Board of County Commissioners (BOCC) passed and adopted Pueblo County Resolution No. 12-270 appointing Pueblo County's Director of Planning and Development, Joan Armstrong, to be Pueblo County's representative to participate in the final selection of the architecture and landscaping for the Juniper Pump Station along with representatives of Colorado State Parks and the Bureau of Reclamation. The resolution also approved the final stage of the design consisting principally of the exterior treatments and architecture of the proposed pump station, including the colors and building materials to be used, and the landscaping immediately around the proposed structure. The resolution also stated that Colorado Springs Utilities has complied with and satisfied Condition No. 21 of 1041 Permit, No. 2008-002. | | None Applicable | Not applicable to this work package. | None Applicable |
| 22. Reclamation of Disturbed Lands, p. 17 | Applicant shall conduct a preconstruction evaluation of existing vegetation to be disturbed during construction of the SDS Project within Pueblo County. Upon reclamation of the site, the vegetation cover shall be of the same seasonal variety native to the area of the disturbed land, or a reasonable substitute pursuant to agreement with the landowner. The revegetated area will be considered acceptable if its cover will be not less than 90 percent of the pre-construction vegetation cover with similar species diversity. Applicant shall provide to Pueblo County a security bond equal to \$2,000/acre of land in permanent or temporary construction vegetation cover on the impacted land segment. See Mitigation Appendix C-9. | | See the Mitigation Appendix C-9 response documentation provided below. | See the Mitigation Appendix C-9 references below. | See the Mitigation Appendix C-9 response documentation provided below. | See the Mitigation Appendix C-9 reference below. |
| 23. Stormwater Management, p. 17 | The Applicant shall maintain stormwater controls and other regulations intended to ensure that Fountain Creek peak flows resulting from new development served by the SDS project within the Fountain Creek basin are no greater than existing conditions. This requirement can only apply to Project Participants who have the legal authority to regulate in this manner. Regulations shall comprehensively address peak flow conditions, runoff volumes, and flood hazards, incorporating at a minimum all relevant components of existing regulations of Colorado Springs and the other Project Participants including: regional drainage planning for low-flow and major storm events; detention; erosion and sediment control for land disturbance, construction, and similar activities; structural measures such as channel protection and engineered outfalls; prohibition of activities that infringe on the designated floodway; water quality controls, including water quality capture volume and a determination of the need for permanent BMPs; and adequate provision for maintenance of all drainage-related facilities so required. This condition shall not prevent Colorado Springs and other local jurisdictions subject to this condition from revising and improving stormwater regulations from time to time, to incorporate new technologies, management techniques, or otherwise modify regulations consistent with the intent of not exceeding historical peak flows. See Mitigation Appendix E-2. | See the Mitigation Appendix E-2 documentation provided below. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| 24. Conservation and Reuse, p. 18 | In recent years, Applicant has demonstrated a commitment to water conservation programs and local reuse. Continued commitment and local reuse will reduce the Applicant's diversions form the Arkansas River and Pueblo Reservoir and reduce flows on Fountain Creek, below what they would have been without such conservation and reuse, thereby reducing the impacts of the SDS Project in Pueblo County. Applicant has specifically committed itself to continue such conservation and reuse despite the availability of additional water from the SDS Project. | Colorado Springs Utilities, on behalf of the SDS Participants, remains committed to incorporating conservation and local reuse as important aspects of its water management plan. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S3 Pipeline | | WORK PACKAGE: Juniper Pump Statio | on |
|--|--|--|--|---|---|---|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| Utilities - Wastewater | Colorado Springs Utilities has committed as a condition of this Permit to continue to implement and maintain wastewater collection system improvements within the Fountain Creek drainage to prevent and minimize the impact of its wastewater system overflows or spills through prevention programs and response activities. Since 2000, it has spent \$114 million for these programs. See <i>Mitigation Appendix E-2.</i> | See Mitigation Appendix E-2 documentation provided below. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| 20. Construction Impact Mitigation, p. 16 | Applicant shall mitigate the impacts of project construction, as set forth in the Mitigation Appendix C-1 through C-22, to include the following: Proof of required permits and compliance Pre-existing condition assessment of affected properties Public information measures and responses to public complaints Pre-mobilization readiness Sustainable design and construction Protection of open excavations and trenches Construction site maintenance Provisions for access to properties Limits on work hours Dewatering control Lighting control Noise control Noise control Weed control Protection of plants and wildlife/vegetation surveys Hazardous waste management Management of surface and ground water flows Protection of livestock Site restoration Applicant shall assign a point of contact for responding to public questions, comments, and concerns during construction in Pueblo County and one-year following final construction in Pueblo County. Applicant shall also develop notices to affected residents and a website for information on construction scheduling. | See Mitigation Appendices C-1 through C-22 documentation provided below. | See Mitigation Appendices C-1 through C-22 documentation provided below. | None Applicable | See Mitigation Appendices C-1 through C-22 documentation provided below. | None Applicable |
| 21. Juniper Pump Station Architectural Review, p. 17 | Applicant shall allow Pueblo County to appoint a representative who will participate in the final selection of the architecture and landscaping for the Juniper Pump Station, along with representatives of Colorado State Parks and the Bureau of Reclamation. | On November 8, 2012, Colorado Springs Utilities met with Pueblo County to present the final architectural design of the Juniper Pump Station. On November 13, 2012 the Pueblo County Board of County Commissioners (BOCC) passed and adopted Pueblo County Resolution No. 12-270 appointing Pueblo County's Director of Planning and Development, Joan Armstrong, to be Pueblo County's representative to participate in the final selection of the architecture and landscaping for the Juniper Pump Station along with representatives of Colorado State Parks and the Bureau of Reclamation. The resolution also approved the final stage of the design consisting principally of the exterior treatments and architecture of the proposed pump station, including the colors and building materials to be used, and the landscaping immediately around the proposed structure. The resolution also stated that Colorado Springs Utilities has complied with and satisfied Condition No. 21 of 1041 Permit, No. 2008-002. | | None Applicable | Colorado Springs Utilities has complied with this requirement and will document through resolution by Pueblo County | None Applicable |
| 22. Reclamation of Disturbed Lands, p. 17 | Applicant shall conduct a preconstruction evaluation of existing vegetation to be disturbed during construction of the SDS Project within Pueblo County. Upon reclamation of the site, the vegetation cover shall be of the same seasonal variety native to the area of the disturbed land, or a reasonable substitute pursuant to agreement with the landowner. The revegetated area will be considered acceptable if its cover will be not less than 90 percent of the pre-construction vegetation cover with similar species diversity. Applicant shall provide to Pueblo County a security bond equal to \$2,000/acre of land in permanent or temporary construction vegetation cover on the impacted land segment. See Mitigation Appendix C-9. | See the Mitigation Appendix C-9 response documentation provided below. | See the Mitigation Appendix C-9 response documentation provided below. | See the Mitigation Appendix C-9 references below. | See the Mitigation Appendix C-9 response documentation provided s below. | See the Mitigation Appendix C-9 response documentation provided below. |
| 23. Stormwater Management, p. 17 | The Applicant shall maintain stormwater controls and other regulations intended to ensure that Fountain Creek peak flows resulting from new development served by the SDS project within the Fountain Creek basin are no greater than existing conditions. This requirement can only apply to Project Participants who have the legal authority to regulate in this manner. Regulations shall comprehensively address peak flow conditions, runoff volumes, and flood hazards, incorporating at a minimum all relevant components of existing regulations of Colorado Springs and the other Project Participants including: regional drainage planning for low-flow and major storm events; detention; erosion and sediment control for land disturbance, construction, and similar activities; structural measures such as channel protection and engineered outfalls; prohibition of activities that infringe on the designated floodway; water quality controls, including water quality capture volume and a determination of the need for permanent BMPs; and adequate provision for maintenance of all drainage-related facilities so required. This condition shall not prevent Colorado Springs and ther local jurisdictions subject to this condition from revising and improving stormwater regulations from time to time, to incorporate new technologies, management techniques, or otherwise modify regulations consistent with the intent of not exceeding historical peak flows. See Mitigation Appendix E-2. | See the Mitigation Appendix E-2 documentation provided below. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| 24. Conservation and Reuse, p. 18 | In recent years, Applicant has demonstrated a commitment to water conservation programs and local reuse. Continued commitment and local reuse will reduce the Applicant's diversions form the Arkansas River and Pueblo Reservoir and reduce flows on Fountain Creek, below what they would have been without such conservation and reuse, thereby reducing the impacts of the SDS Project in Pueblo County. Applicant has specifically committed itself to continue such conservation and reuse despite the availability of additional water from the SDS Project. | Colorado Springs Utilities, on behalf of the SDS Participants, remains committed to incorporating conservation and local reuse as important aspects of its water management plan. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |

| 1041 CONDITION | | PROGRAMMATIC | WORK PACKAGE 1A: PUEBLO DAM CONNE | CTION | WORK PACKAGE 1B: PUEBLO DAM CONN | E 1B: PUEBLO DAM CONNECTION | |
|--|---|--|--|---|--|---------------------------------------|--|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Constructio Document Refer | |
| 25. Compliance Monitoring and Reporting, p. 18 | County may, at its discretion, hold public reviews of the reports and Permit compliance, including hearings in accordance with its regulations. See Mitigation Appendix ENF-1. | See Mitigation Appendix ENF-1 documentation provided below. The 2011 Annual Report and 4th Quarter 2011 Quarterly Report were submitted to Pueblo County in January 2012. The 1st Quarter 2012 Quarterly Report was submitted in July 2012. The 2nd Quarter 2012 Quarterly Report was submitted in July 2012. The 3rd Quarter 2012 Quarterly Report was submitted in October 2012. The 2012 Annual Report and 4th Quarter 2012 Quarterly Report were submitted to Pueblo County in January 2013. The 1st Quarter 2013 Quarterly Report was submitted in April 2013. The 3rd Quarter 2013 Quarterly Report was submitted in July 2013. The 3rd Quarter 2013 Quarterly Report was submitted in October 2013. The 2013 Annual Report and 4th Quarter 2013 Quarterly Report were submitted to Pueblo County in January 2014. The 1st Quarter 2014 Quarterly Report was submitted in April 2014. The 2nd Quarter 2014 Quarterly Report was submitted in July 2014. | | See the Mitigation Appendix ENF-1 references below. | See Mitigation Appendix ENF-1 documentation provided below. | See Mitigation Ap ENF-1 references | |
| 26. Non compliance, p. 18 | Substantial noncompliance with the terms and conditions set forth herein shall be subject to the provisions governing revocation or suspension of a permit set forth in Section 17.148.320(A) of the <u>Pueblo County Code</u> . The final resolution of issues related to noncompliance (except for the failure to pay the monetary mitigation payments as set forth in Paragraph 6 herein) and any further act of revocation or suspension of the Permit will be accomplished through the dispute resolution process described below. | Colorado Springs Utilities, on behalf of the SDS Participants, is committed to complying with the terms and conditions set forth within the 1041 Permit. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable | |
| 27. Approval by Colorado Springs, p. 18 | The Colorado Springs City Council must take formal action to recognize the commitments herein prior to Pueblo County's final issuance of a 1041 permit for SDS. | At the April 14, 2009 Colorado Springs City Council Meeting, the Council adopted Resolution No. 94-09: "A resolution concerning the terms and conditions of the Pueblo County 1041 Permit for the Southern Delivery System," which recognized the terms and conditions of the 1041 Permit for SDS and approved each condition from 1 to 30. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable | |
| 28. Mitigation Appendix, p. 18 | The provisions of that certain Mitigation Appendix previously referenced herein and attached hereto is hereby incorporated by this reference as though fully set forth. In the event of a conflict between the provisions of the Mitigation Appendix and the terms and conditions set forth in this Resolution, then the terms and conditions set forth in this Resolution shall prevail. | Descriptions of how Colorado Springs Utilities, on behalf of the SDS Participants, will abide by the provisions of the Mitigation Appendices is described in the following sections. | Descriptions of how Colorado Springs Utilities, on behalf of the SDS Participants, will abide by the provisions of the Mitigation Appendices is described in the following sections. | None Applicable | Noted – descriptions of how the SDS Participants will abide by the provisions of the Mitigation Appendices is described in the following sections. | None Applicable | |
| 29. Dispute Resolution, p. 19 | failure to pay the monetary mitigation payments as set forth in Paragraph 6), the following procedure shall be followed: A. A joint management team, comprised of three (3) representatives of each Party shall first consider any of the circumstances and contentions related to any disputed matter. If the County Manager for Pueblo County [or another representative of the County as designated by the Board of Commissioners][County Manager] determines that Pueblo County requires technical assistance to assess a disputed matter, Applicant will pay the costs, not to exceed a total of \$150,000 for all disputes related to the Permit, of hiring a technical consultant for that purpose. B. If not resolved by agreement of the members of the joint management team, the disputed matter shall be referred by either Party to the Administrative Officers of the Parties defined below. The Administrative Officers shall hold a metering promptly, but in no event later than fifteen (15) working days form the referral of the dispute, also attended by other staff members with direct responsibility regarding the dispute, to attempt in good faith to negotiate a resolution or cure of the dispute; provided, however, that no such meeting shall be deemed to be vitiate or reduce the obligations and liabilities of the Parties or be deemed a waiver by a Party hereto of any remedies to which such Party would otherwise be entitled unless otherwise agreed to by the Parties in writing. For purposes of this dispute resolution provision, "Administrative Officers" means the Chief Water Services Officer for Colorado Springs Utilities and the county Manage [or another representative of the County as designated by the Board of Commissioners]. C. If, within fifteen (15) working days after such meeting, the Parties have not succeeded in negotiation. D. The Parties agree to participate in good faith in the mediation and related negotiations for a period of 30 calendar days. The substantive and procedural law of the State of Colorado shall apply t | | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable | |
| and Conditions, p. 20 | In issuing this Permit, the Board of County Commissioners has determined that the benefits accruing to the County and its citizens from the SDS Project (subject to the terms and conditions set forth herein) outweigh the unavoidable impacts and losses of resources within the County. Consequently, if any term or condition herein is deemed invalid and unenforceable, this Permit shall be rescinded or suspended unless the Board of County Commissioners, in its discretion, approves a Permit amendment. | Noted | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable | |
| | | The SDS Participants have completed the Integrated Adaptive Management Plan, and it was submitted to Reclamation on March 18, 2011 and accepted on March 24, 2011. As stated in the IAMP, "The monitoring program commitments in this IAMP are designed to beInclusive of the monitoring commitments described in the conditions of the Pueblo County 1041 Permit." The complete Terms and Conditions of the Pueblo County 1041 Permit are included as Appendix 1 of the IAMP. The Monitoring Plan was submitted to Reclamation on March 18, 2011 and accepted by Reclamation on March 24, 2011. Colorado Springs Utilities participates in a Joint Use Agreement with the USGS regarding implementation of the Monitoring Plan. | | None Applicable | Programmatic Requirement | None Applicable | |

| WORK PACKAGE 1B: PUEBLO DAM CONNECTION | | | |
|--|---|--|--|
| Documentation of Compliance | Construction Document References | | |
| See Mitigation Appendix ENF-1 documentation provided below. | See Mitigation Appendix ENF-1 references below | | |
| Programmatic Requirement | None Applicable | | |
| Programmatic Requirement | None Applicable | | |
| Noted – descriptions of how the SDS Participants will abide by the provisions of the Mitigation Appendices is described in the following sections. | None Applicable | | |
| | None Applicable | | |
| Programmatic Requirement | None Applicable | | |
| Programmatic Requirement | None Applicable | | |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S1 Pipeline | | |
|--|---|--|--|---|-------------------------------------|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | s |
| 25. Compliance Monitoring and Reporting, p. 18 | Applicant shall monitor and periodically report to Pueblo County on its compliance with this Permit. During project construction in Pueblo County, Applicant will submit a quarterly report to Pueblo County summarizing the activities during that period, forecasting activities scheduled for the upcoming period, and addressing compliance with the terms and conditions of the Permit. After commencing deliveries of water through the SDS pipeline, Applicant shall submit annual reports to Pueblo County summarizing its activities related to the SDS Project, the Permit, and addressing compliance with the terms and conditions of the Permit. Pueblo County may, at its discretion, hold public reviews of the reports and Permit compliance, including hearings in accordance with its regulations. <i>See Mitigation Appendix ENF-1</i> . | See Mitigation Appendix ENF-1 documentation provided below. The 2011 Annual Report and 4th Quarter 2011 Quarterly Report were submitted to Pueblo County in January 2012. The 1st Quarter 2012 Quarterly Report was submitted in April 2012. The 3rd Quarter 2012 Quarterly Report was submitted in October 2012. The 2012 Annual Report and 4th Quarter 2012 Quarterly Report were submitted to Pueblo County in January 2013. The 1st Quarter 2013 Quarterly Report was submitted in April 2013. The 3rd Quarter 2013 Quarterly Report was submitted in April 2013. The 3rd Quarter 2013 Quarterly Report was submitted in July 2013. The 3rd Quarter 2013 Quarterly Report was submitted in October 2013. The 2013 Annual Report and 4th Quarter 2013 Quarterly Report were submitted to Pueblo County in January 2014. The 1st Quarter 2014 Quarterly Report was submitted in April 2014. The 2nd Quarter 2014 Quarterly Report was submitted in July 2014. | See the Mitigation Appendix ENF-1 documentation provided below. | See the Mitigation Appendix ENF-1 references below. | Program |
| 26. Non compliance, p. 18 | Substantial noncompliance with the terms and conditions set forth herein shall be subject to the provisions governing revocation or suspension of a permit set forth in Section 17.148.320(A) of the <u>Pueblo County Code</u> . The final resolution of issues related to noncompliance (except for the failure to pay the monetary mitigation payments as set forth in Paragraph 6 herein) and any further act of revocation or suspension of the Permit will be accomplished through the dispute resolution process described below. | Colorado Springs Utilities, on behalf of the SDS Participants, is committed to complying with the terms and conditions set forth within the 1041 Permit. | Programmatic Requirement | None Applicable | Program |
| 27. Approval by Colorado Springs, p. 18 | The Colorado Springs City Council must take formal action to recognize the commitments herein prior to Pueblo County's final issuance of a 1041 permit for SDS. | At the April 14, 2009 Colorado Springs City Council Meeting, the Council adopted Resolution No. 94-09: "A resolution concerning the terms and conditions of the Pueblo County 1041 Permit for the Southern Delivery System," which recognized the terms and conditions of the 1041 Permit for SDS and approved each condition from 1 to 30. | Programmatic Requirement | None Applicable | Program |
| 28. Mitigation Appendix, p. 18 | The provisions of that certain Mitigation Appendix previously referenced herein and attached hereto is hereby incorporated by this reference as though fully set forth. In the event of a conflict between the provisions of the Mitigation Appendix and the terms and conditions set forth in this Resolution, then the terms and conditions set forth in this Resolution shall prevail. | Descriptions of how Colorado Springs Utilities, on behalf of the SDS Participants, will abide by the provisions of the Mitigation Appendices is described in the following sections. | Descriptions of how Colorado Springs Utilities, on behalf of the SDS Participants, will abide by the provisions of the Mitigation Appendices is described in the following sections. | None Applicable | Descripti Participa described |
| 29. Dispute Resolution, p. 19 | If a dispute between the Applicant and the County arises relating to any term or condition contained in this Permit (except for the failure to pay the monetary mitigation payments as set forth in Paragraph 6), the following procedure shall be followed: A. A joint management team, comprised of three (3) representatives of each Party shall first consider any of the circumstances and contentions related to any disputed matter. If the County Manager for Pueblo County [or another representative of the County as designated by the Board of Commissioners](County Manager) determines that Pueblo County requires technical assistance to assess a disputed matter, Applicant will pay the costs, not to exceed a total of \$150,000 for all disputes related to the Permit, of hiring a technical consultant for that purpose. B. If not resolved by agreement of the members of the joint management team, the disputed matter shall be referred by either Party to the Administrative Officers of the Parties defined below. The Administrative Officers shall hold a metering promptly, but in no event later than fifteen (15) working days form the referral of the dispute, also attended by other staff members with direct responsibility regarding the dispute, to attempt in good faith to negotiate a resolution or cure of the dispute; provided, however, that no such meeting shall be deemed to be vitiate or reduce the obligations and liabilities of the Parties or be deemed a waiver by a Party hereto of any remedies to which such Party would otherwise be entitled unless otherwise agreed to by the Parties in writing. For purposes of this dispute resolution provision, "Administrative Officers" means the Chief Water Services Officer for Colorado Springs Utilities and the county Manager [or another representative of the County as designated by the Board of Commissioners]. C. If, within fifteen (15) working days after such meeting, the Parties have not succeeded in negotiating a resolution of the dispute, they agree to submit the dispute to on-binding mediati | | Programmatic Requirement | None Applicable | Program |
| | In issuing this Permit, the Board of County Commissioners has determined that the benefits accruing to the County and its citizens from the SDS Project (subject to the terms and conditions set forth herein) outweigh the unavoidable impacts and losses of resources within the County. Consequently, if any term or condition herein is deemed invalid and unenforceable, this Permit shall be rescinded or suspended unless the Board of County Commissioners, in its discretion, approves a Permit amendment. | Noted | Programmatic Requirement | None Applicable | Program |
| | ONDITIONS/MITIGATION: Water Quality and Sediment Monitoring Program (Appendix E-1 of the Resolution) Applicant shall implement a monitoring program to provide information on water quality and sediment conditions in Fountain Creek and Arkansas River, and track changes over time. (See the full-text of the Mitigation Appendix for complete details, commitments of record from the "Project Detail" section are summarized below.) | The SDS Participants have completed the Integrated Adaptive Management Plan, and it was submitted to Reclamation on March 18, 2011 and accepted on March 24, 2011. As stated in the IAMP, "The monitoring program commitments in this IAMP are designed to beInclusive of the monitoring commitments described in the conditions of the Pueblo County 1041 Permit." The complete Terms and Conditions of the Pueblo County 1041 Permit are included as Appendix 1 of the IAMP. The Monitoring Plan was submitted to Reclamation on March 18, 2011 and accepted by Reclamation on March 24, 2011. Colorado Springs Utilities participates in a Joint Use Agreement with the USGS regarding implementation of the Monitoring Plan. | Programmatic Requirement | None Applicable | Program |

| WORK PACKAGE: S2 Pipeline | | | | |
|--|-------------------------------------|--|--|--|
| Documentation of Compliance | Construction Document References | | | |
| Programmatic Requirement | None Applicable | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| Programmatic Requirement | None Applicable | | | |
| | | | | |
| Programmatic Requirement | None Applicable | | | |
| | | | | |
| | | | | |
| Descriptions of how Colorado Springs Utilities, on behalf of the SDS Participants, will abide by the provisions of the Mitigation Appendices is described in the following participant | None Applicable | | | |
| described in the following sections. | | | | |
| Programmatic Requirement | None Applicable | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| Programmatic Requirement | None Applicable | | | |
| | | | | |
| | | | | |
| Programmatic Requirement | None Applicable | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S3 Pipeline | | |
|---|--|---|--|---|--------------------------------------|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | |
| Monitoring and Reporting, p. 18 | Applicant shall monitor and periodically report to Pueblo County on its compliance with this Permit. During project construction in Pueblo County, Applicant will submit a quarterly report to Pueblo County summarizing the activities during that period, forecasting activities scheduled for the upcoming period, and addressing compliance with the terms and conditions of the Permit. After commencing deliveries of water through the SDS pipeline, Applicant shall submit annual reports to Pueblo County summarizing its activities related to the SDS Project, the Permit, and addressing compliance with the terms and conditions of the Permit. Pueblo County may, at its discretion, hold public reviews of the reports and Permit compliance, including hearings in accordance with its regulations. <i>See Mitigation Appendix ENF-1</i> . | See Mitigation Appendix ENF-1 documentation provided below. The 2011 Annual Report and 4th Quarter 2011 Quarterly Report were submitted to Pueblo County in January 2012. The 1st Quarter 2012 Quarterly Report was submitted in July 2012. The 2nd Quarter 2012 Quarterly Report was submitted in October 2012. The 2012 Annual Report and 4th Quarter 2012 Quarterly Report were submitted to Pueblo County in January 2013. The 1st Quarter 2013 Quarterly Report was submitted in April 2013. The 2nd Quarter 2013 Quarterly Report was submitted in April 2013. The 3rd Quarter 2013 Quarterly Report was submitted in July 2013. The 3rd Quarter 2013 Quarterly Report was submitted in October 2013. The 2013 Annual Report and 4th Quarter 2013 Quarterly Report were submitted to Pueblo County in January 2014. The 1st Quarter 2014 Quarterly Report was submitted in April 2014. The 2nd Quarter 2014 Quarterly Report was submitted in July 2014. | See the Mitigation Appendix ENF-1 documentation provided below. | See the Mitigation Appendix ENF-1 references below. | Programn |
| 26. Non compliance, p. 18 | Substantial noncompliance with the terms and conditions set forth herein shall be subject to the provisions governing revocation or suspension of a permit set forth in Section 17.148.320(A) of the <u>Pueblo County Code</u> . The final resolution of issues related to noncompliance (except for the failure to pay the monetary mitigation payments as set forth in Paragraph 6 herein) and any further act of revocation or suspension of the Permit will be accomplished through the dispute resolution process described below. | Colorado Springs Utilities, on behalf of the SDS Participants, is committed to complying with the terms and conditions set forth within the 1041 Permit. | Programmatic Requirement | None Applicable | Programn |
| 27. Approval by Colorado Springs, p. 18 | The Colorado Springs City Council must take formal action to recognize the commitments herein prior to Pueblo County's final issuance of a 1041 permit for SDS. | At the April 14, 2009 Colorado Springs City Council Meeting, the Council adopted Resolution No. 94-09: "A resolution concerning the terms and conditions of the Pueblo County 1041 Permit for the Southern Delivery System," which recognized the terms and conditions of the 1041 Permit for SDS and approved each condition from 1 to 30. | Programmatic Requirement | None Applicable | Programn |
| 28. Mitigation Appendix, p. 18 | The provisions of that certain Mitigation Appendix previously referenced herein and attached hereto is hereby incorporated by this reference as though fully set forth. In the event of a conflict between the provisions of the Mitigation Appendix and the terms and conditions set forth in this Resolution, then the terms and conditions set forth in this Resolution shall prevail. | Descriptions of how Colorado Springs Utilities, on behalf of the SDS Participants, will abide by the provisions of the Mitigation Appendices is described in the following sections. | Descriptions of how Colorado Springs Utilities, on behalf of the SDS Participants, will abide by the provisions of the Mitigation Appendices is described in the following sections. | None Applicable | Noted – d provisions sections. |
| | If a dispute between the Applicant and the County arises relating to any term or condition contained in this Permit (except for the failure to pay the monetary mitigation payments as set forth in Paragraph 6), the following procedure shall be followed: A. A joint management team, comprised of three (3) representatives of each Party shall first consider any of the circumstances and contentions related to any disputed matter. If the County Manager for Pueblo County [or another representative of the County as designated by the Board of Commissioners](County Manager) determines that Pueblo County requires technical assistance to assess a disputed matter, Applicant will pay the costs, not to exceed a total of \$150,000 for all disputes related to the Permit, of hiring a technical consultant for that purpose. B. If not resolved by agreement of the members of the joint management team, the disputed matter shall be referred by either Party to the Administrative Officers of the Parties defined below. The Administrative Officers shall hold a metering promptly, but in no event later than fifteen (15) working days form the referral of the dispute, also attended by other staff members with direct responsibility regarding the dispute, to attempt in good faith to negotiate a resolution or cure of the dispute; provided, however, that no such meeting shall be deemed to be vitiate or reduce the obligations and liabilities of the Parties or be deemed a waiver by a Party hereto of any remedies to which such Party would otherwise be entitled unless otherwise agreed to by the Parties in writing. For purposes of this dispute resolution provision, "Administrative Officers" means the Chief Water Services Officer for Colorado Springs Utilities and the county Manage for another representative of the County as designated by the Board of Commissioners]. C. If, within fifteen (15) working days after such meeting, the Parties have not succeeded in negotiation of the dispute, they agree to submit the dispute to ono-binding mediation with Appli | Noted | Programmatic Requirement | None Applicable | Programn |
| | In issuing this Permit, the Board of County Commissioners has determined that the benefits accruing to the County and its citizens from the SDS Project (subject to the terms and conditions set forth herein) outweigh the unavoidable impacts and losses of resources within the County. Consequently, if any term or condition herein is deemed invalid and unenforceable, this Permit shall be rescinded or suspended unless the Board of County Commissioners, in its discretion, approves a Permit amendment. | Noted | Programmatic Requirement | None Applicable | Programn |
| | ODDITIONS/MITIGATION: Water Quality and Sediment Monitoring Program (Appendix E-1 of the Resolution) Applicant shall implement a monitoring program to provide information on water quality and sediment conditions in Fountain Creek | The SDS Participants have completed the Integrated Adaptive | Programmatic Requirement | None Applicable | Programn |
| 1, p. 2 of 28 | and Arkanas River, and track changes over time. (See the full-text of the Mitigation Appendix for complete details, commitments of record from the "Project Detail" section are summarized below.) | Management Plan, and it was submitted to Reclamation on March 18, 2011 and accepted on March 24, 2011. As stated in the IAMP, "The monitoring program commitments in this IAMP are designed to beInclusive of the monitoring commitments described in the conditions of the Pueblo County 1041 Permit." The complete Terms and Conditions of the Pueblo County 1041 Permit. The complete Terms and Conditions of the Pueblo County 1041 Permit are included as Appendix 1 of the IAMP. The Monitoring Plan was submitted to Reclamation on March 18, 2011 and accepted by Reclamation on March 24, 2011. Colorado Springs Utilities participates in a Joint Use Agreement with the USGS regarding implementation of the Monitoring Plan. | | | , rograffi |

| WORK PACKAGE: Juniper Pump Station | | | |
|---|-------------------------------------|--|--|
| Documentation of Compliance | Construction Document References | | |
| Programmatic Requirement | None Applicable | | |
| | | | |
| Programmatic Requirement | None Applicable | | |
| | | | |
| Programmatic Requirement | None Applicable | | |
| | | | |
| Noted – descriptions of how the SDS Participants will comply with the | None Applicable | | |
| provisions of the Mitigation Appendices are described in the following sections. | | | |
| Programmatic Requirement | None Applicable | | |
| Programmatic Requirement | None Applicable | | |
| r rugi animatic nequirement | | | |
| Programmatic Requirement | None Applicable | | |
| | | | |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE 1A: PUEBLO DAM CONNEC | TION | |
|--|--|---|--|--|--------------------|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | |
| 1, Project Detail, Water Quality Monitoring, ¶1, p. 2 of 28 | Colorado Springs Utilities will monitor specific water quality constituents to include dissolved selenium, E. coli, ammonia, and salinity as measured by specific conductance. To monitor water quality, samples will be taken from each of the 13 monitoring locations, shown in Figures 1 through 3 within the Fountain Creek Basin and along the Arkanasa River monthly, starting at the beginning of project construction, until the SDS project begins operation and then quarterly once the project is online. Pre-operation monitoring shall consist of no less than 2 years of monthly-collected data before or during construction of the project. At least two samples will be taken at each monitoring site following standard procedure according to the National Field Manual for the Collection of Water- Quality Data (Field Manual). One sample from each monitoring location will be filtered for inorganic solid constituents in the field according to section 5.2 of the Field Manual to get an accurate reading of dissolved selenium. The other sample from each monitoring location will be analyzed for E. coli, ammonia and salinity. All samples will be managed in accordance with the Field Manual or approved EPA criteria for sample collection and management and analyzed by a State-certified laboratory capable of detecting each constituent below the Maximum Contaminant Level (MCL) or other applicable compliance criterion. Samples will be analyzed in accordance with standard ASTM or EPA-approved methods. | March 18, 2011 and accepted by the Bureau on March 24,2011. Colorado Springs Utilities participates in a Joint Funding Agreement with | Programmatic Requirement | None Applicable | Progra |
| 1, Project Detail, Water Quality | In addition to the water quality constituents referenced above, Springs Utilities will monitor both the inlet and outlet to Lower Williams Creek Reservoir for methyl mercury on a quarterly basis following the start of reservoir operations for a period of one year, then annually for four years thereafter. Samples will be collected and analyzed following standards procedures according to the Field Manual and EPA Method 1630. | The Monitoring Plan was submitted to Reclamation on March 18, 2011 and accepted by Reclamation on March 24,2011. Colorado Springs Utilities participates in a Joint Funding Agreement with the USGS regarding implementation of the Monitoring Plan. | Programmatic Requirement | None Applicable | Progra |
| 1, Project Detail, Water Quality Monitoring, ¶3, p. 2 of 28 | Springs Utilities will use effluent monitoring from its wastewater treatment plants to demonstrate the plants are operating in accordance with all required specifications and standards. In addition, Springs Utilities will conduct additional monitoring in accordance with monitoring requirements adopted and participated in by all other regional wastewater treatment agencies (i.e., those in the Fountain Creek basin, Pueblo and Pueblo West wastewater treatment plants) including monitoring programs associated with emerging contaminants or other contaminant analyses. CSU will take into consideration and maintain records of other reliable information presented to it by outside sources. | | Programmatic Requirement | None Applicable | Progra |
| 1, Project Detail, Geomorphic | In addition to water quality monitoring, geomorphic monitoring is also required. Ten cross-sections will be established at designated points along Fountain Creek to monitor for degradation, aggradation, and other changes to the geomorphologic surface. Each cross-section will be surveyed once per year during low stream flow; preferably in the winter when leaves and other organic materia on the ground is at a minimum. Cross-sections will be accurate to standards for normal transect surveys, with a vertical tolerance o approximately 0.01 foot in measurements of channel elevation. | acceptance that includes conditions that meet this 1041 Permit requirement. f The baseline study for geomorphic monitoring was completed in Fall 2012 and surveys were completed in 2013 and 2014. | Programmatic Requirement | None Applicable | Progra |
| Project Detail, Geomorphic Monitoring, ¶2, p. 5 of 28 | Data gathered by the water quality and geomorphic monitoring programs will be assembled and entered into an electronic database accessible to Pueblo County upon request. Monthly data gathered before SDS comes online will be used as a baseline to compare against once flows from SDS start entering Fountain Creek in 2012. Data will be categorized by type, date, and location. These data, along with other data collected through independent sampling and monitoring efforts will be the basis for making decisions as part of the adaptive management strategy. | A Monitoring Plan and Geomorphic Mitigation Plan have been submitted to Reclamation for acceptance that include conditions that meet these 1041 Permit requirements. | Programmatic Requirement | None Applicable | Progra |
| Mitigation Appendix E- 2, p. 6 of 28 | ONDITIONS/MITIGATION: Drainage Regulations (Appendix E-2 of the Resolution) At all times water is delivered through the Southern Delivery System, the Applicant, including all Participants, shall maintain stormwater controls and other regulations intended to ensure that Fountain Creek peak flows and runoff volumes received from development served by the SDS project are no greater than existing conditions, or at levels as appropriate to prevent damage to presently existing downstream facilities. Regulations shall address peak flow and runoff volume, conditions and flood hazards, incorporating at a minimum all relevant components of existing Colorado Springs regulations, including: regional drainage planning for low-flow and major storm events; detention; erosion and sediment control for land disturbance, construction, and similar activities; structural measures such as channel protection and engineered outfalls; prohibition of activities that infringe on the designated floodway; water quality controls, including water quality capture volume and a determination of the need for permanent best management practices (BMPs); and adequate provision for maintenance of all drainage-related facilities or equired. This condition shall not prevent Colorado Springs and other local jurisdictions subject to this condition from revising and improving stormwater regulations from time to time, to incorporate new technologies, management techniques, or otherwise modify regulations consistent with the intent of preventing the exceedance of historical peak flows. | Stormwater controls and regulations remain in place and enforced within the Colorado Springs Municipal Separate Storm Sewer System (MS4) jurisdiction. City Council adopted a new DCM in late May. Watershed spir off projects in neighboring jurisdictions are being pursued. The City has set its 2014 Stormwater budget at \$23M. Phase II Regional Stormwater Task Force work (governance, funding options, independent capital project review) has been completed. A new Citizens Task Force was formed to promote a ballot initiative; initial public polling was completed and demonstrates support for a fee-based regional solution; November 2014 stormwater ballot language set; regional stormwater IGA creating a snew stormwater authority was finalized and executed; IGA will become effective upon affirmative vote in November. | Programmatic Requirement | None Applicable | Progra |
| | NDITIONS/MITIGATION: Protection of Open Excavations and Trenches (Appendix C-1 of the Resolution) Applicant shall provide safe work sites for the residents of Pueblo County. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 8 provided below. | See th below. |
| Mitigation Appendix C-1, Project Detail, Item 1, p. 6 of 28 | Comply with applicable Codes, Standards, Laws and Regulations relating to the safety of persons or property or to the protection of persons or property from damage, injury, or loss; and shall erect and maintain safeguards for such safety and protection. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the construction contract. | Construction Contract: General Conditions, Article 6 | This re contra |
| Mitigation Appendix C-1, Project Detail, Item 2, p. 6 of 28 | Provide and maintain temporary security fences to protect the Work Sites. Temporary security fencing is described in more detail in Construction Conditions C-3. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 B | The se specifi |
| Mitigation Appendix C-1, Project Detail, Item 3, p. 6 of 28 | Inspect open excavations and trenches for compliance with safety plans and document in daily inspection reports. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 A | This re specifi |
| Mitigation Appendix C-1, Project Detail, Item 4, p. 6 of 28 | Limit the maximum length of open trench to 400 linear feet. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 A | This re specifi |

| WORK PACKAGE 1B: PUEBLO DAM CONNEC | TION |
|---|---|
| Documentation of Compliance | Construction Document References |
| grammatic Requirement | None Applicable |
| the responses provided to the specific items that follow immediately w. | See construction document references for Project Detail, Items 1 through 8 provided below |
| s requirement is included in the referenced section of the construction tract. | Construction Contract: General Conditions, Article 6 |
| security requirements for this project are included in the referenced cification. | Specifications: 01 35 53 |
| s requirement is included in the referenced section of the cifications. | Specifications: 01 35 29 3.01.D |
| s requirement is included in the referenced section of the cifications. | Specifications: 31 23 16.13 3.04.B |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S1 Pipeline | | WORK PACKAGE: S2 Pipeline | 1 |
|--|--|---|---|--|---|--|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| 1, Project Detail, Water Quality | shown in Figures 1 through 3 within the Fountain Creek Basin and along the Arkansas River monthly, starting at the beginning of project construction, until the SDS project begins operation and then quarterly once the project is online. Pre-operation monitoring shall consist of no less than 2 years of monthly-collected data before or during construction of the project. At least two samples will be taken at each monitoring site following standard procedure according to the National Field Manual for the Collection of Water- Quality Data (Field Manual). One sample from each monitoring location will be filtered for inorganic solid constituents in the field according to section 5.2 of the Field Manual to get an accurate reading of dissolved selenium. The other sample from each monitoring location will be analyzed for E. coli, ammonia and salinity. All samples will be managed in accordance with the Field Manual or approved EPA criteria for sample collection and management and analyzed by a State-certified laboratory capable of | March 18, 2011 and accepted by the Bureau on March 24,2011. Colorado Springs Utilities participates in a Joint Funding Agreement with | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| 1, Project Detail, Water Quality | | The Monitoring Plan was submitted to Reclamation on March 18, 2011 and accepted by Reclamation on March 24,2011. Colorado Springs Utilities participates in a Joint Funding Agreement with the USGS regarding implementation of the Monitoring Plan. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| 1, Project Detail, Water Quality | Springs Utilities will use effluent monitoring from its wastewater treatment plants to demonstrate the plants are operating in accordance with all required specifications and standards. In addition, Springs Utilities will conduct additional monitoring in accordance with monitoring requirements adopted and participated in by all other regional wastewater treatment agencies (i.e., those in the Fountain Creek basin, Pueblo and Pueblo West wastewater treatment plants) including monitoring programs associated with emerging contaminants or other contaminant analyses. CSU will take into consideration and maintain records of other reliable information presented to it by outside sources. | Colorado Springs Utilities currently monitors wastewater treatment plant effluent in accordance with existing permit conditions and will adopt additional monitoring if regional wastewater monitoring programs are implemented. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| 1, Project Detail, Geomorphic | In addition to water quality monitoring, geomorphic monitoring is also required. Ten cross-sections will be established at designated points along Fountain Creek to monitor for degradation, aggradation, and other changes to the geomorphologic surface. Each cross-section will be surveyed once per year during low stream flow; preferably in the winter when leaves and other organic material on the ground is at a minimum. Cross-sections will be accurate to standards for normal transect surveys, with a vertical tolerance of approximately 0.01 foot in measurements of channel elevation. | acceptance that includes conditions that meet this 1041 Permit requirement. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| 28 | Data gathered by the water quality and geomorphic monitoring programs will be assembled and entered into an electronic database accessible to Pueblo County upon request. Monthly data gathered before SDS comes online will be used as a baseline to compare against once flows from SDS start entering Fountain Creek in 2012. Data will be categorized by type, date, and location. These data, along with other data collected through independent sampling and monitoring efforts will be the basis for making decisions as part of the adaptive management strategy. | A Monitoring Plan and Geomorphic Mitigation Plan have been submitted to Reclamation for acceptance that include conditions that meet these 1041 Permit requirements. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| | development served by the SDS project are no greater than existing conditions, or at levels as appropriate to prevent damage to presently existing downstream facilities. Regulations shall address peak flow and runoff volume, conditions and flood hazards, incorporating at a minimum all relevant components of existing Colorado Springs regulations, including: regional drainage planning for low-flow and major storm events; detention; erosion and sediment control for land disturbance, construction, and similar activities; structural measures such as channel protection and engineered outfalls; prohibition of activities that infringe on the designated floodway; water quality controls, including water quality capture volume and a determination of the need for permanent best management practices (BMPs); and adequate provision for maintenance of all drainage-related facilities so required. This | Stormwater controls and regulations remain in place and enforced within the Colorado Springs Municipal Separate Storm Sewer System (MS4) jurisdiction. City Council adopted a new DCM in late May. Watershed spin off projects in neighboring jurisdictions are being pursued. The City has set its 2014 Stormwater budget at \$23M. Phase II Regional Stormwater Task Force work (governance, funding options, independent capital project review) has been completed. A new Citizens Task Force was formed to promote a ballot initiative; initial public polling was completed and demonstrates support for a fee-based regional solution; November 2014 stormwater ballot language set; regional stormwater IGA creating a new stormwater authority was finalized and executed; IGA will become effective upon affirmative vote in November. | | None Applicable | Programmatic Requirement | None Applicable |
| | INDITIONS/MITIGATION: Protection of Open Excavations and Trenches (Appendix C-1 of the Resolution) Applicant shall provide safe work sites for the residents of Pueblo County. | For the list of work packages provided in Section II, the conditions of this | See the responses provided to the specific items helow | See construction | See the responses provided to the specific items below. | See construction |
| C-1, p. 6 of 28 | | mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | | document references for Project Detail, Items 1 through 8 provided below. | | document references for Project Detail, Items 1 through 8 provided below. |
| Mitigation Appendix C-1, Project Detail, tem 1, p. 6 of 28 | Comply with applicable Codes, Standards, Laws and Regulations relating to the safety of persons or property or to the protection of persons or property from damage, injury, or loss; and shall erect and maintain safeguards for such safety and protection. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the construction contract and specifications. | Construction Contract: General Conditions, Section 6.12 Specifications: 01 35 29, 3.01.A and E | This requirement is included in the referenced sections of the construction contract and specifications. | Construction Contract: General Conditions, Section 6.12 Specifications: 01 35 29, 3.01.E |
| Mitigation Appendix C-1, Project Detail, tem 2, p. 6 of 28 | Provide and maintain temporary security fences to protect the Work Sites. Temporary security fencing is described in more detail in Construction Conditions C-3. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 32 31 13, 2.09 | This requirement is included in the referenced section of the specifications. | Specifications: 32 31 13, 2.09 |
| Mitigation Appendix C-1, Project Detail, tem 3, p. 6 of 28 | Inspect open excavations and trenches for compliance with safety plans and document in daily inspection reports. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.L | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.L |
| Mitigation Appendix C-1, Project Detail, tem 4, p. 6 of 28 | Limit the maximum length of open trench to 400 linear feet. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 16.13, 3.04.B | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 16.13, 3.04.B |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S3 Pipeline | | WORK PACKAGE: Juniper Pump Statio | n |
|---|--|---|---|--|---|---|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document Reference |
| I, Project Detail, Water Quality | Colorado Springs Utilities will monitor specific water quality constituents to include dissolved selenium, E. coli, ammonia, and salinity as measured by specific conductance. To monitor water quality, samples will be taken from each of the 13 monitoring locations, shown in Figures 1 through 3 within the Fountain Creek Basin and along the Arkansas River monthly, starting at the beginning of project construction, until the SDS project begins operation and then quarterly once the project is online. Pre-operation monitoring shall consist of no less than 2 years of monthly-collected data before or during construction of the project. At least two samples will be taken at each monitoring site following standard procedure according to the National Field Manual for the Collection of Water- Quality Data (Field Manual). One sample from each monitoring location will be filtered for inorganic solid constituents in the field according to section 5.2 of the Field Manual to get an accurate reading of dissolved selenium. The other sample from each monitoring location will be analyzed for E. coli, ammonia and salinity. All samples will be managed in accordance with the Field Manual or approved EPA criteria for sample collection and management and analyzed by a State-certified laboratory capable of detecting each constituent below the Maximum Contaminant Level (MCL) or other applicable compliance criterion. Samples will be analyzed in accordance with standard ASTM or EPA-approved methods. | The Monitoring Plan was submitted to the Bureau of Reclamation on March 18, 2011 and accepted by the Bureau on March 24,2011. Colorado Springs Utilities participates in a Joint Funding Agreement with the USGS regarding implementation of the Monitoring Plan. Monitoring Data has been collected since 2011. Data collected in 2012 was included in the 2012 Annual Report which was submitted to Pueblo County in January 2013. Data collected in 2013 was included in the 2013 Annual Report which was submitted to Pueblo County in January 2014. Data collected in 2014 will be included in the 2014 Annual Report which will be submitted to Pueblo County in January 2015. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| , Project Detail, Vater Quality | In addition to the water quality constituents referenced above, Springs Utilities will monitor both the inlet and outlet to Lower Williams Creek Reservoir for methyl mercury on a quarterly basis following the start of reservoir operations for a period of one year, then annually for four years thereafter. Samples will be collected and analyzed following standards procedures according to the Field Manual and EPA Method 1630. | The Monitoring Plan was submitted to Reclamation on March 18, 2011 and accepted by Reclamation on March 24,2011. Colorado Springs Utilities participates in a Joint Funding Agreement with the USGS regarding implementation of the Monitoring Plan. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| , Project Detail, Vater Quality | Springs Utilities will use effluent monitoring from its wastewater treatment plants to demonstrate the plants are operating in accordance with all required specifications and standards. In addition, Springs Utilities will conduct additional monitoring in accordance with monitoring requirements adopted and participated in by all other regional wastewater treatment agencies (i.e., those in the Fountain Creek basin, Pueblo and Pueblo West wastewater treatment plants) including monitoring programs associated with emerging contaminants or other contaminant analyses. CSU will take into consideration and maintain records of other reliable information presented to it by outside sources. | Colorado Springs Utilities currently monitors wastewater treatment plant effluent in accordance with existing permit conditions and will adopt additional monitoring if regional wastewater monitoring programs are implemented. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| , Project Detail, Geomorphic | In addition to water quality monitoring, geomorphic monitoring is also required. Ten cross-sections will be established at designated points along Fountain Creek to monitor for degradation, aggradation, and other changes to the geomorphologic surface. Each cross-section will be surveyed once per year during low stream flow; preferably in the winter when leaves and other organic material on the ground is at a minimum. Cross-sections will be accurate to standards for normal transect surveys, with a vertical tolerance of approximately 0.01 foot in measurements of channel elevation. | acceptance that includes conditions that meet this 1041 Permit | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| Aitigation Appendix, Project Detail, Geomorphic Aonitoring, ¶2, p. 5 of 8 | Data gathered by the water quality and geomorphic monitoring programs will be assembled and entered into an electronic database accessible to Pueblo County upon request. Monthly data gathered before SDS comes online will be used as a baseline to compare against once flows from SDS start entering Fountain Creek in 2012. Data will be categorized by type, date, and location. These f data, along with other data collected through independent sampling and monitoring efforts will be the basis for making decisions as part of the adaptive management strategy. | A Monitoring Plan and Geomorphic Mitigation Plan have been submitted to Reclamation for acceptance that include conditions that meet these 1041 Permit requirements. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| | 20NDITIONS/MITIGATION: Drainage Regulations (Appendix E-2 of the Resolution) At all times water is delivered through the Southern Delivery System, the Applicant, including all Participants, shall maintain stormwater controls and other regulations intended to ensure that Fountain Creek peak flows and runoff volumes received from development served by the SDS project are no greater than existing conditions, or at levels as appropriate to prevent damage to presently existing downstream facilities. Regulations shall address peak flow and runoff volume, conditions and flood hazards, incorporating at a minimum all relevant components of existing Colorado Springs regulations, including: regional drainage planning for low-flow and major storm events; detention; erosion and sediment control for land disturbance, construction, and similar activities; structural measures such as channel protection and engineered outfalls; prohibition of activities that infringe on the designated floodway; water quality controls, including water quality capture volume and a determination of the need for permanent best management practices (BMPs); and adequate provision for maintenance of all drainage-related facilities so required. This condition shall not prevent Colorado Springs and other local jurisdictions subject to this condition from revising and improving stormwater regulations from time to time, to incorporate new technologies, management techniques, or otherwise modify regulations consistent with the intent of preventing the exceedance of historical peak flows. | Stormwater controls and regulations remain in place and enforced within the Colorado Springs Municipal Separate Storm Sewer System (MS4) jurisdiction. City Council adopted a new DCM in late May. Watershed spir off projects in neighboring jurisdictions are being pursued. The City has set its 2014 Stormwater budget at \$23M. Phase II Regional Stormwater Task Force work (governance, funding options, independent capital project review) has been completed. A new Citizens Task Force was formed to promote a ballot initiative; initial public polling was completed and demonstrates support for a fee-based regional solution; November 2014 stormwater ballot language set; regional stormwater IGA creating a new stormwater authority was finalized and executed; IGA will become effective upon affirmative vote in November. | | None Applicable | Programmatic Requirement | None Applicable |
| CONSTRUCTION CC litigation Appendix -1, p. 6 of 28 | DNDITIONS/MITIGATION: Protection of Open Excavations and Trenches (Appendix C-1 of the Resolution) Applicant shall provide safe work sites for the residents of Pueblo County. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 8 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references f Project Detail, Items 1 through 8 provided below |
| Nitigation Appendix 2-1, Project Detail, em 1, p. 6 of 28 | Comply with applicable Codes, Standards, Laws and Regulations relating to the safety of persons or property or to the protection of persons or property from damage, injury, or loss; and shall erect and maintain safeguards for such safety and protection. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the construction contract and specifications. | Construction Contract: General Conditions, Section 6.12 Specifications: 01 35 29, 3.01.E | This requirement is included in the referenced sections of the construction contract and specifications. | Specifications: 01 35 29 |
| litigation Appendix -1, Project Detail, em 2, p. 6 of 28 | Provide and maintain temporary security fences to protect the Work Sites. Temporary security fencing is described in more detail in Construction Conditions C-3. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 32 31 13, 2.09 | This requirement is included in the referenced section of the specifications. | Specifications: 01 56 26 |
| litigation Appendix -1, Project Detail, em 3, p. 6 of 28 | Inspect open excavations and trenches for compliance with safety plans and document in daily inspection reports. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.L | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.01 I |
| Aitigation Appendix C-1, Project Detail, tem 4, p. 6 of 28 | Limit the maximum length of open trench to 400 linear feet. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. Pueblo County provided a waiver for this condition on the S3 alignment to work with the landowner on the amount of open trench. | Specifications: 31 23 16.13, 3.04.B | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.01 I |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE 1A: PUEBLO DAM CONNEC | CTION | WORK PACKAGE 1B: PUEBLO DAM CONNE | CTION |
|---|--|--|--|--|---|---|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| Mitigation Appendix C-1, Project Detail, Item 5, p. 7 of 28 | Shore or bench excavations as required by OSHA regulations. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 A | This requirement is included in the referenced specification. | Specifications: 31 41 00 |
| Mitigation Appendix C-1, Project Detail, Item 6, p. 7 of 28 | Protect streets, roads, highways, and other public thoroughfares that are closed to traffic by barricades with warning signs per Manual of Uniform Traffic Control Devices (MUTCD). | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 C | This requirement is included in the referenced specification. | Specifications: 01 55 26 |
| Mitigation Appendix C-1, Project Detail, Item 7, p. 7 of 28 | Provide signage and lighting to alert general public of construction hazards, which could include surface irregularities, unramped walkways, grade changes, and trenches or excavations in roadways and in other public access areas. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 C | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26 3.12.C |
| Mitigation Appendix C-1, Project Detail, Item 8, p. 7 of 28 | Designate a qualified and experienced safety representative at the Work Site whose duties and responsibilities shall be the maintaining, supervising and enforcement of safety plans and programs. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the construction contract. | Construction Contract: General Conditions, Article 6 | This requirement is included in the referenced section of the construction contract. | Construction Contract: General Conditions, Article 6 |
| | NDITIONS/MITIGATION: Lighting (Appendix C-2 of the Resolution) | | | | | |
| Mitigation Appendix C-2, p. 7 of 28 | Applicant shall minimize adverse light impacts to Pueblo County residents during night time hours. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 5 provided below |
| Mitigation Appendix C-2, Project Detail, Item 1, p. 7 of 28 | Comply with applicable Codes, Standards, Laws and Regulations relating to providing lighting for the safety of persons or property, or to the protection of property from damage, injury, or loss. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the construction contract. | Construction Contract: General Conditions, Article 6 | This requirement is included in the referenced section of the construction contract. | Construction Contract: General Conditions, Article 6 |
| Mitigation Appendix C-2, Project Detail, Item 2, p. 7 of 28 | Notify property owners within 500 feet of the site 48 hours prior to any night work, except in the case of emergency night work. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.03 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02 B |
| Mitigation Appendix C-2, Project Detail, Item 3, p. 7 of 28 | Design lighting to prevent spillover, nuisance, or hazard effects of light and glare on adjacent locations and uses of land. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.03 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 51 00, 3.02 C |
| Mitigation Appendix C-2, Project Detail, Item 4, p. 7 of 28 | Position, to the extent practical, lighting used for security around equipment storage areas away from residences and oncoming traffic. The use of cut-off type luminaries is required. Light bulbs and light sources shall be shielded so that they are not directly visible from any adjacent lot or public roadway. Spillover of lighting for adjacent properties will not exceed one half of one (0.50) foot candle measured at any point ten feet (10') beyond a property line. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.03 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 51 00, 3.02 C |
| Mitigation Appendix C-2, Project Detail, Item 5, p. 7 of 28 | Provide individual light sources not exceeding 150,000 lumens per light source (typical of a 1250W metal halide light). Light standards will not exceed 24 feet in height. Generators used to power light sources will not exceed 70 dB at 25 feet from the source. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.03 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 51 00, 3.02 F |
| | INDITONS/MITIGATION: Construction Site Maintenance (Appendix C-3 of the Resolution) Applicant shall maintain construction sites and equipment in a safe and secure manner for the protection of the public. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 13 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 13 provided below |
| Mitigation Appendix C-3, Project Detail, Item 1, p. 8 of 28 | Comply with applicable Codes, Standards, Laws and Regulations relating to the safety of persons or property, or to the protection of persons or property from damage, injury, or loss, and shall erect and maintain safeguards for such safety and protection. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the construction contract. | Construction Contract: General Conditions, Article 6 | This requirement is included in the referenced section of the construction contract. | Construction Contract: General Conditions, Article 6 |
| Mitigation Appendix C-3, Project Detail, Item 2, p. 8 of 28 | Protect open trenches as described in Construction Condition C-1. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to Mitigation Appendix C-1, Project Detail, Items 3 through 5. | See construction document references for Mitigation Appendix C-1, Project Detail, Items 3 through 5. | See the responses provided to Mitigation Appendix C-1, Project Detail, Items 3 through 5. | See construction document references for Mitigation Appendix C-1, Project Detail, Items 3 through 5 |
| Mitigation Appendix C-3, Project Detail, Item 3, p. 8 of 28 | Close open ends of installed pipeline during non-working periods. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 33 05 01, 3.01 A | This requirement is included in the referenced section of the specifications. | Specifications: 33 05 01.02, 3.02.M |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S1 Pipeline | | WORK PACKAGE: S2 Pipeline | |
|---|--|--|---|--|---|--|
| 041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document Reference |
| Mitigation Appendix 2-1, Project Detail, 2em 5, p. 7 of 28 | Shore or bench excavations as required by OSHA regulations. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.K | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.K |
| Aitigation Appendix C-1, Project Detail, iem 6, p. 7 of 28 | Protect streets, roads, highways, and other public thoroughfares that are closed to traffic by barricades with warning signs per Manual of Uniform Traffic Control Devices (MUTCD). | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | specifications. | Specifications: 01 55 26, 3.13.A | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26, 3.13.A |
| <pre>/itigation Appendix C-1, Project Detail, iem 7, p. 7 of 28</pre> | Provide signage and lighting to alert general public of construction hazards, which could include surface irregularities, unramped walkways, grade changes, and trenches or excavations in roadways and in other public access areas. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26, 3.14.C | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26, 3.14.C |
| Aitigation Appendix C-1, Project Detail, tem 8, p. 7 of 28 | Designate a qualified and experienced safety representative at the Work Site whose duties and responsibilities shall be the maintaining, supervising and enforcement of safety plans and programs. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the construction contract and specifications. | Construction Contract: General Conditions, Section 6.13 Specifications: 01 35 29, 3.01.C | This requirement is included in the referenced sections of the construction contract and specifications. | Construction Contract: General Conditions, Section 6.13 Specifications: 01 35 29, 3.01.C |
| | NDITIONS/MITIGATION: Lighting (Appendix C-2 of the Resolution) | For the list of work postones are vided in Costion II the conditions of this | Cas the version are vided to the approxitic items halow | Cas construction | Can the second real ideal to the appetitic items holes: | Coo construction |
| Mitigation Appendix C-2, p. 7 of 28 | Applicant shall minimize adverse light impacts to Pueblo County residents during night time hours. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. | See the responses provided to the specific items below. | See construction document references fr Project Detail, Items 1 through 5 provided below. |
| Mitigation Appendix C-2, Project Detail, tem 1, p. 7 of 28 | Comply with applicable Codes, Standards, Laws and Regulations relating to providing lighting for the safety of persons or property, or to the protection of property from damage, injury, or loss. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the construction contract and specifications. | Construction Contract: General Conditions, Section 6.12 Specifications: 01 35 29, 3.01.A and E 01 51 00, 3.02.B | This requirement is included in the referenced sections of the construction contract and specifications. | Construction Contract: General Conditions, Section 6.12 Specifications: 01 35 29.A and E 01 51 00, 3.02.B |
| Mitigation Appendix C-2, Project Detail, tem 2, p. 7 of 28 | Notify property owners within 500 feet of the site 48 hours prior to any night work, except in the case of emergency night work. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.A | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.A |
| Mitigation Appendix C-2, Project Detail, tem 3, p. 7 of 28 | Design lighting to prevent spillover, nuisance, or hazard effects of light and glare on adjacent locations and uses of land. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 51 00, 3.02.C | This requirement is included in the referenced section of the specifications. | Specifications: 01 51 00, 3.02.C |
| Mitigation Appendix C-2, Project Detail, tem 4, p. 7 of 28 | Position, to the extent practical, lighting used for security around equipment storage areas away from residences and oncoming traffic. The use of cut-off type luminaries is required. Light bulbs and light sources shall be shielded so that they are not directly visible from any adjacent lot or public roadway. Spillover of lighting for adjacent properties will not exceed one half of one (0.50) foot-candle measured at any point ten feet (10') beyond a property line. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 51 00, 3.02.C | This requirement is included in the referenced section of the specifications. | Specifications: 01 51 00, 3.02.C |
| Mitigation Appendix C-2, Project Detail, tem 5, p. 7 of 28 | Provide individual light sources not exceeding 150,000 lumens per light source (typical of a 1250W metal halide light). Light standards will not exceed 24 feet in height. Generators used to power light sources will not exceed 70 dB at 25 feet from the source. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 51 00, 3.02.F | This requirement is included in the referenced section of the specifications. | Specifications: 01 51 00, 3.02.F |
| CONSTRUCTION CC Mitigation Appendix C-3, p. 8 of 28 | NDITONS/MITIGATION: Construction Site Maintenance (Appendix C-3 of the Resolution) Applicant shall maintain construction sites and equipment in a safe and secure manner for the protection of the public. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 13 provided below. | See the responses provided to the specific items below. | See construction document references fr Project Detail, Items 1 through 13 provided below. |
| Mitigation Appendix C-3, Project Detail, tem 1, p. 8 of 28 | Comply with applicable Codes, Standards, Laws and Regulations relating to the safety of persons or property, or to the protection of persons or property from damage, injury, or loss, and shall erect and maintain safeguards for such safety and protection. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the construction contract and specifications. | Construction Contract: General Conditions, Section 6.12 Specifications: 01 35 29, 3.01.E | This requirement is included in the referenced sections of the construction contract and specifications. | Construction Contract: General Conditions, Section 6.12 Specifications: 01 35 29 |
| Mitigation Appendix C-3, Project Detail, tem 2, p. 8 of 28 | Protect open trenches as described in Construction Condition C-1. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | specifications. Also, see the responses provided to Mitigation Appendix | Specifications: 01 14 19, 3.02.F | This requirement is included in the referenced section of the specifications. Also, see the responses provided to Mitigation Appendix C-1, Project Detail, Items 3 through 5. | Specifications: 01 14 19, 3.02.F |
| Mitigation Appendix C-3, Project Detail, tem 3, p. 8 of 28 | Close open ends of installed pipeline during non-working periods. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 33 05 01.02, 3.02.M | This requirement is included in the referenced sections of the specifications. | Specifications: 33 05 01.01, 3.02.M 33 05 01.02, 3.02.M |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S3 Pipeline | | WORK PACKAGE: Juniper Pump Statio | n |
|---|--|--|---|--|---|--|
| 041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document Reference |
| litigation Appendix -1, Project Detail, em 5, p. 7 of 28 | Shore or bench excavations as required by OSHA regulations. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.K | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.01 H |
| Mitigation Appendix C-1, Project Detail, tem 6, p. 7 of 28 | Protect streets, roads, highways, and other public thoroughfares that are closed to traffic by barricades with warning signs per Manual of Uniform Traffic Control Devices (MUTCD). | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26, 3.13.A | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.01 Q 01 55 26 |
| Mitigation Appendix C-1, Project Detail, tem 7, p. 7 of 28 | Provide signage and lighting to alert general public of construction hazards, which could include surface irregularities, unramped walkways, grade changes, and trenches or excavations in roadways and in other public access areas. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26, 3.14.C | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26 3.01C |
| Mitigation Appendix C-1, Project Detail, Item 8, p. 7 of 28 | Designate a qualified and experienced safety representative at the Work Site whose duties and responsibilities shall be the maintaining, supervising and enforcement of safety plans and programs. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the construction contract and specifications. | Construction Contract: General Conditions, Section 6.13 Specifications: 01 35 29, 3.01.C | This requirement is included in the referenced sections of the construction contract and specifications. | Specifications: 01 35 29, 3.01.B |
| | NDITIONS/MITIGATION: Lighting (Appendix C-2 of the Resolution) | | | | | |
| Mitigation Appendix C-2, p. 7 of 28 | Applicant shall minimize adverse light impacts to Pueblo County residents during night time hours. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 5 provided below |
| Mitigation Appendix C-2, Project Detail, Item 1, p. 7 of 28 | Comply with applicable Codes, Standards, Laws and Regulations relating to providing lighting for the safety of persons or property, or to the protection of property from damage, injury, or loss. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the construction contract and specifications. | Construction Contract: General Conditions, Section 6.12 Specifications: 01 35 29, 3.01.A and E 01 51 00, 3.02.B | This requirement is included in the referenced sections of the construction contract and specifications. | Specifications: 01 35 29 01 51 00, 3.02 |
| Mitigation Appendix C-2, Project Detail, Item 2, p. 7 of 28 | Notify property owners within 500 feet of the site 48 hours prior to any night work, except in the case of emergency night work. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.A | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.01 A |
| Mitigation Appendix C-2, Project Detail, Item 3, p. 7 of 28 | Design lighting to prevent spillover, nuisance, or hazard effects of light and glare on adjacent locations and uses of land. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 51 00, 3.02.C | This requirement is included in the referenced section of the specifications. | Specifications: 01 51 00, 3.02 F |
| Mitigation Appendix C-2, Project Detail, Item 4, p. 7 of 28 | Position, to the extent practical, lighting used for security around equipment storage areas away from residences and oncoming traffic. The use of cut-off type luminaries is required. Light bulbs and light sources shall be shielded so that they are not directly visible from any adjacent lot or public roadway. Spillover of lighting for adjacent properties will not exceed one half of one (0.50) foot candle measured at any point ten feet (10') beyond a property line. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's - construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 51 00, 3.02.C | This requirement is included in the referenced section of the specifications. | Specifications: 01 51 00, 3.02 |
| Mitigation Appendix C-2, Project Detail, Item 5, p. 7 of 28 | Provide individual light sources not exceeding 150,000 lumens per light source (typical of a 1250W metal halide light). Light standards will not exceed 24 feet in height. Generators used to power light sources will not exceed 70 dB at 25 feet from the source. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 51 00, 3.02.F | This requirement is included in the referenced section of the specifications. | Specifications: 01 51 00, 3.02.G |
| CONSTRUCTION CO | NDITONS/MITIGATION: Construction Site Maintenance (Appendix C-3 of the Resolution) | | | | | |
| Mitigation Appendix C-3, p. 8 of 28 | Applicant shall maintain construction sites and equipment in a safe and secure manner for the protection of the public. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 13 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 13 provided below |
| Mitigation Appendix C-3, Project Detail, Item 1, p. 8 of 28 | Comply with applicable Codes, Standards, Laws and Regulations relating to the safety of persons or property, or to the protection o persons or property from damage, injury, or loss, and shall erect and maintain safeguards for such safety and protection. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the construction contract and specifications. | Construction Contract: General Conditions, Section 6.12 Specifications: 01 35 29 | This requirement is included in the referenced sections of the construction contract and specifications. | Specifications: 01 35 29 |
| Mitigation Appendix C-3, Project Detail, Item 2, p. 8 of 28 | Protect open trenches as described in Construction Condition C-1. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | specifications. Also, see the responses provided to Mitigation Appendix | Specifications: 01 14 19, 3.02.F | This requirement is included in the referenced section of the specifications. Also, see the responses provided to Mitigation Appendix C-1, Project Detail, Items 3 through 5. | Specifications: 01 14 19, 3.01 D |
| Mitigation Appendix C-3, Project Detail, Item 3, p. 8 of 28 | Close open ends of installed pipeline during non-working periods. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 33 05 01.01, 3.02.M 33 05 01.02, 3.02.M | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19 3.01 R |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE 1A: PUEBLO DAM CONNE | ECTION | WORK PACKAGE 1B: PUEBLO DAM CONNE | CTION |
|--|--|--|---|--|--|---|
| 041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document Reference |
| Mitigation Appendix C-3, Project Detail, tem 4, p. 8 of 28 | Close access manholes during non-working hours. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 33 05 01, 3.01 A | This requirement is included in the referenced section of the specifications. | Specifications: 33 05 01.02, 3.02.M |
| Mitigation Appendix C-3, Project Detail, tem 5, p. 8 of 28 | Provide barricades and light as necessary to prevent unauthorized entry to construction areas and affected roads, streets, and alleyways, inside and outside of fenced area, and as required to ensure public safety and the safety of project personnel and others who may be affected by the Work. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 C | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26, 1.03 A |
| Mitigation Appendix C-3, Project Detail, tem 6, p. 8 of 28 | Lock or otherwise disable construction equipment during non-working hours. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.01 D |
| Mitigation Appendix C-3, Project Detail, Item 7, p. 8 of 28 | Store materials and equipment in secure areas and arrange partitions to provide security of contents and ready access for inspection and inventory. Combustible materials (paint, solvents, fuels) shall be stored in a well-ventilated building meeting safety standards. Hazardous materials shall be stored according to product specification, codes, and manufacturer's instructions. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.06 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 66 13, 3.01 B |
| | Lock controlled access points (private property gates) providing entry to construction sites and maintain a secure key control to prevent unauthorized access. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.02 A |
| Mitigation Appendix C-3, Project Detail, Item 9, p. 8 of 28 | Perform work within right-of-way and easements in a systematic manner that minimizes inconvenience to property owners and the public and interferes as little as possible with public travel, whether vehicular or pedestrian. This will include that no residence or business will be cut off from vehicular traffic for a period exceeding 4 hours unless special arrangements have been made. Whenever it is necessary to cross, close or obstruct roads, driveways, and walks, whether public or private, safe bridges, detours, or other temporary expedient access for accommodation of public and private travel will be provided and maintained. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 50 00, 3.04 A 01 50 00, 3.09 D | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 A 01 50 00, 3.09 D |
| Mitigation Appendix C-3, Project Detail, Item 10, p. 8 of 28 | Sweep roadways, streets, and walkways affected by the work and adjacent to the work when necessary. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.10 D | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 1.03 A.3.e |
| Mitigation Appendix C-3, Project Detail, Item 11, p. 8 of 28 | Erect temporary security fencing around active construction areas. Fences around open trenches, staging areas, material storage areas, and equipment storage areas may be standard plastic orange construction fence, 4 feet high, with posts at intervals not greater than 20 feet. Temporary 4-strand barbed wire fences shall be installed wherever necessary to prevent livestock from migrating out of their designated pasture. Temporary fences shall be maintained as needed during the construction period. Material selection for fencing between work area and adjacent property will be agreed upon between Applicant and the property owner. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 B | This requirement is included in the referenced specification. | Specifications: 32 31 13 |
| Mitigation Appendix C-3, Project Detail, Item 12, p. 9 of 28 | Inspect site safety measures each work day and periodically during non-working days. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 29, 3.01 D |
| Mitigation Appendix C-3, Project Detail, Item 13, p. 9 of 28 | Provide 24/7 security services including mobile patrols, lighting and video surveillance. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | Colorado Springs Utilities has contracted with a private security firm to provide the required security for the PDC construction site. | None applicable, as security services are provided under separate contract. | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53 3.01 B |
| CONSTRUCTION CO Mitigation Appendix C-4, p. 9 of 28 | INDITIONS/MITIGATION: Control of Access to Property (Appendix C-4 of the Resolution) Applicant shall prevent unauthorized access to properties. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 7 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 7 provided below |
| Mitigation Appendix C-4, Project Detail, Item 1, p. 9 of 28 | Work with property owners, both public and private, to understand the conditions of ingress and egress, security issues, property control and protection issues, regarding the property, prior to mobilization to a specific work area. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 B |
| Mitigation Appendix C-4, Project Detail, Item 2, p. 9 of 28 | Establish mutually agreeable conditions of access with property owner, and require all personnel accessing the site to sign a statement indicating that they understand and will abide by the conditions of access. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 B |
| Mitigation Appendix C-4, Project Detail, Item 3, p. 9 of 28 | Grant access to enter the property only to those individuals that have a legitimate SDS related need to access the property, and then shall only do so under the previously agreed access conditions. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 B |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S1 Pipeline | | WORK PACKAGE: S2 Pipeline | |
|--|---|--|---|--|--|--|
| 041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document Reference |
| litigation Appendix -3, Project Detail, em 4, p. 8 of 28 | Close access manholes during non-working hours. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 33 05 01.02, 3.02.M | This requirement is included in the referenced sections of the specifications. | Specifications: 33 05 01.01, 3.02.M 33 05 01.02, 3.02.M |
| Aitigation Appendix -3, Project Detail, iem 5, p. 8 of 28 | Provide barricades and light as necessary to prevent unauthorized entry to construction areas and affected roads, streets, and alleyways, inside and outside of fenced area, and as required to ensure public safety and the safety of project personnel and others who may be affected by the Work. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26, 3.14 | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26, 3.14 |
| Mitigation Appendix -3, Project Detail, iem 6, p. 8 of 28 | Lock or otherwise disable construction equipment during non-working hours. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.01.D | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.01.D |
| Aitigation Appendix 3, Project Detail, iem 7, p. 8 of 28 | Store materials and equipment in secure areas and arrange partitions to provide security of contents and ready access for inspection and inventory. Combustible materials (paint, solvents, fuels) shall be stored in a well-ventilated building meeting safety standards. Hazardous materials shall be stored according to product specification, codes, and manufacturer's instructions. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 66 13, 3.01.B | This requirement is included in the referenced section of the specifications. | Specifications: 01 66 13, 3.01.B |
| | Lock controlled access points (private property gates) providing entry to construction sites and maintain a secure key control to prevent unauthorized access. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.02.A | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.02.A |
| Aitigation Appendix 2-3, Project Detail, iem 9, p. 8 of 28 | Perform work within right-of-way and easements in a systematic manner that minimizes inconvenience to property owners and the public and interferes as little as possible with public travel, whether vehicular or pedestrian. This will include that no residence or business will be cut off from vehicular traffic for a period exceeding 4 hours unless special arrangements have been made. Whenever it is necessary to cross, close or obstruct roads, driveways, and walks, whether public or private, safe bridges, detours, or other temporary expedient access for accommodation of public and private travel will be provided and maintained. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19, 3.02.D 01 14 19, 3.02.E | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19, 3.02.D 01 14 19, 3.02.E |
| Mitigation Appendix -3, Project Detail, em 10, p. 8 of 28 | Sweep roadways, streets, and walkways affected by the work and adjacent to the work when necessary. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 1.03.A.3.e | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 1.03.A.3.f |
| Mitigation Appendix -3, Project Detail, iem 11, p. 8 of 28 | Erect temporary security fencing around active construction areas. Fences around open trenches, staging areas, material storage areas, and equipment storage areas may be standard plastic orange construction fence, 4 feet high, with posts at intervals not greater than 20 feet. Temporary 4-strand barbed wire fences shall be installed wherever necessary to prevent livestock from migrating out of their designated pasture. Temporary fences shall be maintained as needed during the construction period. Material selection for fencing between work area and adjacent property will be agreed upon between Applicant and the property owner. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. There is no reference to temporary 4-strand barbed wire fences because there is not pasture along the alignment. | Specifications: 01 14 19, 3.02.F 32 31 26, 3.11.C | This requirement is included in the referenced sections of the specifications. There is no reference to temporary 4-strand barbed wire fences because there is no pasture along the alignment. | Specifications: 01 14 19, 3.02.F 32 31 13, 2.09 |
| Mitigation Appendix -3, Project Detail, em 12, p. 9 of 28 | Inspect site safety measures each work day and periodically during non-working days. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 29, 3.01.D | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 29, 3.01.D |
| Mitigation Appendix -3, Project Detail, iem 13, p. 9 of 28 | Provide 24/7 security services including mobile patrols, lighting and video surveillance. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.01.B | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.01.B |
| CONSTRUCTION CC Alitigation Appendix C-4, p. 9 of 28 | INDITIONS/MITIGATION: Control of Access to Property (Appendix C-4 of the Resolution) Applicant shall prevent unauthorized access to properties. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 7 provided below. | See the responses provided to the specific items below. | See construction document references the Project Detail, Items 1 through 7 provided below. |
| Mitigation Appendix 2-4, Project Detail, eem 1, p. 9 of 28 | Work with property owners, both public and private, to understand the conditions of ingress and egress, security issues, property control and protection issues, regarding the property, prior to mobilization to a specific work area. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.01.A | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.01.A |
| litigation Appendix i-4, Project Detail, em 2, p. 9 of 28 | Establish mutually agreeable conditions of access with property owner, and require all personnel accessing the site to sign a statement indicating that they understand and will abide by the conditions of access. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.01.B | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.01.B |
| Nitigation Appendix 2-4, Project Detail, em 3, p. 9 of 28 | Grant access to enter the property only to those individuals that have a legitimate SDS related need to access the property, and then shall only do so under the previously agreed access conditions. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.01.D | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.01.D |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S3 Pipeline | | WORK PACKAGE: Juniper Pump Statio | n |
|--|---|--|---|---|--|--|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| Mitigation Appendix C-3, Project Detail, Item 4, p. 8 of 28 | Close access manholes during non-working hours. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 33 05 01.01, 3.02.M 33 05 01.02, 3.02.M | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14. 19, 3.01S |
| Mitigation Appendix C-3, Project Detail, Item 5, p. 8 of 28 | Provide barricades and light as necessary to prevent unauthorized entry to construction areas and affected roads, streets, and alleyways, inside and outside of fenced area, and as required to ensure public safety and the safety of project personnel and others who may be affected by the Work. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26, 3.13 | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26, 3.01B |
| Mitigation Appendix C-3, Project Detail, Item 6, p. 8 of 28 | Lock or otherwise disable construction equipment during non-working hours. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.01.D | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.01.C |
| Mitigation Appendix C-3, Project Detail, Item 7, p. 8 of 28 | Store materials and equipment in secure areas and arrange partitions to provide security of contents and ready access for inspection and inventory. Combustible materials (paint, solvents, fuels) shall be stored in a well-ventilated building meeting safety standards. Hazardous materials shall be stored according to product specification, codes, and manufacturer's instructions. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 66 13, 3.01.B | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53 01 66 00, 1.03 |
| | Lock controlled access points (private property gates) providing entry to construction sites and maintain a secure key control to prevent unauthorized access. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.02.A | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.02.A |
| Mitigation Appendix C-3, Project Detail, Item 9, p. 8 of 28 | Perform work within right-of-way and easements in a systematic manner that minimizes inconvenience to property owners and the public and interferes as little as possible with public travel, whether vehicular or pedestrian. This will include that no residence or business will be cut off from vehicular traffic for a period exceeding 4 hours unless special arrangements have been made. Whenever it is necessary to cross, close or obstruct roads, driveways, and walks, whether public or private, safe bridges, detours, or other temporary expedient access for accommodation of public and private travel will be provided and maintained. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19, 3.02.D 01 14 19, 3.02.E | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19, 3.01 C |
| Mitigation Appendix C-3, Project Detail, Item 10, p. 8 of 28 | Sweep roadways, streets, and walkways affected by the work and adjacent to the work when necessary. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 1.03.A.3.f | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 22, 3.01 G |
| Mitigation Appendix C-3, Project Detail, Item 11, p. 8 of 28 | Erect temporary security fencing around active construction areas. Fences around open trenches, staging areas, material storage areas, and equipment storage areas may be standard plastic orange construction fence, 4 feet high, with posts at intervals not greater than 20 feet. Temporary 4-strand barbed wire fences shall be installed wherever necessary to prevent livestock from migrating out of their designated pasture. Temporary fences shall be maintained as needed during the construction period. Material selection for fencing between work area and adjacent property will be agreed upon between Applicant and the property owner. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. There is no reference to temporary 4-strand barbed wire fences because there is no active pasture along the alignment. All cattle were relocated to other pastures prior to NTP. | Specifications: 01 14 19, 3.02.F 32 31 26, 2.09 | This requirement is included in the referenced sections of the specifications. | Specifications: 01 35 53, 3.05 01 56 26 |
| Mitigation Appendix C-3, Project Detail, Item 12, p. 9 of 28 | Inspect site safety measures each work day and periodically during non-working days. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 29, 3.01.D | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 29, 3.01.G |
| Mitigation Appendix C-3, Project Detail, Item 13, p. 9 of 28 | Provide 24/7 security services including mobile patrols, lighting and video surveillance. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.01.B | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.01.D |
| | INDITIONS/MITIGATION: Control of Access to Property (Appendix C-4 of the Resolution) Applicant shall prevent unauthorized access to properties. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references fo Project Detail, Items 1 through 7 provided below. | See the responses provided to the specific items that follow immediately r below. | See construction document references fo Project Detail, Items 1 through 7 provided below |
| Mitigation Appendix C-4, Project Detail, Item 1, p. 9 of 28 | Work with property owners, both public and private, to understand the conditions of ingress and egress, security issues, property control and protection issues, regarding the property, prior to mobilization to a specific work area. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.01.A | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.01.D and E 01 14 19, 3.01 C and N |
| Mitigation Appendix C-4, Project Detail, Item 2, p. 9 of 28 | Establish mutually agreeable conditions of access with property owner, and require all personnel accessing the site to sign a statement indicating that they understand and will abide by the conditions of access. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.01.B | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.01.F |
| Mitigation Appendix C-4, Project Detail, Item 3, p. 9 of 28 | Grant access to enter the property only to those individuals that have a legitimate SDS related need to access the property, and then shall only do so under the previously agreed access conditions. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.01.D | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.01.D |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE 1A: PUEBLO DAM CONNE | CTION | WORK PACKAGE 1B: PUEBLO DAM CONNE | CTION |
|---|--|--|---|---|---|---|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| Mitigation Appendix C-4, Project Detail, tem 4, p. 9 of 28 | Provide signs at gates and access points notifying individuals that specific conditions of entry exist. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 B |
| Mitigation Appendix C-4, Project Detail, tem 5, p. 9 of 28 | Close and secure gates and entry points by a locking mechanism when not in use. Conditions of entry will specify approved access times and conditions on open gates. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53 3.02 B |
| Mitigation Appendix C-4, Project Detail, tem 6, p. 9 of 28 | Strictly control access to keys to entry point locks. Recipients of keys will be required to sign when receiving the key, and again when returning the key. Recipients will be required to advise the Site Health & Safety Officer when they have lost or misplaced a key. Keys will be required to be of a non-duplicating type. Locks and keys will be changed when a key is reported lost or misplaced. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53 3.03 |
| Vitigation Appendix C-4, Project Detail, tem 7, p. 9 of 28 | Designate the Site Health and Safety Officer to monitor the access control system. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. Colorado Springs Utilities has contracted with a private security firm to provide the required security for the PDC construction site. The access control system will be monitored under this security contract. | Specifications: 01 50 00, 3.04 B None for monitoring of access control system, as security services are provided under separate contract. | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53 3.01 E |
| Vitigation Appendix | NDITIONS/MITIGATION: Pre-existing Condition Assessment (Appendix C-5 of the Resolution) Applicant shall determine the condition of Pueblo County residents' existing property so that it can be restored to preconstruction condition or better. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 4 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 4 provided below |
| Mitigation Appendix C-5, Project Detail, tem 1, p. 9 of 28 | Perform an examination of pre-construction existing conditions of land surface, drainage, vegetation and structures adjacent to the construction site that could be damaged or altered by construction operations. The property owner will be invited to attend. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 31 13, 1.11 A | This requirement is included in the referenced section of the specifications. | Specifications: 01 32 34, 3.01 D |
| Vitigation Appendix C-5, Project Detail, tem 2, p. 9 of 28 | Perform periodic reexaminations, if required, to document any changes, including, but not limited to, cracks in structures, settlement, leakage, and similar conditions. Examinations may include photography, sampling and expert assessments of existing or current conditions. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 31 13, 1.11 A | This requirement is included in the referenced section of the specifications. | Specifications: 01 32 34, 3.01 E |
| Mitigation Appendix C-5, Project Detail, tem 3, p. 10 of 28 | Document examinations in writing, and by photographs and audio-video recordings. Photography shall be by a professional commercial photographer, experienced in shooting interior/exterior construction photos, in daylight and nighttime conditions, and in good and inclement weather. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 31 13, 1.11 to 1.13 | This requirement is included in the referenced section of the specifications. | Specifications: 01 32 34, 3.01 B |
| | Provide a copy of documentation to property owner for review and acceptance. A copy of the documentation shall be provided to the County. Applicant and the County shall each maintain a copy of the documentation. Such documentation shall be used as indisputable evidence in ascertaining whether and to what extent damage occurred as a result of Applicant's operations. | County for those properties located in unincorporated Pueblo County. | This requirement is included in the referenced section of the specifications. Surveys were conducted on April 13, 14, and 29, 2011. The submittal to the Bureau of Reclamation and to the State of Colorado, (the only affected property owners) documenting the surveys contained "For Official Use Only" and is considered confidential. Copies of these surveys have not been provided to Pueblo County because Pueblo County has not signed a confidentiality agreement, based upon the advice of their legal counsel. | Specifications: 01 31 13, 1.11 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 32 34, 3.02 G.4 |
| | NDITIONS/MITIGATION: Work Hours (Mitigation Appendix C-6 of the Resolution) Applicant shall limit work hours to minimize disturbance to Pueblo County residents. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the response provided to the specific item below. | See construction document references for Project Detail, Item 1 provided below. | See the response provided to the specific item that follows immediately below. | See construction document references for Project Detail, Item 1 provided below |
| Mitigation Appendix C-6, Project Detail, tem 1, p. 10 of 28 | Perform work within the hours of 7:00 am to 6:00 pm Monday through Friday. Work outside of these hours will be restricted to maintenance of traffic, safety, and construction controls, maintenance of construction equipment, and approved exceptions. Pueblo County and residences within 500 feet of the affected portion of the work site shall be notified 48 hours in advance of work outside of these hours, other than maintenance or emergency work. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 A | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02 A |
| | NDITIONS/MITIGATION: Permitting (Mitigation Appendix C-7 of the Resolution) Applicant shall obtain all applicable permits. | See the response provided to the specific items below. | See the response provided to the specific items below. | See construction document references for Project Detail, Items 1 and 2 provided below. | See the response provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 and 2 provided below |
| Mitigation Appendix C-7, Project Detail, tem 1, p. 10 of 28 | Obtain permits and comply with permit conditions and applicable regulations. Permits may include those listed below and in Section C, Table C-1 of the 1041 Application, as well as other permits that may be required under Federal, State, County or local regulatory jurisdiction. | | The contract agreement includes requirements for the Contractor to conduct their operations in compliance with applicable permits and regulatory requirements. | Construction Contract: General Conditions, Article 6 | The contract agreement includes requirements for the Contractor to conduct their operations in compliance with permit as well as regulatory requirements. | Construction Contract: General Conditions, Article 6 |
| Mitigation Appendix C-7, Project Detail, tem 2, p. 11 of 28 | Provide copies to Pueblo County within 60 days of obtaining permits. | Colorado Springs Utilities, on behalf of the SDS Participants, is providing copies of permits to Pueblo County within 60 days of receipt. | Pueblo County Planning Department has received all acquired permits within 60 days as required. | | Pueblo County Planning Department has received all acquired permits within 60 days as required. | |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S1 Pipeline | | WORK PACKAGE: S2 Pipeline | |
|---|--|---|---|--|---|--|
| 041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| <i>litigation Appendix</i> C-4, Project Detail, tem 4, p. 9 of 28 | Provide signs at gates and access points notifying individuals that specific conditions of entry exist. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.01.C | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.01.C |
| Mitigation Appendix C-4, Project Detail, tem 5, p. 9 of 28 | Close and secure gates and entry points by a locking mechanism when not in use. Conditions of entry will specify approved access times and conditions on open gates. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.02.B and C | This requirement is included in the referenced sections of the specifications. | Specifications: 01 35 53, 3.02.B and C |
| Mitigation Appendix C-4, Project Detail, tem 6, p. 9 of 28 | Strictly control access to keys to entry point locks. Recipients of keys will be required to sign when receiving the key, and again when returning the key. Recipients will be required to advise the Site Health & Safety Officer when they have lost or misplaced a key. Keys will be required to be of a non-duplicating type. Locks and keys will be changed when a key is reported lost or misplaced. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 35 53, 3.02.A and 3.03 | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.03 |
| Mitigation Appendix C-4, Project Detail, tem 7, p. 9 of 28 | Designate the Site Health and Safety Officer to monitor the access control system. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.01.E | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.01.E |
| CONSTRUCTION CO | NDITIONS/MITIGATION: Pre-existing Condition Assessment (Appendix C-5 of the Resolution) | | | | | |
| Mitigation Appendix C-5, p. 9 of 28 | Applicant shall determine the condition of Pueblo County residents' existing property so that it can be restored to preconstruction condition or better. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 4 provided below. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 4 provided below. |
| Mitigation Appendix C-5, Project Detail, tem 1, p. 9 of 28 | Perform an examination of pre-construction existing conditions of land surface, drainage, vegetation and structures adjacent to the construction site that could be damaged or altered by construction operations. The property owner will be invited to attend. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.01.A.1 | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.01.A.1 |
| Mitigation Appendix C-5, Project Detail, tem 2, p. 9 of 28 | Perform periodic reexaminations, if required, to document any changes, including, but not limited to, cracks in structures, settlement leakage, and similar conditions. Examinations may include photography, sampling and expert assessments of existing or current conditions. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.01.A.2 | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.01.A.2 |
| Mitigation Appendix C-5, Project Detail, tem 3, p. 10 of 28 | Document examinations in writing, and by photographs and audio-video recordings. Photography shall be by a professional commercial photographer, experienced in shooting interior/exterior construction photos, in daylight and nighttime conditions, and in good and inclement weather. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19, 3.01.B.1 01 32 34, 3.01.B.1 and 3.01.D | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19, 3.01.B.1 01 32 34, 3.01.B.1 and 3.01.D |
| Aitigation Appendix C-5, Project Detail, tem 4, p. 10 of 28 | Provide a copy of documentation to property owner for review and acceptance. A copy of the documentation shall be provided to the County. Applicant and the County shall each maintain a copy of the documentation. Such documentation shall be used as indisputable evidence in ascertaining whether and to what extent damage occurred as a result of Applicant's operations. | For the list of work packages provided in Section II, this condition will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. Colorado Springs Utilities, on behalf of the SDS Participants, will provide pre-existing condition assessment documentation to Pueblo County for those properties located in unincorporated Pueblo County. | This requirement is included in the referenced section of the specifications. Photos and video documentation are complete. All owners have received their photo/video assessments. A copy of the documentation was provided to Pueblo County on May 14, 2013. | Specifications: s 01 14 19, 1.02.A | This requirement is included in the referenced section of the specifications. Photos and video documentation are complete. All owners have received their photo/video assessments. A copy of the documentation was provided to Pueblo County on September 12, 2012. | Specifications: s 01 14 19, 1.02.A |
| CONSTRUCTION CO Aitigation Appendix C-6, p. 10 of 28 | NDITIONS/MITIGATION: Work Hours (Mitigation Appendix C-6 of the Resolution) Applicant shall limit work hours to minimize disturbance to Pueblo County residents. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the response provided to the specific item below. | See construction document references for Project Detail, Item 1 provided below. | See the response provided to the specific item below. | See construction document references for Project Detail, Item 1 provided below. |
| Mitigation Appendix C-6, Project Detail, tem 1, p. 10 of 28 | Perform work within the hours of 7:00 am to 6:00 pm Monday through Friday. Work outside of these hours will be restricted to maintenance of traffic, safety, and construction controls, maintenance of construction equipment, and approved exceptions. Pueblo County and residences within 500 feet of the affected portion of the work site shall be notified 48 hours in advance of work outside of these hours, other than maintenance or emergency work. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19, 3.02.A 01 57 19, 3.11.E | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19, 3.02.A 01 57 19, 3.11.E |
| | NDITIONS/MITIGATION: Permitting (Mitigation Appendix C-7 of the Resolution) | | | | | |
| Λitigation Appendix C-7, p. 10 of 28 | Applicant shall obtain all applicable permits. | See the response provided to the specific items below. | See the response provided to the specific items below. | See construction document references for Project Detail, Items 1 and 2 provided below. | See the response provided to the specific items below. | See construction document references for Project Detail, Items 1 and 2 provided below. |
| Mitigation Appendix C-7, Project Detail, tem 1, p. 10 of 28 | Obtain permits and comply with permit conditions and applicable regulations. Permits may include those listed below and in Section C, Table C-1 of the 1041 Application, as well as other permits that may be required under Federal, State, County or local regulatory jurisdiction. | | The referenced sections of the construction contract and specifications includes requirements for the Contractor to conduct its operations in compliance with applicable permits and regulatory requirements. | Construction Contract: General Conditions, Section 6.08 | The referenced sections of the construction contract and specifications includes requirements for the Contractor to conduct its operations in compliance with applicable permits and regulatory requirements. | Construction Contract: General Conditions, Section 6.08 |
| Aitigation Appendix C-7, Project Detail, tem 2, p. 11 of 28 | Provide copies to Pueblo County within 60 days of obtaining permits. | Colorado Springs Utilities, on behalf of the SDS Participants, is providing copies of permits to Pueblo County within 60 days of receipt. | Pueblo County Planning Department has received all acquired permits within 60 days as required. | Specifications: 01 41 26, 1.01.B 01 41 26, 1.01.C 01 41 26, 1.04.B | No permits have been acquired for this work package with exception of the floodplain permits, which were issued by the Pueblo County Planning Department. | Specifications: 01 41 26, 1.01.B 01 41 26, 1.01.C 01 41 26, 1.04.B |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S3 Pipeline | | WORK PACKAGE: Juniper Pump Station | n |
|---|--|---|--|--|---|---|
| 041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| litigation Appendix c-4, Project Detail, em 4, p. 9 of 28 | Provide signs at gates and access points notifying individuals that specific conditions of entry exist. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.01.C | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.01.C |
| Mitigation Appendix C-4, Project Detail, tem 5, p. 9 of 28 | Close and secure gates and entry points by a locking mechanism when not in use. Conditions of entry will specify approved access times and conditions on open gates. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 35 53, 3.02.B and C | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.02 |
| Mitigation Appendix C-4, Project Detail, tem 6, p. 9 of 28 | Strictly control access to keys to entry point locks. Recipients of keys will be required to sign when receiving the key, and again when returning the key. Recipients will be required to advise the Site Health & Safety Officer when they have lost or misplaced a key. Keys will be required to be of a non-duplicating type. Locks and keys will be changed when a key is reported lost or misplaced. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.03 | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.02.A and 3.03 |
| Aitigation Appendix C-4, Project Detail, tem 7, p. 9 of 28 | Designate the Site Health and Safety Officer to monitor the access control system. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 53, 3.01.E | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 29, 3.01 B |
| | NDITIONS/MITIGATION: Pre-existing Condition Assessment (Appendix C-5 of the Resolution) | For the list of work contracts are vided in Contine II, the conditions of this | Coo the wave account ideal to the are attick items below | | Con the second and wided to the second is items that follow immediately. | |
| Aitigation Appendix C-5, p. 9 of 28 | Applicant shall determine the condition of Pueblo County residents' existing property so that it can be restored to preconstruction condition or better. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 4 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 4 provided below |
| Mitigation Appendix C-5, Project Detail, tem 1, p. 9 of 28 | Perform an examination of pre-construction existing conditions of land surface, drainage, vegetation and structures adjacent to the construction site that could be damaged or altered by construction operations. The property owner will be invited to attend. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.01.A.1 | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02 A |
| Mitigation Appendix C-5, Project Detail, tem 2, p. 9 of 28 | Perform periodic reexaminations, if required, to document any changes, including, but not limited to, cracks in structures, settlement leakage, and similar conditions. Examinations may include photography, sampling and expert assessments of existing or current conditions. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.01.A.2 | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02 B |
| Mitigation Appendix C-5, Project Detail, tem 3, p. 10 of 28 | Document examinations in writing, and by photographs and audio-video recordings. Photography shall be by a professional commercial photographer, experienced in shooting interior/exterior construction photos, in daylight and nighttime conditions, and in good and inclement weather. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19, 3.01.B.1 01 32 34, 3.01.B.1 and 3.01.D | This requirement is included in the referenced sections of the specifications. | Specifications: 01 32 34, 3.01.B.1 |
| Aitigation Appendix C-5, Project Detail, tem 4, p. 10 of 28 | Provide a copy of documentation to property owner for review and acceptance. A copy of the documentation shall be provided to the County. Applicant and the County shall each maintain a copy of the documentation. Such documentation shall be used as indisputable evidence in ascertaining whether and to what extent damage occurred as a result of Applicant's operations. | For the list of work packages provided in Section II, this condition will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. Colorado Springs Utilities, on behalf of the SDS Participants, will provide pre-existing condition assessment documentation to Pueblo County for those properties located in unincorporated Pueblo County. | This requirement is included in the referenced section of the specifications. Photos and video documentation are complete. All owners have received their photo/video assessments. A copy of this documentation was provided to Pueblo County on November 20, 2012. | Specifications: 01 14 19, 1.02.A | This requirement is included in the referenced section of the specifications. Once the pre-existing condition assessment has been documented, a copy of this documentation will be provided to Pueblo County in accordance with this commitment. | Specifications: 01 14 19, 3.02.C |
| CONSTRUCTION CO | NDITIONS/MITIGATION: Work Hours (Mitigation Appendix C-6 of the Resolution) Applicant shall limit work hours to minimize disturbance to Pueblo County residents. | For the list of work packages provided in Section II, the conditions of this | See the response provided to the specific item below | See construction | See the response provided to the specific item that follows immediately | See construction |
| C-6, p. 10 of 28 | | mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | | document references for Project Detail, Item 1 provided below. | | document references for Project Detail, Item 1 provided below |
| Mitigation Appendix C-6, Project Detail, tem 1, p. 10 of 28 | Perform work within the hours of 7:00 am to 6:00 pm Monday through Friday. Work outside of these hours will be restricted to maintenance of traffic, safety, and construction controls, maintenance of construction equipment, and approved exceptions. Pueblo County and residences within 500 feet of the affected portion of the work site shall be notified 48 hours in advance of work outside of these hours, other than maintenance or emergency work. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19, 3.02.A 01 57 19, 3.11.E | This requirement is included in the referenced section of the specifications. Work outside of these hours receives pre-approval from Pueblo County and are logged and reported in the quarterly report to Pueblo County. During the reporting period, there were 4 days with work outside of normal working hours. They are documented in Attachment 7 of the quarterly report. | Specifications: 01 14 19, 3.01.A |
| | NDITIONS/MITIGATION: Permitting (Mitigation Appendix C-7 of the Resolution) Applicant shall obtain all applicable permits. | See the response provided to the specific items below. | See the response provided to the specific items below. | See construction document references for Project Detail, Items 1 and 2 provided below. | See the response provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 and 2 provided below |
| Aitigation Appendix C-7, Project Detail, tem 1, p. 10 of 28 | Obtain permits and comply with permit conditions and applicable regulations. Permits may include those listed below and in Section C, Table C-1 of the 1041 Application, as well as other permits that may be required under Federal, State, County or local regulatory jurisdiction. | | The referenced sections of the construction contract and specifications includes requirements for the Contractor to conduct its operations in compliance with applicable permits and regulatory requirements. | Construction Contract: General Conditions, Section 6.08 | The referenced sections of the construction contract and specifications includes requirements for the Contractor to conduct its operations in compliance with applicable permits as well as regulatory requirements. | Specifications: 01 41 26, 1.01.B and C, 1.04.B and C |
| Aitigation Appendix C-7, Project Detail, tem 2, p. 11 of 28 | Provide copies to Pueblo County within 60 days of obtaining permits. | Colorado Springs Utilities, on behalf of the SDS Participants, is providing copies of permits to Pueblo County within 60 days of receipt. | Pueblo County Planning Department has received all acquired permits within 60 days as required. | Specifications: 01 41 26, 1.01.B 01 41 26, 1.01.C 01 41 26, 1.04.B | The requirement for the contractor to provide copies of all permits to the Construction Manager is included in the referenced section of the specifications. Colorado Springs Utilities will provide copies to Pueblo County as a Programmatic Requirement. |] |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE 1A: PUEBLO DAM CONNE | CTION | WORK PACKAGE 1B: PUEBLO DAM CONNE | CTION |
|---|---|---|---|--|--|---|
| 041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document Reference |
| CONSTRUCTION CO Itigation Appendix -8, p. 11 of 28 | DNDITIONS/MITIGATION: Dewatering (Mitigation Appendix C-8 of the Resolution) Applicant shall minimize dewatering impacts on Pueblo County properties and watercourses. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 7 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references I Project Detail, Items 1 through 7 provided below |
| Mitigation Appendix C-8, Project Detail, tem 1, p. 11 of 28 | Obtain a construction dewatering permit from the Colorado Department of Public Health and the Environment (CDPHE). | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. A copy of this permit was sent to the Pueblo County Planning Department on October 26, 2010. | Specifications: 01 50 00, 1.02 A 31 23 19.01, 3.04 A | This requirement is included in the referenced section of the specifications. | Specifications: 01 41 26 1.02 D |
| Mitigation Appendix 2-8, Project Detail, eem 2, p. 11 of 28 | Create and implement a water control plan that includes descriptions of proposed ground and surface water control facilities including, but not limited to: equipment, methods, standby equipment and power supply, pollution control facilities, discharge locations, and provisions for temporary water supply; drawings showing locations, dimensions, and relationships of elements of each system; design calculations demonstrating accuracy of proposed dewatering system and components. Copies of plan will be provided to Pueblo County within 60 days of approval by CDPHE. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19, 1.01 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19 1.03 A.2 |
| Mitigation Appendix 2-8, Project Detail, eem 3, p. 12 of 28 | Control water during the course of construction, including weekends and holidays and during periods of work stoppages. Adequate backup systems shall be in place to maintain control of water. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19, 3.02 A | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19, 3.01 B |
| Mitigation Appendix C-8, Project Detail, tem 4, p. 12 of 28 | Remove surface water controls when they are no longer needed. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19, 3.02 B | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19.01, 3.02 B |
| litigation Appendix i-8, Project Detail, em 5, p. 12 of 28 | Furnish, operate and maintain dewatering systems of sufficient size and capacity to continuously maintain excavations free of water, regardless of source, until backfilled to final grade. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19, 3.03 A | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19.01, 3.03 A |
| Mitigation Appendix C-8, Project Detail, tem 6, p. 12 of 28 | Design and operate dewatering systems to prevent the loss of soil as water is removed, to avoid inducing settlement or damage to existing facilities, completed work, or adjacent property, and to relieve artesian pressures and resultant uplift of excavation bottom. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19, 3.03 B | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19.01, 3.03 C |
| litigation Appendix -8, Project Detail, em 7, p. 12 of 28 | Be responsible to obtain and comply with the requirements set forth in any applicable well permits required by the State. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19, 3.02 C | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19.01, 3.02 C |
| | ONDITIONS/MITIGATION: Site Restoration (Mitigation Appendix C-9 of the Resolution) | | | | | |
| Aitigation Appendix C-9, p. 12 of 28 | Applicant shall provide Pueblo County residents with replacement vegetation and property to match pre-construction conditions or better. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 6 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references 1 Project Detail, Items 1 through 6 provided below |
| Mitigation Appendix C-9, Project Detail, tem 1, p. 12 of 28 | Grade disturbed areas to preconstruction contours so preconstruction drainage paths are reestablished. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.11 A | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 23.15, 3.01 E |
| Ittigation Appendix 2-9, Project Detail, iem 2, p. 12 of 28 | Reclaim disturbed land, except water areas and surface areas of roads, by seeding or planting to achieve a permanent vegetation cover as specified below. a. In accordance with Construction Condition C-5, a pre-construction evaluation of existing vegetation will be conducted to determine species diversity, woody plant density, and seasonal variety. b. Vegetation cover will be of the same seasonal variety native to the area of disturbed land, or species that support the post-construction land use. In those areas of disturbed vegetation where such seeds are not commercially available, seeds will be collected on-site to be used in re-vegetation, including, rare plants identified in the FEIS, by the Colorado Natural Heritage Program or by other qualified investigators. c. Seeding and planting of disturbed areas will be conducted during the first normal period for favorable planting conditions after final preparation for seeding or planting. d. Soil stabilizing practices will be used on all regraded and topsoiled areas. e. The re-vegetated area will be considered acceptable if the re-vegetated area cover is not less than 90 percent of the pre- construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. The revegetation requirements for certain identified areas may be met as agreed upon between Colorado Springs Utilities and the County as set forth in correspondence from the County to Colorado Springs Utilities dated May 29, 2012. | specifications. | Specifications: 31 32 00 | This requirement is included in the referenced section of the specifications. | Specifications: 32 92 00 |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S1 Pipeline | | WORK PACKAGE: S2 Pipeline | |
|--|---|--|--|--|--|--|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| CONSTRUCTION CC Mitigation Appendix C-8, p. 11 of 28 | NDITIONS/MITIGATION: Dewatering (Mitigation Appendix C-8 of the Resolution) Applicant shall minimize dewatering impacts on Pueblo County properties and watercourses. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 7 provided below. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 7 provided below. |
| Mitigation Appendix C-8, Project Detail, Item 1, p. 11 of 28 | Obtain a construction dewatering permit from the Colorado Department of Public Health and the Environment (CDPHE). | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 41 26, 1.02.D 01 57 19, 3.07.B.1 31 23 19.01, 1.01.A.2 | This requirement is included in the referenced sections of the specifications. | Specifications: 01 41 26, 1.02.D 01 57 19, 3.07 31 23 19.01, 1.01.A.2 |
| Mitigation Appendix C-8, Project Detail, Item 2, p. 11 of 28 | Create and implement a water control plan that includes descriptions of proposed ground and surface water control facilities including, but not limited to: equipment, methods, standby equipment and power supply, pollution control facilities, discharge locations, and provisions for temporary water supply; drawings showing locations, dimensions, and relationships of elements of each system; design calculations demonstrating accuracy of proposed dewatering system and components. Copies of plan will be provided to Pueblo County within 60 days of approval by CDPHE. | mitigation appendix will be addressed in each work package's | This requirement, to prepare and submit a Water Control Plan, is include in the referenced sections of the specifications. The Construction Manager will coordinate with Colorado Springs Utilities to ensure that the Water Control Plan is submitted to Pueblo County within 60 days of receipt of the contractor's CDPHE construction dewatering discharge permit. | 31 23 19.01, 1.01.A | This requirement, to prepare and submit a Water Control Plan, is include in the referenced sections of the specifications. The Construction Manager will coordinate with Colorado Springs Utilities to ensure that the Water Control Plan is submitted to Pueblo County within 60 days of receipt of the contractor's CDPHE construction dewatering discharge bermit. | 31 23 19.01, 1.01.A |
| Mitigation Appendix C-8, Project Detail, Item 3, p. 12 of 28 | Control water during the course of construction, including weekends and holidays and during periods of work stoppages. Adequate backup systems shall be in place to maintain control of water. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19.01, 3.01.B | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19.01, 3.01.B |
| Mitigation Appendix C-8, Project Detail, Item 4, p. 12 of 28 | Remove surface water controls when they are no longer needed. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19.01, 3.02.B | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19.01, 3.02.B |
| Mitigation Appendix C-8, Project Detail, Item 5, p. 12 of 28 | Furnish, operate and maintain dewatering systems of sufficient size and capacity to continuously maintain excavations free of water regardless of source, until backfilled to final grade. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19.01, 3.03.A | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19.01, 3.03.A |
| Mitigation Appendix C-8, Project Detail, Item 6, p. 12 of 28 | Design and operate dewatering systems to prevent the loss of soil as water is removed, to avoid inducing settlement or damage to existing facilities, completed work, or adjacent property, and to relieve artesian pressures and resultant uplift of excavation bottom. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19.01, 3.03.C | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19.01, 3.03.C |
| Mitigation Appendix C-8, Project Detail, Item 7, p. 12 of 28 | Be responsible to obtain and comply with the requirements set forth in any applicable well permits required by the State. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 31 23 19.01, 1.01.A.3 and 3.03.F | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19.01, 3.03.F |
| CONSTRUCTION CC Mitigation Appendix C-9, p. 12 of 28 | NDITIONS/MITIGATION: Site Restoration (Mitigation Appendix C-9 of the Resolution) Applicant shall provide Pueblo County residents with replacement vegetation and property to match pre-construction conditions or better. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 6 provided below. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 6 provided below. |
| Mitigation Appendix C-9, Project Detail, Item 1, p. 12 of 28 | Grade disturbed areas to preconstruction contours so preconstruction drainage paths are reestablished. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19, 3.02.S 01 14 19, 3.03.A 02 42 00, 3.01 31 23 23.15, 3.01.E | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19, 3.02.S 01 14 19, 3.03.A 02 42 00, 3.01 31 23 23.15, 3.01.E 32 92 00, 3.02.C |
| Mitigation Appendix C-9, Project Detail, Item 2, p. 12 of 28 | Reclaim disturbed land, except water areas and surface areas of roads, by seeding or planting to achieve a permanent vegetation cover as specified below. a. In accordance with Construction Condition C-5, a pre-construction evaluation of existing vegetation will be conducted to determine species diversity, woody plant density, and seasonal variety. b. Vegetation cover will be of the same seasonal variety native to the area of disturbed land, or species that support the post-construction land use. In those areas of disturbed vegetation where such seeds are not commercially available, seeds will be collected on-site to be used in re-vegetation, including, rare plants identified in the FEIS, by the Colorado Natural Heritage Program or by other qualified investigators. c. Seeding and planting of disturbed areas will be conducted during the first normal period for favorable planting conditions after fina preparation for seeding or planting. d. Soil stabilizing practices will be used on all regraded and topsoiled areas. e. The re-vegetated area will be considered acceptable if the re-vegetated area cover is not less than 90 percent of the pre- construction vegetation. | of the construction documents. The revegetation requirements for certain identified areas may be met as agreed upon between Colorado Springs Utilities and the County as set forth in correspondence from the County to Colorado Springs Utilities dated May 29, 2012. | specifications, excluding b., c., and e., as they will be completed under a separate revegetation contract. These requirements will be included in the revegetation contractor specifications. During the reporting period, the cover and diversity evaluations were | Specifications: 01 14 19, 3.01 (Condition a) 32 91 13, 3.03 (Condition d) | This requirement is included in the referenced sections of the specifications. During the reporting period, the cover and diversity evaluations were conducted by the Colorado Natural Heritage Program (CNHP) and by Pueblo County subject matter experts. Preliminary results indicate 90% cover requirement has been met on all pipeline segments in Pueblo County. Reports are currently under review. Process for release of segments following successful revegetation being finalized. | Specifications: 01 14 19, 3.01 (Condition a) 32 92 00, 2.01 (Condition b) 32 92 00, 1.07 D (Condition c) 32 91 13, 3.02 B (Condition d) 32 92 00, 1.02 D (Condition e) |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S3 Pipeline | | WORK PACKAGE: Juniper Pump Station | | |
|--|---|--|---|--|---|---|--|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References | |
| CONSTRUCTION CC Mitigation Appendix C-8, p. 11 of 28 | DNDITIONS/MITIGATION: Dewatering (Mitigation Appendix C-8 of the Resolution) Applicant shall minimize dewatering impacts on Pueblo County properties and watercourses. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 7 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 7 provided below | |
| Mitigation Appendix C-8, Project Detail, Item 1, p. 11 of 28 | Obtain a construction dewatering permit from the Colorado Department of Public Health and the Environment (CDPHE). | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 41 26, 1.02.D 01 57 19, 3.07 31 23 19.01, 1.01.A.2 | This requirement is included in the referenced sections of the specifications. | Specifications: 01 41 26, 1.02.E 31 23 19, 1.02A | |
| Mitigation Appendix C-8, Project Detail, Item 2, p. 11 of 28 | Create and implement a water control plan that includes descriptions of proposed ground and surface water control facilities including, but not limited to: equipment, methods, standby equipment and power supply, pollution control facilities, discharge locations, and provisions for temporary water supply; drawings showing locations, dimensions, and relationships of elements of each system; design calculations demonstrating accuracy of proposed dewatering system and components. Copies of plan will be provided to Pueblo County within 60 days of approval by CDPHE. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement, to prepare and submit a Water Control Plan, is included in the referenced sections of the specifications. The Construction Manager will coordinate with Colorado Springs Utilities to ensure that the Water Control Plan is submitted to Pueblo County within 60 days of receipt of the contractor's CDPHE construction dewatering discharge permit. | 31 23 19.01, 1.01.A | The requirement to prepare and methods for control of surface and groundwater is included in the referenced sections of the specification. The Construction Manager will coordinate with Colorado Springs Utilities to ensure that the information is submitted to Pueblo County within 60 days of receipt of the contractor's CDPHE construction dewatering discharce permit. | Specifications: 01 57 22 31 23 19, 1.03.A.1 | |
| Mitigation Appendix C-8, Project Detail, Item 3, p. 12 of 28 | Control water during the course of construction, including weekends and holidays and during periods of work stoppages. Adequate backup systems shall be in place to maintain control of water. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | | Specifications: 31 23 19.01, 3.01.B | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19, 3.02.A | |
| Mitigation Appendix C-8, Project Detail, Item 4, p. 12 of 28 | Remove surface water controls when they are no longer needed. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19.01, 3.02.B | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19, 1.01D 31 25 00, 3.05.A | |
| Mitigation Appendix C-8, Project Detail, Item 5, p. 12 of 28 | Furnish, operate and maintain dewatering systems of sufficient size and capacity to continuously maintain excavations free of water regardless of source, until backfilled to final grade. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19.01, 3.03.A | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19, 1.01.A | |
| Mitigation Appendix C-8, Project Detail, Item 6, p. 12 of 28 | Design and operate dewatering systems to prevent the loss of soil as water is removed, to avoid inducing settlement or damage to existing facilities, completed work, or adjacent property, and to relieve artesian pressures and resultant uplift of excavation bottom. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19.01, 3.03.C | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19, 3.01.and 3.03 | |
| Mitigation Appendix C-8, Project Detail, Item 7, p. 12 of 28 | Be responsible to obtain and comply with the requirements set forth in any applicable well permits required by the State. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19.01, 3.03.F | This requirement is included in the referenced section of the specifications. | Specifications: 31 23 19, 1.02 | |
| CONSTRUCTION CO | ONDITIONS/MITIGATION: Site Restoration (Mitigation Appendix C-9 of the Resolution) | | | | | | |
| Mitigation Appendix C-9, p. 12 of 28 | Applicant shall provide Pueblo County residents with replacement vegetation and property to match pre-construction conditions or better. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 6 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 6 provided below | |
| Mitigation Appendix C-9, Project Detail, Item 1, p. 12 of 28 | Grade disturbed areas to preconstruction contours so preconstruction drainage paths are reestablished. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19, 3.02.S 01 14 19, 3.03.A 02 42 00, 3.01 31 23 23.15, 3.01.E | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19, 3.02.A and 3.03.A | |
| Mitigation Appendix C-9, Project Detail, Item 2, p. 12 of 28 | Reclaim disturbed land, except water areas and surface areas of roads, by seeding or planting to achieve a permanent vegetation cover as specified below. a. In accordance with Construction Condition C-5, a pre-construction evaluation of existing vegetation will be conducted to determine species diversity, woody plant density, and seasonal variety. b. Vegetation cover will be of the same seasonal variety native to the area of disturbed land, or species that support the post-construction land use. In those areas of disturbed vegetation where such seeds are not commercially available, seeds will be collected on-site to be used in re-vegetation, including, rare plants identified in the FEIS, by the Colorado Natural Heritage Program or by other qualified investigators. c. Seeding and planting of disturbed areas will be conducted during the first normal period for favorable planting conditions after fina preparation for seeding or planting. d. Soil stabilizing practices will be used on all regraded and topsoiled areas. e. The re-vegetated area will be considered acceptable if the re-vegetated area cover is not less than 90 percent of the pre-construction vegetation. | of the construction documents. The revegetation requirements for certain identified areas may be met as agreed upon between Colorado Springs Utilities and the County as set forth in correspondence from the County to Colorado Springs Utilities dated May 29, 2012. | specifications, excluding b., c., and e., as they will be completed under a separate revegetation contract. These requirements will be included in the revegetation contractor specifications. During the reporting period, the cover and diversity evaluations were | Specifications: 01 14 19, 3.01 (Condition a) 32 91 13, 3.03 (Condition d) | This requirement is included in the referenced sections of the specifications. A preconstruction vegetation survey was conducted by ERO under contract with Colorado Springs Utilities and the findings were be incorporated into the contract documents as applicable. | Specifications: 32 92 00 32 93 00 01 14 19, 3.02.A | |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE 1A: PUEBLO DAM CONNE | CTION | WORK PACKAGE 1B: PUEBLO DAM CONNE | CTION |
|---|---|--|---|--|---|---|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| Mitigation Appendix C-9, Project Detail, tem 3, p. 13 of 28 | Restore roads and driveways so that: a. Surfaces are finished level with existing surfaces. b. Sealed roadways are finished to match existing seal (asphalt, spray seal, etc). c. Unsealed roadways are to be finished to match existing surface. Concrete roadways/driveways shall be reinstated in such a manner as to match existing surface. Portions of slab damaged or rendered unstable by undermining (whether inadvertently or deliberately) should be included in the portion to be reinstated. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.11 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 13, 3.01 E |
| Mitigation Appendix C-9, Project Detail, Item 4, p. 13 of 28 | Restore damaged or injured property including outbuildings, to a condition similar or better to that existing before the damage or injury occurred, by repairing, rebuilding, or restoring the property. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.11 C | This requirement is not applicable to this work package. | None Applicable |
| Mitigation Appendix C-9, Project Detail, Item 5, p. 13 of 28 | Restore or replace fences and gates that are disturbed during the construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.11 C | This requirement is included in the referenced section of the specifications. | Specifications: 02 42 00, 3.01 G |
| Mitigation Appendix C-9, Project Detail, Item 6, p. 13 of 28 | Provide Pueblo County a security bond equal to \$2,000 per acre of land in permanent or temporary construction easement in each work package. The security bond shall be reimbursed in full to the Applicant two years following the final completion of the construction contract, upon successful revegetation, as described above. If successful revegetation is not achieved, the security bond will be forfeited in the amount of \$2,000 for each acre, or fraction of an acre, that has not been successfully revegetated. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. The bonds have been posted. | This requirement is included in the referenced section of the specifications. | Specifications: 31 32 00, 3.13 | Programmatic Requirement | None Applicable |
| | NDITIONS/MITIGATION: Public Communications (Mitigation Appendix C-10 of the Resolution) | | | | | |
| Mitigation Appendix C-10, p. 13 of 28 | Applicant shall keep Pueblo County residents informed of the SDS project and upcoming construction activities. | See the responses provided to the specific items below. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 5 provided below |
| Mitigation Appendix C-10, Project Detail, Item 1, p. 14 of 28 | Assign a point of contact for responding to public questions, comments and concerns. The point of contact shall continue for one year following the final construction in Pueblo County. | Point of contact information is provided on the SDS website (www.sdswater.org). | Point of contact information is provided on the SDS website (www.sdswater.org). | None Applicable | Point of contact information is provided on the SDS website (www.sdswater.org). | None Applicable |
| Mitigation Appendix C-10, Project Detail, Item 2, p. 14 of 28 | Establish a local telephone number (a "hot-line") to allow citizens' access to the Public Communications Office and team throughout the duration of the Project. This telephone number will be included in the public information measures listed below, as well as on job site signage. The hot-line will be a combination of pre-recorded and live operator communications. | | Hotline numbers (855.SDS.4YOU, 719.668.7582, and 866.719.4SDS) ar listed on the SDS website (www.sdswater.org). | e None Applicable | Hotline numbers (719.668.7582 or 866.719.4SDS) have been establishe and are listed on the SDS website (www.sdswater.org). | d None Applicable |
| Mitigation Appendix C-10, Project Detail, Item 3, p. 14 of 28 | Develop and maintain a website that will include details of current and future project activities (i.e. schedules, type of work, phases, etc.) | The SDS website (www.sdswater.org) includes project details. | The SDS website (www.sdswater.org) includes project details. | None Applicable | The SDS website (www.sdswater.org) includes project details. | None Applicable |
| Mitigation Appendix C-10, Project Detail, Item 4, p. 14 of 28 | Deliver individual resident "mailers" notifying each resident of future construction activity near their home. Residences within 500 feet of an upcoming construction zone will be informed thirty (30) days prior to construction. The mailers will include details of when construction will begin; when completion is planned; what types of activities are expected; an overview of the Project; and the hot- line number. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This condition is not applicable to PDC, as all construction activities will be located on federal land. There are no residences located within 500 feet of the proposed construction activities. | None Applicable | This condition is not applicable to PDC, as all construction activities will be located on federal land. There are no residences located within 500 feet of the proposed construction activities. | None Applicable |
| Mitigation Appendix C-10, Project Detail, Item 5, p. 14 of 28 | Distribute individual resident "door hangers" to properties within 500 feet of the construction site. These will serve as reminders of future construction activities, and will be distributed approximately seven (7) days prior to construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This condition is not applicable to PDC, as all construction activities will be located on federal land. There are no residences located within 500 feet of the proposed construction activities. | None Applicable | This condition is not applicable to PDC, as all construction activities will be located on federal land. There are no residences located within 500 feet of the proposed construction activities. | None Applicable |
| | NDITIONS/MITIGATION: Dust and Other Air Emission Controls (Dust Control) (Mitigation Appendix C-11 of the Resolution) | | | | | |
| Mitigation Appendix C-11, p. 14 of 28 | Applicant shall minimize fugitive dust impacts to County residents. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 5 provided below |
| Mitigation Appendix C-11, Project Detail, Item 1, p. 14 of 28 | Prepare, submit and implement a fugitive dust control plan as required by the Colorado Department of Public Health and Environment (CDPHE) Air Pollution Control Division. A copy of the plan will be submitted to Pueblo County. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.05 A | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19 1.03.A.3 |
| Mitigation Appendix C-11, Project Detail, Item 2, p. 14 of 28 | Implement standard fugitive dust control practices as specified in the fugitive dust control plan, including; a. Watering unpaved roads on site. b. Limiting vehicle speeds to 30 mph on site. c. Covering excavated material with synthetic or natural cover or preventing sediment movement from the pile using silt fence. d. Installing vehicle tracking control at access points to the site. e. Re-vegetating disturbed areas as described in Construction Condition C-9 as soon as appropriate to reduce dust sources. f. Sweeping paved streets as necessary to remove construction dust. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.05 A | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19 1.03.A.3 |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S1 Pipeline | | WORK PACKAGE: S2 Pipeline | |
|---|---|--|---|--|---|--|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| Mitigation Appendix C-9, Project Detail, Item 3, p. 13 of 28 | Restore roads and driveways so that: a. Surfaces are finished level with existing surfaces. b. Sealed roadways are finished to match existing seal (asphalt, spray seal, etc). c. Unsealed roadways are to be finished to match existing surface. Concrete roadways/driveways shall be reinstated in such a manner as to match existing surface. Portions of slab damaged or rendered unstable by undermining (whether inadvertently or deliberately) should be included in the portion to be reinstated. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.03.B | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.03.B |
| Mitigation Appendix C-9, Project Detail, Item 4, p. 13 of 28 | Restore damaged or injured property including outbuildings, to a condition similar or better to that existing before the damage or injury occurred, by repairing, rebuilding, or restoring the property. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.03.C | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.03.C |
| Mitigation Appendix C-9, Project Detail, Item 5, p. 13 of 28 | Restore or replace fences and gates that are disturbed during the construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.03.C | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.03.C |
| Mitigation Appendix C-9, Project Detail, Item 6, p. 13 of 28 | Provide Pueblo County a security bond equal to \$2,000 per acre of land in permanent or temporary construction easement in each work package. The security bond shall be reimbursed in full to the Applicant two years following the final completion of the construction contract, upon successful revegetation, as described above. If successful revegetation is not achieved, the security bond will be forfeited in the amount of \$2,000 for each acre, or fraction of an acre, that has not been successfully revegetated. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. The bonds have been posted. | This requirement is not applicable to this work package. | None Applicable | This requirement is included in the referenced section of the specifications. The Contractor is required to post this bond for Colorado Springs Utilities. Colorado Springs Utilities, in turn, will provide Pueblo County with an equivalent bond. | Specifications: 32 92 00, 3.10 |
| CONSTRUCTION CC Mitigation Appendix C-10, p. 13 of 28 | INDITIONS/MITIGATION: Public Communications (Mitigation Appendix C-10 of the Resolution) Applicant shall keep Pueblo County residents informed of the SDS project and upcoming construction activities. | See the responses provided to the specific items below. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. |
| Mitigation Appendix C-10, Project Detail, Item 1, p. 14 of 28 | Assign a point of contact for responding to public questions, comments and concerns. The point of contact shall continue for one year following the final construction in Pueblo County. | Point of contact information is provided on the SDS website (www.sdswater.org). | Point of contact information is provided on the SDS website (www.sdswater.org). The Contractor's public communication requirements during construction are provided in the referenced section of the specifications. | Specifications: 01 31 24 | Point of contact information is provided on the SDS website (www.sdswater.org). The Contractor's public communication requirements during construction are provided in the referenced section of the specifications. | Specifications: 01 31 24 |
| Mitigation Appendix C-10, Project Detail, Item 2, p. 14 of 28 | Establish a local telephone number (a "hot-line") to allow citizens' access to the Public Communications Office and team throughout the duration of the Project. This telephone number will be included in the public information measures listed below, as well as on job site signage. The hot-line will be a combination of pre-recorded and live operator communications. | | Hotline numbers (855.SDS.4YOU, 719.668.7582, and 866.719.4SDS) ar listed on the SDS website (www.sdswater.org). The Contractor's public communication requirements during construction are provided in the referenced section of the specifications. | e Specifications: 01 31 24 and 01 58 00 | Hotline numbers (855.SDS.4YOU, 719.668.7582, and 866.719.4SDS) at listed on the SDS website (www.sdswater.org). The Contractor's public communication requirements during construction are provided in the referenced section of the specifications. | re Specifications: 01 31 24 |
| Mitigation Appendix C-10, Project Detail, Item 3, p. 14 of 28 | Develop and maintain a website that will include details of current and future project activities (i.e. schedules, type of work, phases, etc.) | The SDS website (www.sdswater.org) includes project details. | The SDS website (www.sdswater.org) includes project details. The contractor's public communication requirements during construction are provided in the referenced section of the specifications. | Specifications: 01 58 00 includes website address | The SDS website (www.sdswater.org) includes project details. The contractor's public communication requirements during construction are provided in the referenced section of the specifications. | Specifications: 01 31 24 |
| Mitigation Appendix C-10, Project Detail, Item 4, p. 14 of 28 | Deliver individual resident "mailers" notifying each resident of future construction activity near their home. Residences within 500 feet of an upcoming construction zone will be informed thirty (30) days prior to construction. The mailers will include details of when construction will begin; when completion is planned; what types of activities are expected; an overview of the Project; and the hot-line number. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.B | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.B |
| Mitigation Appendix C-10, Project Detail, Item 5, p. 14 of 28 | Distribute individual resident "door hangers" to properties within 500 feet of the construction site. These will serve as reminders of future construction activities, and will be distributed approximately seven (7) days prior to construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.C | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.C |
| | INDITIONS/MITIGATION: Dust and Other Air Emission Controls (Dust Control) (Mitigation Appendix C-11 of the Resolution) Applicant shall minimize fugitive dust impacts to County residents. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 5 provided below. |
| Mitigation Appendix C-11, Project Detail, Item 1, p. 14 of 28 | Prepare, submit and implement a fugitive dust control plan as required by the Colorado Department of Public Health and Environment (CDPHE) Air Pollution Control Division. A copy of the plan will be submitted to Pueblo County. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 19, 1.03.A.3 01 57 19, 3.05.A and B | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 19, 1.03.A.3 01 57 19, 3.05.A and B |
| Mitigation Appendix C-11, Project Detail, Item 2, p. 14 of 28 | Implement standard fugitive dust control practices as specified in the fugitive dust control plan, including; a. Watering unpaved roads on site. b. Limiting vehicle speeds to 30 mph on site. c. Covering excavated material with synthetic or natural cover or preventing sediment movement from the pile using silt fence. d. Installing vehicle tracking control at access points to the site. e. Re-vegetating disturbed areas as described in Construction Condition C-9 as soon as appropriate to reduce dust sources. f. Sweeping paved streets as necessary to remove construction dust. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 19, 1.03.A.3 01 57 19, 3.05.C and D | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 19, 1.03.A.3 01 57 19, 3.05.C and D |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S3 Pipeline | | WORK PACKAGE: Juniper Pump Statio | n |
|---|---|--|--|--|---|---|
| 041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| Nitigation Appendix 2-9, Project Detail, iem 3, p. 13 of 28 | Restore roads and driveways so that: a. Surfaces are finished level with existing surfaces. b. Sealed roadways are finished to match existing seal (asphalt, spray seal, etc). c. Unsealed roadways are to be finished to match existing surface. Concrete roadways/driveways shall be reinstated in such a manner as to match existing surface. Portions of slab damaged or rendered unstable by undermining (whether inadvertently or deliberately) should be included in the portion to be reinstated. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.03.B | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.03.B |
| Mitigation Appendix C-9, Project Detail, tem 4, p. 13 of 28 | Restore damaged or injured property including outbuildings, to a condition similar or better to that existing before the damage or injury occurred, by repairing, rebuilding, or restoring the property. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.03.C | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.03.C |
| Mitigation Appendix C-9, Project Detail, Item 5, p. 13 of 28 | Restore or replace fences and gates that are disturbed during the construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.03.C | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.03.C |
| Mitigation Appendix C-9, Project Detail, Item 6, p. 13 of 28 | Provide Pueblo County a security bond equal to \$2,000 per acre of land in permanent or temporary construction easement in each work package. The security bond shall be reimbursed in full to the Applicant two years following the final completion of the construction contract, upon successful revegetation, as described above. If successful revegetation is not achieved, the security bond will be forfeited in the amount of \$2,000 for each acre, or fraction of an acre, that has not been successfully revegetated. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. The bonds have been posted. | Contractor. The Contractor is required to post this bond for Colorado Springs Utilities. Colorado Springs Utilities, in turn, will provide Pueblo | None Applicable | Programmatic Requirement | None Applicable |
| | NDITIONS/MITIGATION: Public Communications (Mitigation Appendix C-10 of the Resolution) | One the second second dealers the second field the second field the second field the second field the second second | One the many second state the second to be the second to be the second to be the second to be the second state to be the second state of the secon | Q the still a | | O to tie . |
| Mitigation Appendix C-10, p. 13 of 28 | Applicant shall keep Pueblo County residents informed of the SDS project and upcoming construction activities. | See the responses provided to the specific items below. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. | | See construction document references for Project Detail, Items 1 through 5 provided below |
| Mitigation Appendix C-10, Project Detail, Item 1, p. 14 of 28 | Assign a point of contact for responding to public questions, comments and concerns. The point of contact shall continue for one year following the final construction in Pueblo County. | Point of contact information is provided on the SDS website (www.sdswater.org). | Point of contact information is provided on the SDS website (www.sdswater.org). The Contractor's public communication requirements during construction are provided in the referenced section of the specifications. | Specifications: 01 31 24 | Point of contact information is provided on the SDS website (www.sdswater.org). The contractor's public communication requirements during construction are provided in the referenced section of the specifications. | Specifications: 01 31 24 |
| Mitigation Appendix C-10, Project Detail, Item 2, p. 14 of 28 | Establish a local telephone number (a "hot-line") to allow citizens' access to the Public Communications Office and team throughout the duration of the Project. This telephone number will be included in the public information measures listed below, as well as on job site signage. The hot-line will be a combination of pre-recorded and live operator communications. | | Hotline numbers (855.SDS.4YOU, 719.668.7582, and 866.719.4SDS) are listed on the SDS website (www.sdswater.org). The Contractor's public communication requirements during construction are provided in the referenced section of the specifications. | Specifications: 01 31 24 | Hotline numbers (855.SDS.4YOU, 719.668.7582, and 866.719.4SDS) have been established and are listed on the SDS website (www.sdswater.org). The contractor's public communication requirements during construction are provided in the referenced section of the specifications. | Specifications: 01 31 24 s |
| Mitigation Appendix C-10, Project Detail, Item 3, p. 14 of 28 | Develop and maintain a website that will include details of current and future project activities (i.e. schedules, type of work, phases, etc.) | The SDS website (www.sdswater.org) includes project details. | The SDS website (www.sdswater.org) includes project details. The contractor's public communication requirements during construction are provided in the referenced section of the specifications. | Specifications: 01 31 24 | The SDS website (www.sdswater.org) includes project details. The contractor's public communication requirements during construction are provided in the referenced section of the specifications. | None Applicable |
| Mitigation Appendix C-10, Project Detail, Item 4, p. 14 of 28 | Deliver individual resident "mailers" notifying each resident of future construction activity near their home. Residences within 500 feet of an upcoming construction zone will be informed thirty (30) days prior to construction. The mailers will include details of when construction will begin; when completion is planned; what types of activities are expected; an overview of the Project; and the hot-line number. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.B | Not applicable to this work package | None Applicable |
| Mitigation Appendix C-10, Project Detail, Item 5, p. 14 of 28 | Distribute individual resident "door hangers" to properties within 500 feet of the construction site. These will serve as reminders of future construction activities, and will be distributed approximately seven (7) days prior to construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.C | Not applicable to this work package | None Applicable |
| | INDITIONS/MITIGATION: Dust and Other Air Emission Controls (Dust Control) (Mitigation Appendix C-11 of the Resolution) Applicant shall minimize fugitive dust impacts to County residents. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 5 provided below |
| Mitigation Appendix C-11, Project Detail, Item 1, p. 14 of 28 | Prepare, submit and implement a fugitive dust control plan as required by the Colorado Department of Public Health and Environment (CDPHE) Air Pollution Control Division. A copy of the plan will be submitted to Pueblo County. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 19, 1.03.A.3 01 57 19, 3.05.A and B | Programmatic Requirement with portions included in the referenced sections of the specifications. | Specifications: 01 56 16, 1.01.C |
| Mitigation Appendix C-11, Project Detail, Item 2, p. 14 of 28 | Implement standard fugitive dust control practices as specified in the fugitive dust control plan, including; a. Watering unpaved roads on site. b. Limiting vehicle speeds to 30 mph on site. c. Covering excavated material with synthetic or natural cover or preventing sediment movement from the pile using silt fence. d. Installing vehicle tracking control at access points to the site. e. Re-vegetating disturbed areas as described in Construction Condition C-9 as soon as appropriate to reduce dust sources. f. Sweeping paved streets as necessary to remove construction dust. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 19, 1.03.A.3 01 57 19, 3.05.C and D | This requirement is included in the referenced sections of the specifications. | Erosion Control Plan Specifications: 01 55 26, 3.02.M 01 56 16, 3.01 B 01 57 19, 1.10 D.2 32 92 00 |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE 1A: PUEBLO DAM CONNEC | TION | WORK PACKAGE 1B: PUEBLO DAM CONNE | CTION |
|---|--|--|--|---|---|--|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| Mitigation Appendix C-11, Project Detail, Item 3, p. 14 of 28 | Perform particulate monitoring using real-time particulate monitors that are capable of monitoring particulate matter less than ten microns (PM10). Particulate levels will be monitored immediately downwind at the working site and integrated over a period not to exceed 15 minutes. Monitoring will be conducted a minimum of once a day, with additional testing conducted if complaints are received. Instrumentation shall require necessary averaging hardware to accomplish this task. In order to ensure the validity of the fugitive dust measurements performed, there will be appropriate Quality Assurance/Quality Control (QA/QC) that includes the following features: periodic instrument calibration, operator training, daily instrument performance (span) checks, and record keeping. The action level will be established at 150µg/m ³ over the integrated period not to exceed 15 minutes. If particulate levels are detected in excess of 150 µg/m ³ , the upwind background level must be measured immediately using the same portable monitor. If the working site particulate measurement is greater than 100 µm/m ³ above the background level, additional dust suppression techniques must be implemented to reduce the generation of fugitive dust. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | specifications. | Specifications: 01 50 00, 3.05 A | This requirement is included in the referenced section of the specifications. Dust monitoring began at the start of construction and is conducted each day of construction activity. At the PDC 1B work package, there were no exceedances during 3rd Quarter 2014, with a maximum reading of 95 $\mu g/m^3$. In general, Colorado Springs Utilities is incorporating fugitive dust control requirements in compliance with all federal, state, or local regulations or permit requirements in the construction contract documents. | |
| Mitigation Appendix C-11, Project Detail, Item 4, p. 15 of 28 | Use construction equipment that meets Colorado opacity standards for operating emissions. Construction equipment will be emissions tested at an approved facility prior to use on the site. This test will be performed each year that the equipment is used on the project. The certificates of approval for each item of construction equipment will be maintained by Applicant and be available for inspection by Pueblo County if requested. | | See Programmatic Note. | None Applicable | See Programmatic Note. | None Applicable |
| Mitigation Appendix C-11, Project Detail, Item 5, p. 15 of 28 | Do not burn waste materials, rubbish, or other debris on or adjacent to the construction site. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.05 A | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 3.10 B |
| CONSTRUCTION CO Mitigation Appendix C-12, p. 15 of 28 | NDITIONS/MITIGATION: Drainage and Erosion Control (Sediment Control) (Mitigation Appendix C-12 of the Resolution) Applicant shall maintain soil within construction zone. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the package-specific period and a section of the applicable sections of the package will be addressed and the sections of the applicable sections of the package will be addressed and the sections of the package will be addressed and the sections of the package will be addressed and the sections of the package will be addressed by the sections of the package will be addressed by the section the package will be addressed by the section the section be addressed by the section the section the section be addressed by the section the section be addressed by the section the se | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided | See the responses provided to the specific items that follow immediately r below. | See construction document references for Project Detail, Items 1 through 5 provided |
| Mitigation Appendix C-12, Project Detail, Item 1, p. 15 of 28 | Obtain a permit for Drainage and Erosion Control within a construction site: General Permit – Stormwater Discharges Associated with Construction Activity (Permit No: COR-030000). | of the construction documents. For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. A copy of this permit was sent to the Pueblo County Planning Department on October 26, 2010. | below. Specifications: 01 50 00, 1.02 A | This requirement is included in the referenced section of the specifications. | below Specifications: 01 41 26 1.02.D |
| Mitigation Appendix C-12, Project Detail, Item 2, p. 15 of 28 | Implement a Stormwater Management Plan (SWMP) and Best Management Practices (BMPs) per Colorado Department of Transportation (CDOT) Erosion Control and Stormwater Quality Guide. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 13, 3.01 A | This requirement is included in the referenced specification. | Specifications: 01 57 22 |
| Mitigation Appendix C-12, Project Detail, Item 3, p. 15 of 28 | Perform a pre-existing condition assessment of areas potentially subject to sedimentation from SDS construction as described in Construction Condition C-5. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to Mitigation Appendix C-5. | See construction document references for Mitigation Appendix C-5 provided above. | | See construction document references for Mitigation Appendix C-5 provided above |
| Mitigation Appendix C-12, Project Detail, Item 4, p. 15 of 28 | Restore lands outside of the work area that have been impacted by sediment from SDS construction consistent with Construction Condition C-9. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to Mitigation Appendix C-9. | See construction document references for Mitigation Appendix C-9 provided above. | | See construction document references for Mitigation Appendix C-9 provided above |
| Mitigation Appendix C-12, Project Detail, Item 5, p. 15 of 28 | Shall not release sediment impacting more than 4 square feet of land outside of the work. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 13, 3.01 D | Contractor to comply with SWMP. | None Applicable |
| | NDITIONS/MITIGATION: Pre-Mobilization Readiness Review (Mitigation Appendix C-13 of the Resolution) | | | | | |
| Mitigation Appendix C-13, p. 16 of 28 | Applicant shall perform pre-mobilization readiness reviews prior to Applicant's contractor's beginning on-site construction activities. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | | See construction document references for Project Detail, Items 1 and 2 provided below. | See the responses provided to the specific items that follow immediately r below. | See construction document references for Project Detail, Items 1 and 2 provided below |
| Mitigation Appendix C-13, Project Detail, Item 1, p. 16 of 28 | Prepare a Project Execution Plan (PEP) for each Work Package of the SDS Project (i.e. Pump Station, Pipeline Segment, Water Treatment Plant). The PEP will be structured to standardize and codify the project planning process for consistency and quality of implementation. | This submittal addresses the conditions of the 1041 Permit in a programmatic nature. For the list of work packages provided in Section II, a work package-specific PEP will be provided to Pueblo County. | This submittal was prepared in fulfillment of the commitment to prepare a PEP for PDC. | None Applicable | The PEP for PDC1B was submitted with the 2nd Quarter 2013 Quarterly Report and updates have been provided with each Quarterly Report since. | None Applicable |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S1 Pipeline | | WORK PACKAGE: S2 Pipeline | | |
|---|---|--|---|---|---|--|--|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References | |
| Mitigation Appendix C-11, Project Detail, Item 3, p. 14 of 28 | Perform particulate monitoring using real-time particulate monitors that are capable of monitoring particulate matter less than ten microns (PM10). Particulate levels will be monitored immediately downwind at the working site and integrated over a period not to exceed 15 minutes. Monitoring will be conducted a minimum of once a day, with additional testing conducted if complaints are received. Instrumentation shall require necessary averaging hardware to accomplish this task. In order to ensure the validity of the fugitive dust measurements performed, there will be appropriate Quality Assurance/Quality Control (QA/QC) that includes the following features: periodic instrument calibration, operator training, daily instrument performance (span) checks, and record keeping. The action level will be established at 150µg/m ³ over the integrated period not to exceed 15 minutes. If particulate levels are detected in excess of 150 µg/m ³ , the upwind background level must be measured immediately using the same portable monitor. If the working site particulate measurement is greater than 100 µm/m ³ above the background level, additional dust suppression techniques must be implemented to reduce the generation of fugitive dust. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. Dust monitoring began at the start of construction and is conducted each day of construction activity. At the S1 Pipeline work package, there were no construction activities performed during 3rd Quarter 2014. In general, Colorado Springs Utilities is incorporating fugitive dust control requirements in compliance with all federal, state, or local regulations or permit requirements in the construction contract documents. | | This requirement is included in the referenced section of the specifications. Dust monitoring began at the start of construction and is conducted each day of construction activity. At the S2 Pipeline work package, there were no construction activities during 3rd Quarter 2014. In general, Colorado Springs Utilities is incorporating fugitive dust control requirements in compliance with all federal, state, or local regulations or permit requirements in the construction contract documents. | 1 | |
| Mitigation Appendix C-11, Project Detail, Item 4, p. 15 of 28 | Use construction equipment that meets Colorado opacity standards for operating emissions. Construction equipment will be emissions tested at an approved facility prior to use on the site. This test will be performed each year that the equipment is used on the project. The certificates of approval for each item of construction equipment will be maintained by Applicant and be available for inspection by Pueblo County if requested. | A waiver has been requested for this condition, as construction equipment is exempt from Colorado opacity standards under CDPHE AQCC Regulation No. 12, 5 CCR 1001-15. The waiver approval was issued by the Pueblo County Department of Planning and Development on August 18, 2011. | See Programmatic Note | None Applicable | See Programmatic Note | None Applicable | |
| Mitigation Appendix C-11, Project Detail, Item 5, p. 15 of 28 | Do not burn waste materials, rubbish, or other debris on or adjacent to the construction site. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 3.10.C | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 3.10.C | |
| CONSTRUCTION CO Mitigation Appendix C-12, p. 15 of 28 | NDITIONS/MITIGATION: Drainage and Erosion Control (Sediment Control) (Mitigation Appendix C-12 of the Resolution) Applicant shall maintain soil within construction zone. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. | |
| Mitigation Appendix C-12, Project Detail, Item 1, p. 15 of 28 | Obtain a permit for Drainage and Erosion Control within a construction site: General Permit – Stormwater Discharges Associated with Construction Activity (Permit No: COR-030000). | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 41 26, 1.02.E | This requirement is included in the referenced section of the specifications. | Specifications: 01 41 26, 1.02.E | |
| Mitigation Appendix C-12, Project Detail, Item 2, p. 15 of 28 | Implement a Stormwater Management Plan (SWMP) and Best Management Practices (BMPs) per Colorado Department of Transportation (CDOT) Erosion Control and Stormwater Quality Guide. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced drawings and section of the specifications. | Drawings: S1-G-7, S1-EC-1 through 12, S1-SD-5 through 7 Specifications: 01 57 22, 1.03.C | This requirement is included in the referenced drawings and section of the specifications. | Drawings: S2-EC-1 through 14 S2-SD-6 Specifications: 01 57 22, 1.03.C | |
| Mitigation Appendix C-12, Project Detail, Item 3, p. 15 of 28 | Perform a pre-existing condition assessment of areas potentially subject to sedimentation from SDS construction as described in Construction Condition C-5. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to Mitigation Appendix C-5. | See construction document references for Mitigation Appendix C-5 provided above. | See the responses provided to Mitigation Appendix C-5. | See construction document references for Mitigation Appendix C-5 provided above. | |
| Mitigation Appendix C-12, Project Detail, Item 4, p. 15 of 28 | Restore lands outside of the work area that have been impacted by sediment from SDS construction consistent with Construction Condition C-9. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to Mitigation Appendix C-9. | See construction document references for Mitigation Appendix C-9 provided above. | See the responses provided to Mitigation Appendix C-9. | See construction document references for Mitigation Appendix C-9 provided above. | |
| Mitigation Appendix C-12, Project Detail, Item 5, p. 15 of 28 | Shall not release sediment impacting more than 4 square feet of land outside of the work. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 22, 3.01.D | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 22, 3.01.D | |
| | NDITIONS/MITIGATION: Pre-Mobilization Readiness Review (Mitigation Appendix C-13 of the Resolution) Applicant shall perform pre-mobilization readiness reviews prior to Applicant's contractor's beginning on-site construction activities. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 and 2 provided below. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 and 2 provided below. | |
| Mitigation Appendix C-13, Project Detail, Item 1, p. 16 of 28 | Prepare a Project Execution Plan (PEP) for each Work Package of the SDS Project (i.e. Pump Station, Pipeline Segment, Water Treatment Plant). The PEP will be structured to standardize and codify the project planning process for consistency and quality of implementation. | This submittal addresses the conditions of the 1041 Permit in a programmatic nature. For the list of work packages provided in Section II, a work package-specific PEP will be provided to Pueblo County. | The PEP for S1 was submitted with the 3rd Quarter 2011 Quarterly Report and updates have been provided with each Quarterly Report since. | None Applicable | The PEP for S2 was submitted with the 1st Quarter 2011 Quarterly Report, and updates have been provided with each Quarterly Report since. | None Applicable | |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S3 Pipeline | | WORK PACKAGE: Juniper Pump Station | n |
|---|--|--|---|--|--|---|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| Mitigation Appendix C-11, Project Detail, Item 3, p. 14 of 28 | Perform particulate monitoring using real-time particulate monitors that are capable of monitoring particulate matter less than ten microns (PM10). Particulate levels will be monitored immediately downwind at the working site and integrated over a period not to exceed 15 minutes. Monitoring will be conducted a minimum of once a day, with additional testing conducted if complaints are received. Instrumentation shall require necessary averaging hardware to accomplish this task. In order to ensure the validity of the fuglitive dust measurements performed, there will be appropriate Quality Assurance/Quality Control (QA/QC) that includes the following features: periodic instrument calibration, operator training, daily instrument performance (span) checks, and record keeping. The action level will be established at 150µg/m ³ over the integrated period not to exceed 15 minutes. If particulate levels are detected in excess of 150 µg/m ³ , the upwind background level must be measured immediately using the same portable monitor. If the working site particulate measurement is greater than 100 µm/m ³ above the background level, additional dust suppression techniques must be implemented to reduce the generation of fugitive dust. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. Dust monitoring began at the start of construction and is conducted each day of construction activity. At the S3 Pipeline work package, there were no construction activities during 3rd Quarter 2014. In general, Colorado Springs Utilities is incorporating fugitive dust control requirements in compliance with all federal, state, or local regulations or permit requirements in the construction contract documents. | Specifications: 01 57 19, 3.05.E | This requirement is included in the referenced section of the specifications. Dust monitoring began at the start of construction and is conducted each day of construction activity. At the JPS work package, there were no exceedances during 3rd Quarter 2014, with a maximum reading of 89 µg/m ³ . In general, Colorado Springs Utilities is incorporating fugitive dust control requirements in compliance with all federal, state, or local regulations or permit requirements in the construction contract documents. | Specifications: 01 56 16, 3.01 01 57 19, 3.07 G |
| Mitigation Appendix C-11, Project Detail, Item 4, p. 15 of 28 | Use construction equipment that meets Colorado opacity standards for operating emissions. Construction equipment will be emissions tested at an approved facility prior to use on the site. This test will be performed each year that the equipment is used on the project. The certificates of approval for each item of construction equipment will be maintained by Applicant and be available for inspection by Pueblo County if requested. | | See Programmatic Note | None Applicable | A waiver has been requested for this condition, as construction equipment is exempt from Colorado opacity standards under CDPHE AQCC Regulation No. 12, 5 CCR 1001-15. The waiver approval was issued by the Pueblo County Department of Planning and Development on August 18, 2011. | None Applicable |
| Mitigation Appendix C-11, Project Detail, Item 5, p. 15 of 28 | Do not burn waste materials, rubbish, or other debris on or adjacent to the construction site. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 3.10.C | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 3.07 B |
| | NDITIONS/MITIGATION: Drainage and Erosion Control (Sediment Control) (Mitigation Appendix C-12 of the Resolution) | | | | | |
| Mitigation Appendix C-12, p. 15 of 28 | Applicant shall maintain soil within construction zone. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 5 provided below |
| Mitigation Appendix C-12, Project Detail, Item 1, p. 15 of 28 | Obtain a permit for Drainage and Erosion Control within a construction site: General Permit – Stormwater Discharges Associated with Construction Activity (Permit No: COR-030000). | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 41 26, 1.02.E | This requirement is included in the referenced section of the specifications. | Specifications: 01 41 26, 1.02.E |
| Mitigation Appendix C-12, Project Detail, Item 2, p. 15 of 28 | Implement a Stormwater Management Plan (SWMP) and Best Management Practices (BMPs) per Colorado Department of Transportation (CDOT) Erosion Control and Stormwater Quality Guide. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced drawings and section of the specifications. | Drawings: S3-EC-1 through 17, S3-SD-5 through 7 Specifications: 01 57 22, 1.03.C | This requirement is included in the referenced drawings and section of the specifications. | Erosion Control Plan Specifications: 01 57 22, 1.06 |
| Mitigation Appendix C-12, Project Detail, Item 3, p. 15 of 28 | Perform a pre-existing condition assessment of areas potentially subject to sedimentation from SDS construction as described in Construction Condition C-5. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to Mitigation Appendix C-5. | See construction document references for Mitigation Appendix C-5 provided above. | See the responses provided to Mitigation Appendix C-5. | Specifications: 01 14 19, 3.02 A |
| Mitigation Appendix C-12, Project Detail, Item 4, p. 15 of 28 | Restore lands outside of the work area that have been impacted by sediment from SDS construction consistent with Construction Condition C-9. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to Mitigation Appendix C-9. | See construction document references for Mitigation Appendix C-9 provided above. | See the responses provided to Mitigation Appendix C-9. | Specifications: 01 14 19, 3.03 |
| Mitigation Appendix C-12, Project Detail, Item 5, p. 15 of 28 | Shall not release sediment impacting more than 4 square feet of land outside of the work. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 22, 3.01.D | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 22, 3.01.D |
| | NDITIONS/MITIGATION: Pre-Mobilization Readiness Review (Mitigation Appendix C-13 of the Resolution) | For the list of work peakages provided in Creation II, the conditions of this | Cap the responses provided to the creative items halow | Soo construction | See the responses provided to the specific items that follow income that to | Sao appatriction |
| Mitigation Appendix C-13, p. 16 of 28 | Applicant shall perform pre-mobilization readiness reviews prior to Applicant's contractor's beginning on-site construction activities. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | bee the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 and 2 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 and 2 provided below |
| Mitigation Appendix C-13, Project Detail, Item 1, p. 16 of 28 | Prepare a Project Execution Plan (PEP) for each Work Package of the SDS Project (i.e. Pump Station, Pipeline Segment, Water Treatment Plant). The PEP will be structured to standardize and codify the project planning process for consistency and quality of implementation. | This submittal addresses the conditions of the 1041 Permit in a programmatic nature. For the list of work packages provided in Section II, a work package-specific PEP will be provided to Pueblo County. | The PEP for S3 was submitted with the 4th Quarter 2011 Quarterly Report, and updates have been provided with each Quarterly Report since. | None Applicable | The PEP for JPS was submitted with the 2nd Quarter 2013 Quarterly Report and updates have been provided with each Quarterly Report since. | The PEP for this work package will be developed by Colorado Springs Utilities in |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE 1A: PUEBLO DAM CONNE | CTION | WORK PACKAGE 1B: PUEBLO DAM CONNE | CTION |
|---|---|--|---|--|--|---|
| 041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| Aitigation Appendix C-13, Project Detail, tem 2, p. 16 of 28 | Perform a Pre-Mobilization Readiness Review to determine the project's readiness for mobilization of field activities. Pueblo County will be invited to participate in the review. Subject mater of a Readiness Review will, at a minimum, include: a. Safety management and Emergency Preparedness policies and procedures. b. Quality Assurance/Quality Control programs and procedures. c. Required local, state and federal permits and agency approvals have been acquired, the Contractor is aware of permit requirement and limitations, and appropriate Contractor policies and procedures are in place for compliance. d. Site and security controls are in place. e. Communications systems are in place and operational. f. Temporary facilities are in place where required. g. Safety plan and safety representative. h. Utility Locations have been verified. i. Agency Approvals (incl. Pueblo County). j. Applicant shall verify that land, easement, and right-of-way acquisitions are complete and what limitations are related to Project access. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. This meeting took place on November 4, 2010. | Specifications: 01 31 19, 1.02 | This requirement is included in the referenced section of the specifications. | Specifications: 01 31 19, 1.04 |
| | NDITIONS/MITIGATION: Traffic Control (Mitigation Appendix C-14 of the Resolution) | For the list of work postores are ideal in Oastion II, the conditions of this | Con the response manifold to the specific items below | Coo construction | Can the version are sided to the encodie items that fellow immediately | Coo construction |
| 14, p. 16 of 28 | Applicant shall provide for safe vehicular and pedestrian traffic. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | | See construction document references for Project Detail, Items 1 and 2 provided below. | | document references for Project Detail, Items 1 and 2 provided below |
| Mitigation Appendix C 14, Project Detail, Item 1, p. 16 of 28 | Develop a traffic control plan complying with the applicable standards of the Manual on Uniform Traffic Control Devices. The Traffic Control Plan will be signed by an individual certified by the Colorado Department of Transportation (CDOT) or the American Traffic Safety Services Association (ATSSA), as a Worksite Traffic Control Supervisor, whose signature shall constitute certification that the plan meets or exceeds MUTCD standards. The plan will include drawings(s) of the project location showing phases of the project, a list of the posted speed limits throughout the project, and a drawing(s) of the traffic control measures to be employed at the project site. Traffic control plans will be subject to approval by the Pueblo West Department of Public Works and/or the Pueblo County Department of Public Works Road and Bridge Division. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.09 A | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26 3.03 |
| Mitigation Appendix C 14, Project Detail, Item 2, p. 17 of 28 | Comply with the Haul Route Plan accepted by Pueblo County. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.09 H | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13 |
| CONSTRUCTION CO | NDITIONS/MITIGATION: Protection of Plants and Wildlife (Mitigation Appendix C-15 of the Resolution) | | | | | |
| Mitigation Appendix C-15, p. 17 of 28 | Applicant shall control impacts to native endangered and threatened flora and fauna. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. Pre-construction documents. Information from these surveys is part of the environmental constraints map, which the Contractor must comply with per the specifications | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 and 3 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 and 3 provided below |
| Mitigation Appendix C-15, Project Detail, Item 1, p. 17 of 28 | Protect native endangered and threatened flora and fauna in accordance with the Final Environmental Impact Statement. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 G | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19 1.04.C |
| Mitigation Appendix C-15, Project Detail, Item 2, p. 17 of 28 | Submit a wildlife mitigation plan to the Colorado Division of Wildlife in accordance with their regulations prior to construction. This Plan will include actions that Applicant proposes to mitigate impacts that the SDS Project may have on fish and wildlife. As required by that statute, the Wildlife Commission will evaluate the probable impact of the project on fish and wildlife. The Applicant shall provide the official wildlife mitigation plan and official state position to Pueblo County Staff prior to construction. | The SDS Fish and Wildlife Mitigation Plan has been approved by the Colorado Wildlife Commission (CWC) and the Colorado Water Conservation Board (CWCB). In addition, Colorado Springs Utilities has entered into a Memorandum of Agreement with CWC (via the Colorado Department of Natural Resources) that describes the agreements and commitments for implementation of the Plan. The Fish and Wildlife Mitigation Plan was submitted to Pueblo County on July 27, 2010. | Programmatic Requirement | None Applicable | Programmatic Requirement | None Applicable |
| Mitigation Appendix C-15, Project Detail, Item 3, p. 17 of 28 | Coordinate with Bureau of Reclamation to release flows to the Arkansas River through the flood control gates when the North Outlet Works is unavailable due to construction activities. | This commitment is addressed in the submittal of the Work Package 1A (Pueblo Dam Connection) PEP. | The specifications, drawings, construction management plan and MOU between Colorado Springs Utilities and Reclamation state that the spillway gates (e.g., flood control gates) are to be used when construction is occurring on the North Outlet Works to control river releases. This requirement is included in the referenced section of the specifications. | Specifications: 35 53 30, 3.11 A | Programmatic Requirement | None Applicable |
| CONSTRUCTION CO | NDITIONS/MITIGATION: Noxious Weed Control (Mitigation Appendix C-16 of the Resolution) | For the list of work packages provided in Section II, the conditions of this | See the responses provided to the specific itoms below | See construction | See the responses provided to the specific items that follow immediately | See construction |
| Mitigation Appendix C-16, p. 17 of 28 | Applicant shall control spread of noxious weeds resulting from project construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. Pre-construction surveys are conducted for each work package. Information from these surveys is part of the environmental constraints map, which the Contractor must comply with per the specifications provided. | | See construction document references for Project Detail, Items 1 through 5 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 5 provided below |
| Mitigation Appendix C-16, Project Detail, Item 1, p. 17 of 28 | Provide a person experienced in field identification of noxious weeds to locate existing noxious weeds that will be disturbed during construction in advance of ground-disturbing construction activities. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.12 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 17 1.01 B |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S1 Pipeline | | WORK PACKAGE: S2 Pipeline | |
|---|---|--|--|---|--|--|
| 041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document Reference |
| litigation Appendix -13, Project Detail, em 2, p. 16 of 28 | Perform a Pre-Mobilization Readiness Review to determine the project's readiness for mobilization of field activities. Pueblo County will be invited to participate in the review. Subject mater of a Readiness Review will, at a minimum, include: a. Safety management and Emergency Preparedness policies and procedures. b. Quality Assurance/Quality Control programs and procedures. c. Required local, state and federal permits and agency approvals have been acquired, the Contractor is aware of permit requirement and limitations, and appropriate Contractor policies and procedures are in place for compliance. d. Site and security controls are in place. e. Communications systems are in place and operational. f. Temporary facilities are in place where required. g. Safety plan and safety representative. h. Utility Locations have been verified. i. Agency Approvals (incl. Pueblo County). j. Applicant shall verify that land, easement, and right-of-way acquisitions are complete and what limitations are related to Project access. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. This meeting took place on January 13, 2012. | Specifications: 01 31 19, 1.02 | This requirement is included in the referenced section of the specifications. This meeting took place on September 26, 2011. | Specifications: 01 31 19, 1.02 |
| ONSTRUCTION CO | NDITIONS/MITIGATION: Traffic Control (Mitigation Appendix C-14 of the Resolution) | | | | | |
| | Applicant shall provide for safe vehicular and pedestrian traffic. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references fo Project Detail, Items 1 and 2 provided below. | See the responses provided to the specific items below. | See construction document references fo Project Detail, Items 1 and 2 provided below. |
| Mitigation Appendix C 14, Project Detail, Item 1, p. 16 of 28 | Develop a traffic control plan complying with the applicable standards of the Manual on Uniform Traffic Control Devices. The Traffic Control Plan will be signed by an individual certified by the Colorado Department of Transportation (CDOT) or the American Traffic Safety Services Association (ATSSA), as a Worksite Traffic Control Supervisor, whose signature shall constitute certification that the plan meets or exceeds MUTCD standards. The plan will include drawings(s) of the project location showing phases of the project, a list of the posted speed limits throughout the project, and a drawing(s) of the traffic control measures to be employed at the project site. Traffic control plans will be subject to approval by the Pueblo West Department of Public Works and/or the Pueblo County Department of Public Works Road and Bridge Division. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26, 3.03.A | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26, 3.03.A |
| Mitigation Appendix C 14, Project Detail, Item 2, p. 17 of 28 | Comply with the Haul Route Plan accepted by Pueblo County. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.02.B | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.02.B |
| CONSTRUCTION CO | NDITIONS/MITIGATION: Protection of Plants and Wildlife (Mitigation Appendix C-15 of the Resolution) | | | | | |
| Mitigation Appendix C-15, p. 17 of 28 | Applicant shall control impacts to native endangered and threatened flora and fauna. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. Pre-construction surveys are conducted for each work package. Information from these surveys is part of the environmental constraints map, which the Contractor must comply with per the specifications | See the responses provided to the specific items below. | See construction document references fo Project Detail, Items 1 and 3 provided below. | See the responses provided to the specific items below. | See construction document references fo Project Detail, Items 1 and 3 provided below. |
| Mitigation Appendix C-15, Project Detail, Item 1, p. 17 of 28 | Protect native endangered and threatened flora and fauna in accordance with the Final Environmental Impact Statement. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 1.04.C.1 | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 1.04.C.1 |
| Mitigation Appendix C-15, Project Detail, Item 2, p. 17 of 28 | Submit a wildlife mitigation plan to the Colorado Division of Wildlife in accordance with their regulations prior to construction. This Plan will include actions that Applicant proposes to mitigate impacts that the SDS Project may have on fish and wildlife. As required by that statute, the Wildlife Commission will evaluate the probable impact of the project on fish and wildlife. The Applicant shall provide the official wildlife mitigation plan and official state position to Pueblo County Staff prior to construction. | The SDS Fish and Wildlife Mitigation Plan has been approved by the Colorado Wildlife Commission (CWC) and the Colorado Water Conservation Board (CWCB). In addition, Colorado Springs Utilities has entered into a Memorandum of Agreement with CWC (via the Colorado Department of Natural Resources) that describes the agreements and commitments for implementation of the Plan. The Fish and Wildlife Mitigation Plan was submitted to Pueblo County on July 27, 2010. | Programmatic Requirement This requirement is included in the referenced section of the specifications. | Specifications: 01 41 26, 1.03.D | Programmatic Requirement This requirement is included in the referenced section of the specifications. | Specifications: 01 41 26, 1.03.D |
| Mitigation Appendix C-15, Project Detail, Item 3, p. 17 of 28 | Coordinate with Bureau of Reclamation to release flows to the Arkansas River through the flood control gates when the North Outlet Works is unavailable due to construction activities. | This commitment is addressed in the submittal of the Work Package 1A (Pueblo Dam Connection) PEP. | Not applicable to this work package. | None Applicable | Not applicable to this work package. | None Applicable |
| CONSTRUCTION CO | NDITIONS/MITIGATION: Noxious Weed Control (Mitigation Appendix C-16 of the Resolution) | | | | | |
| | Applicant shall control spread of noxious weeds resulting from project construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. Pre-construction surveys are conducted for each work package. Information from these surveys is part of the environmental constraints map, which the Contractor must comply with per the specifications provided. | See the responses provided to the specific items below. | See construction document references fo Project Detail, Items 1 through 5 provided below. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. |
| Mitigation Appendix C-16, Project Detail, Item 1, p. 17 of 28 | Provide a person experienced in field identification of noxious weeds to locate existing noxious weeds that will be disturbed during construction in advance of ground-disturbing construction activities. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 17, 1.01.B | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 17, 1.01.B |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S3 Pipeline | | WORK PACKAGE: Juniper Pump Statio | |
|--|--|--|--|--|---|--|
| 041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document Reference |
| Mitigation Appendix C-13, Project Detail, tem 2, p. 16 of 28 | Perform a Pre-Mobilization Readiness Review to determine the project's readiness for mobilization of field activities. Pueblo County will be invited to participate in the review. Subject mater of a Readiness Review will, at a minimum, include: a. Safety management and Emergency Preparedness policies and procedures. b. Quality Assurance/Quality Control programs and procedures. c. Required local, state and federal permits and agency approvals have been acquired, the Contractor is aware of permit requirement and limitations, and appropriate Contractor policies and procedures are in place for compliance. d. Site and security controls are in place. e. Communications systems are in place and operational. f. Temporary facilities are in place where required. g. Safety plan and safety representative. h. Utility Locations have been verified. i. Agency Approvals (ncl. Pueblo County). j. Approcals (ncl. Pueblo County). | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. This meeting took place on November 10, 2011. | Specifications: 01 31 19, 1.02 | This requirement is included in the referenced section of the specifications. | Specifications: 01 31 19, 1.04 |
| | NDITIONS/MITIGATION: Traffic Control (Mitigation Appendix C-14 of the Resolution) | Fronthe Bat of conducer down of the bar of the Oracles Hadron and the second theory of the | One the mean second dealers the second We have below | O | | 0 |
| 14, p. 16 of 28 | Applicant shall provide for safe vehicular and pedestrian traffic. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | | See construction document references for Project Detail, Items 1 and 2 provided below. | | document references fo Project Detail, Items 1 and 2 provided below |
| Vitigation Appendix C 14, Project Detail, tem 1, p. 16 of 28 | Develop a traffic control plan complying with the applicable standards of the Manual on Uniform Traffic Control Devices. The Traffic Control Plan will be signed by an individual certified by the Colorado Department of Transportation (CDOT) or the American Traffic Safety Services Association (ATSSA), as a Worksite Traffic Control Supervisor, whose signature shall constitute certification that the plan meets or exceeds MUTCD standards. The plan will include drawings(s) of the project location showing phases of the project, a list of the posted speed limits throughout the project, and a drawing(s) of the traffic control measures to be employed at the project site. Traffic control plans will be subject to approval by the Pueblo West Department of Public Works and/or the Pueblo County Department of Public Works Road and Bridge Division. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26, 3.03.A | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26, 1.02 A |
| Mitigation Appendix C 14, Project Detail, tem 2, p. 17 of 28 | Comply with the Haul Route Plan accepted by Pueblo County. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.02.B | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 13 3.04 A |
| CONSTRUCTION CO | NDITIONS/MITIGATION: Protection of Plants and Wildlife (Mitigation Appendix C-15 of the Resolution) | | | | | |
| Vitigation Appendix C-15, p. 17 of 28 | Applicant shall control impacts to native endangered and threatened flora and fauna. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. Pre-construction surveys are conducted for each work package. Information from these surveys is part of the environmental constraints map, which the Contractor must comply with per the specifications | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 and 3 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references fo Project Detail, Items 1 and 3 provided below |
| Mitigation Appendix C-15, Project Detail, tem 1, p. 17 of 28 | Protect native endangered and threatened flora and fauna in accordance with the Final Environmental Impact Statement. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. In addition, the Colorado Springs Utilities' Revegetation Contractor will be required to comply with this condition. | Specifications: 01 57 19, 1.04.C.1 | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19 1.09 A |
| Vitigation Appendix C-15, Project Detail, tem 2, p. 17 of 28 | Submit a wildlife mitigation plan to the Colorado Division of Wildlife in accordance with their regulations prior to construction. This Plan will include actions that Applicant proposes to mitigate impacts that the SDS Project may have on fish and wildlife. As required by that statute, the Wildlife Commission will evaluate the probable impact of the project on fish and wildlife. The Applicant shall provide the official wildlife mitigation plan and official state position to Pueblo County Staff prior to construction. | Conservation Board (CWCB). In addition, Colorado Springs Utilities has | Programmatic Requirement This requirement is included in the referenced section of the specifications. | Specifications: 01 41 26, 1.03.D | Programmatic Requirement | None Applicable |
| Mitigation Appendix C-15, Project Detail, tem 3, p. 17 of 28 | Coordinate with Bureau of Reclamation to release flows to the Arkansas River through the flood control gates when the North Outlet Works is unavailable due to construction activities. | This commitment is addressed in the submittal of the Work Package 1A (Pueblo Dam Connection) PEP. | Not applicable to this work package. | None Applicable | Not applicable to this work package. | None Applicable |
| CONSTRUCTION CO | INDITIONS/MITIGATION: Noxious Weed Control (Mitigation Appendix C-16 of the Resolution) | | | | | |
| Viltigation Appendix C-16, p. 17 of 28 | Applicant shall control spread of noxious weeds resulting from project construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. Pre-construction surveys are conducted for each work package. Information from these surveys is part of the environmental constraints map, which the Contractor must comply with per the specifications provided. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references fo Project Detail, Items 1 through 5 provided below |
| Mitigation Appendix C-16, Project Detail, tem 1, p. 17 of 28 | Provide a person experienced in field identification of noxious weeds to locate existing noxious weeds that will be disturbed during construction in advance of ground-disturbing construction activities. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 17, 1.01.B | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 17, 1.01 B |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE 1A: PUEBLO DAM CONNEC | TION | WORK PACKAGE 1B: PUEBLO DAM CONNE | CTION |
|---|--|---|---|--|---|---|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| Mitigation Appendix C-16, Project Detail, Item 2, p. 17 of 28 | If List A species are found, provide to the State Weed Coordinator mapping data pertinent to each population including: a. Species name b. Population location(s) including distribution and abundance c. Estimated infested acreage | Colorado Springs Utilities is contracting with specialty firms to conduct these surveys. If List A species are found, Colorado Springs Utilities will provide the State Weed Coordinator mapping data for each population that includes: species name, population location(s) including distribution and abundance, and the estimated infested acreage. | Colorado Springs Utilities is contracting with specialty firms to conduct these surveys. If List A species are found, Colorado Springs Utilities will provide the State Weed Coordinator mapping data for each population that includes: species name, population location(s) including distribution, and abundance and the estimated infested acreage. | None Applicable | Colorado Springs Utilities is contracting with specialty firms to conduct these surveys. If List A species are found, Colorado Springs Utilities will provide the State Weed coordinator mapping data for each population which includes: species name, population location(s) including distribution and abundance and the estimated infested acreage. | None Applicable |
| Mitigation Appendix C-16, Project Detail, Item 3, p. 17 of 28 | Implement an eradication program within the project limits. Eradicate existing Class A and B noxious weed populations. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.12 D | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 17 3.01 B |
| Mitigation Appendix C-16, Project Detail, Item 4, p. 17 of 28 | Adopt the following methods to prevent the spread of noxious weeds during construction. a. Major equipment (track equipment, rubber tire loaders, and backhoes) will be cleaned by high pressure air or water spray before being delivered to the project site. b. Use weed free seed, mulch, and borrow material. c. Use 100-percent certified weed free seed and mulch. Locally or regionally available seed and mulch will be used when oracticable. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.12 F | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 17 3.01 A |
| Mitigation Appendix C-16, Project Detail, Item 5, p. 18 of 28 | Disturbed areas will be re-seeded as soon as practicable after the disturbance ends. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.12 F | This requirement is included in the referenced section of the specifications. | Specifications: 32 92 00, 1.07 D |
| CONSTRUCTION CO Mitigation Appendix C-17, p. 18 of 28 | NDITIONS/MITIGATION: Hazardous Waste Management (Mitigation Appendix C-17 of the Resolution) Applicant shall ensure that hazardous wastes are appropriately managed. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 and 2 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 and 2 provided below |
| Mitigation Appendix C-17, Project Detail, Item 1, p. 18 of 28 | Follow regulations to the handling, storage, transportation, and disposal of hazardous materials as set forth in the Code of Federal Regulation (CFR) 1910.120, DOT, EPA and NRC regulations, as applicable. The type and quantity of these materials will be small quantities (paints, solvents, fuels, etc.). | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.14 A | This requirement is included in the referenced section of the specifications. | Specifications: 01 66 13, 3.01 A |
| Mitigation Appendix C-17, Project Detail, Item 2, p. 18 of 28 | Development and implement Health, Safety and Environmental plans including hazardous material management in compliance with Federal, State and Local regulations prior to mobilizing on-site for Project construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.14 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 66 13, 3.01 C |
| CONSTRUCTION CO | NDITIONS/MITIGATION: Sustainable Design (Mitigation Appendix C-18 of the Resolution) | | | | | |
| Mitigation Appendix C-18, p. 18 of 28 | Applicant shall, where practical, design SDS facilities to be sustainable or "green". | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 3 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 3 provided below |
| Mitigation Appendix C-18, Project Detail, Item 1, p. 18 of 28 | Make an effort to balance cut and fill for site grading and backfill to reduce imported or exported material. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | For this work package, the cut and fill are balanced. | None Applicable | For PDC, the cut and fill are balanced. | None Applicable |
| Mitigation Appendix C-18, Project Detail, Item 2, p. 18 of 28 | Use site and building design to promote energy and resource conservation. | package-specific PEPs will include references to the applicable sections of the construction documents. | Participants, made a concerted effort to minimize the footprint of this work package. | | During design, Colorado Springs Utilities, on behalf of the SDS Participants, made a concerted effort to minimize the footprint of this work package. | |
| Mitigation Appendix C-18, Project Detail, Item 3, p. 18 of 28 | Motors and electrical equipment will be high-efficiency rated. Efficiencies will be determined by testing as set forth in ANSI/IEEE 112 Standard Test Procedures for Polyphase Induction Motors and Generator, Method B or Method F. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 26 20 00, 2.06 26 20 00, 2.15 | This requirement is included in the referenced section of the specifications. | Specifications: 26 20 00, 2.15 A.3 |
| | NOTTIONS/MITIGATION: Sustainable Construction Practices (Mitigation Appendix C-19 of the Resolution) | For the list of souther a decrease and do 12. On the U.S. 1997 Addition | Que the measure of the last the second "" " " the second | O | | O a a a material il |
| Mitigation Appendix C-19, p. 18 of 28 | Applicant shall, where practicable, use sustainable construction practices. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 4 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 4 provided below |
| Mitigation Appendix C-19, Project Detail, Item 1, p. 19 of 28 | Create opportunities for sustainable construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.15A | This requirement is included in the referenced specification. | Specifications: 01 33 29 |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S1 Pipeline | | WORK PACKAGE: S2 Pipeline | |
|---|--|---|---|--|---|--|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| Mitigation Appendix C-16, Project Detail, Item 2, p. 17 of 28 | If List A species are found, provide to the State Weed Coordinator mapping data pertinent to each population including: a. Species name b. Population location(s) including distribution and abundance c. Estimated infested acreage | Colorado Springs Utilities is contracting with specialty firms to conduct these surveys. If List A species are found, Colorado Springs Utilities will provide the State Weed Coordinator mapping data for each population that includes: species name, population location(s) including distribution and abundance, and the estimated infested acreage. | Colorado Springs Utilities is contracting with specialty firms to conduct these surveys. If List A species are found, Colorado Springs Utilities will provide the State Weed Coordinator mapping data for each population that includes: species name, population location(s) including distribution, and abundance and the estimated infested acreage. | None Applicable | Colorado Springs Utilities is contracting with specialty firms to conduct these surveys. If List A species are found, Colorado Springs Utilities will provide the State Weed Coordinator mapping data for each population that includes: species name, population location(s) including distribution, and abundance and the estimated infested acreage. | None Applicable |
| Mitigation Appendix C-16, Project Detail, Item 3, p. 17 of 28 | Implement an eradication program within the project limits. Eradicate existing Class A and B noxious weed populations. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 17 | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 17, 3.01.B |
| Mitigation Appendix C-16, Project Detail, Item 4, p. 17 of 28 | Adopt the following methods to prevent the spread of noxious weeds during construction. a. Major equipment (track equipment, rubber tire loaders, and backhoes) will be cleaned by high pressure air or water spray before being delivered to the project site. b. Use weed free seed, mulch, and borrow material. c. Use 100-percent certified weed free seed and mulch. Locally or regionally available seed and mulch will be used when practicable. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 17, 3.01.A | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 17, 3.01.A 32 92 00 |
| Mitigation Appendix C-16, Project Detail, Item 5, p. 18 of 28 | Disturbed areas will be re-seeded as soon as practicable after the disturbance ends. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement will be performed under a separate revegetation contract. | None Applicable | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 17, 3.01.A.2 32 92 00, 1.07.D |
| CONSTRUCTION CO Mitigation Appendix C-17, p. 18 of 28 | NDITIONS/MITIGATION: Hazardous Waste Management (Mitigation Appendix C-17 of the Resolution) Applicant shall ensure that hazardous wastes are appropriately managed. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 and 2 provided below. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 and 2 provided below. |
| Mitigation Appendix C-17, Project Detail, Item 1, p. 18 of 28 | Follow regulations to the handling, storage, transportation, and disposal of hazardous materials as set forth in the Code of Federal Regulation (CFR) 1910.120, DOT, EPA and NRC regulations, as applicable. The type and quantity of these materials will be small quantities (paints, solvents, fuels, etc.). | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 19, 1.01.E 01 66 13, 3.01.A | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 19, 1.01.E 01 66 13, 3.01.A |
| Mitigation Appendix C-17, Project Detail, Item 2, p. 18 of 28 | Development and implement Health, Safety and Environmental plans including hazardous material management in compliance with Federal, State and Local regulations prior to mobilizing on-site for Project construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 66 13, 3.01.C | This requirement is included in the referenced section of the specifications. | Specifications: 01 66 13, 3.01.C |
| CONSTRUCTION CO Mitigation Appendix C-18, p. 18 of 28 | NDITIONS/MITIGATION: Sustainable Design (Mitigation Appendix C-18 of the Resolution) Applicant shall, where practical, design SDS facilities to be sustainable or "green". | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 3 provided below. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 3 provided below. |
| Mitigation Appendix C-18, Project Detail, Item 1, p. 18 of 28 | Make an effort to balance cut and fill for site grading and backfill to reduce imported or exported material. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | Not applicable to this work package. | None Applicable | For this work package, the cut and fill are balanced. | None Applicable |
| Mitigation Appendix C-18, Project Detail, Item 2, p. 18 of 28 | Use site and building design to promote energy and resource conservation. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | Not applicable to this work package. | None Applicable | During design, Colorado Springs Utilities, on behalf of the SDS Participants, made a concerted effort to minimize the footprint of this work package. | None Applicable |
| Mitigation Appendix C-18, Project Detail, Item 3, p. 18 of 28 | Motors and electrical equipment will be high-efficiency rated. Efficiencies will be determined by testing as set forth in ANSI/IEEE 112 Standard Test Procedures for Polyphase Induction Motors and Generator, Method B or Method F. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | Not applicable to this work package. | None Applicable | Not applicable to this work package. | None Applicable |
| | NDITIONS/MITIGATION: Sustainable Construction Practices (Mitigation Appendix C-19 of the Resolution) Applicant shall, where practicable, use sustainable construction practices. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 4 provided below. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 4 provided below. |
| Mitigation Appendix C-19, Project Detail, Item 1, p. 19 of 28 | Create opportunities for sustainable construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is incorporated into this work package through Items 2, 3, and 4, below. | See construction document references for Project Detail, Items 2 through 4 provided below. | This requirement is incorporated into this work package through Items 2, 3, and 4, below. | See construction document references for Project Detail, Items 2 through 4 provided below. |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S3 Pipeline | | WORK PACKAGE: Juniper Pump Statio | n |
|---|--|---|---|--|---|--|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| Mitigation Appendix C-16, Project Detail, Item 2, p. 17 of 28 | If List A species are found, provide to the State Weed Coordinator mapping data pertinent to each population including: a. Species name b. Population location(s) including distribution and abundance c. Estimated infested acreage | Colorado Springs Utilities is contracting with specialty firms to conduct these surveys. If List A species are found, Colorado Springs Utilities will provide the State Weed Coordinator mapping data for each population that includes: species name, population location(s) including distribution and abundance, and the estimated infested acreage. | Colorado Springs Utilities is contracting with specialty firms to conduct these surveys. If List A species are found, Colorado Springs Utilities will provide the State Weed Coordinator mapping data for each population that includes: species name, population location(s) including distribution, and abundance and the estimated infested acreage. | None Applicable | Colorado Springs Utilities is contracting with specialty firms to conduct these surveys. If List A species are found, Colorado Springs Utilities will provide the State Weed Coordinator mapping data for each population which includes: species name, population location(s) including distribution and abundance and the estimated infested acreage. | |
| Mitigation Appendix C-16, Project Detail, Item 3, p. 17 of 28 | Implement an eradication program within the project limits. Eradicate existing Class A and B noxious weed populations. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 17, 3.01.B | Programmatic Requirement with portions addressed in the referenced section of the specifications. | Specifications: 01 57 17, 2.01 |
| Mitigation Appendix C-16, Project Detail, Item 4, p. 17 of 28 | Adopt the following methods to prevent the spread of noxious weeds during construction. a. Major equipment (track equipment, rubber tire loaders, and backhoes) will be cleaned by high pressure air or water spray before being delivered to the project site. b. Use weed free seed, mulch, and borrow material. c. Use 100-percent certified weed free seed and mulch. Locally or regionally available seed and mulch will be used when practicable. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 17, 3.01.A | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 17, 3.01 01 57 22, 2.04 |
| Mitigation Appendix C-16, Project Detail, Item 5, p. 18 of 28 | Disturbed areas will be re-seeded as soon as practicable after the disturbance ends. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement will be performed under a separate revegetation contract. | None Applicable | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 22, 3.03 C |
| Mitigation Appendix C-17, p. 18 of 28 | INDITIONS/MITIGATION: Hazardous Waste Management (Mitigation Appendix C-17 of the Resolution) Applicant shall ensure that hazardous wastes are appropriately managed. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 and 2 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references fo Project Detail, Items 1 and 2 provided below |
| Mitigation Appendix C-17, Project Detail, Item 1, p. 18 of 28 | Follow regulations to the handling, storage, transportation, and disposal of hazardous materials as set forth in the Code of Federal Regulation (CFR) 1910.120, DOT, EPA and NRC regulations, as applicable. The type and quantity of these materials will be small quantities (paints, solvents, fuels, etc.). | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 19, 1.01.E 01 66 13, 3.01.A | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 19, 1.01 G |
| Mitigation Appendix C-17, Project Detail, Item 2, p. 18 of 28 | Development and implement Health, Safety and Environmental plans including hazardous material management in compliance with Federal, State and Local regulations prior to mobilizing on-site for Project construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 66 13, 3.01.C | This requirement is included in the referenced section of the specifications. | Specifications: 01 35 29, 1.02 A |
| CONSTRUCTION CO Mitigation Appendix C-18, p. 18 of 28 | NDITIONS/MITIGATION: Sustainable Design (Mitigation Appendix C-18 of the Resolution) Applicant shall, where practical, design SDS facilities to be sustainable or "green". | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 3 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references fo Project Detail, Items 1 through 3 provided below |
| Mitigation Appendix C-18, Project Detail, Item 1, p. 18 of 28 | Make an effort to balance cut and fill for site grading and backfill to reduce imported or exported material. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | Not applicable to this work package. | None Applicable | This has been incorporated into the design as possible. See referenced drawings. | Drawings: C3-C5/Sheets 31-33 |
| Mitigation Appendix C-18, Project Detail, Item 2, p. 18 of 28 | Use site and building design to promote energy and resource conservation. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | Not applicable to this work package. | None Applicable | To the extent possible, energy and resource conservation has been incorporated in the design. | None Applicable |
| Mitigation Appendix C-18, Project Detail, Item 3, p. 18 of 28 | Motors and electrical equipment will be high-efficiency rated. Efficiencies will be determined by testing as set forth in ANSI/IEEE 112 Standard Test Procedures for Polyphase Induction Motors and Generator, Method B or Method F. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | Not applicable to this work package. | None Applicable | This has been incorporated into the design as possible. | Specifications: 01 33 29, 2.02A |
| CONSTRUCTION CC Mitigation Appendix C-19, p. 18 of 28 | NDITIONS/MITIGATION: Sustainable Construction Practices (Mitigation Appendix C-19 of the Resolution) Applicant shall, where practicable, use sustainable construction practices. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 4 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references fo Project Detail, Items 1 through 4 provided below |
| Mitigation Appendix C-19, Project Detail, Item 1, p. 19 of 28 | Create opportunities for sustainable construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is incorporated into this work package through Items 2, 3, and 4, below. | See construction document references for Project Detail, Items 2 through 4 provided below. | This requirement is incorporated into this work package. | See references for the following three items. |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE 1A: PUEBLO DAM CONNEC | | WORK PACKAGE 1B: PUEBLO DAM CONNEC | |
|---|---|--|---|--|---|---|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| Mitigation Appendix C-19, Project Detail, Item 2, p. 19 of 28 | Prepare a materials handling plan including recycling and reuse. This plan shall identify materials expected to be encountered during demolition, site clearing, field office operations, equipment maintenance, etc. In this plan, the Applicant shall define how these materials will be handled to maximize recycling and reuse opportunities and to minimize permanent disposal of such items including used motor oil, waste paper, removed asphalt, removed concrete, used tires, etc. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.15 A | This requirement is included in the referenced specification. | Specifications: 01 33 29 |
| Mitigation Appendix C-19, Project Detail, Item 3, p. 19 of 28 | Use minimum 10-percent bio diesel in construction equipment. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.15 B | This requirement is included in the referenced specification. | Specifications: 01 33 29 |
| Mitigation Appendix C-19, Project Detail, Item 4, p. 19 of 28 | Purchase local goods and services to the maximum extent possible consistent with sound procurement practices and local availability. Such purchases may include bulk commodities where longer shipping distances are not economical, such as fuel, lubricants, oils, sand and gravel, masonry, and concrete. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.15 C | This requirement is included in the referenced specification. | Specifications: 01 33 29 |
| | NDITIONS/MITIGATION: Surface Water and Groundwater Flows (Mitigation Appendix C-20 of the Resolution) | | | | | |
| Mitigation Appendix C-20, p. 19 of 28 | Applicant shall restore ground and surface water supplies to pre-construction conditions. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 and 2 provided below. | | See construction document references for Project Detail, Items 1 and 2 provided below |
| Mitigation Appendix C-20, Project Detail, Item 1, p. 19 of 28 | Restore disturbed surfaces to pre-construction contours, as defined by the aerial survey and mapping. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.11 A | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.03 A |
| Mitigation Appendix C-20, Project Detail, Item 2, p. 19 of 28 | Perform pre-construction hydrologic investigations on properties that have active springs along the pipeline route. Design and construct the pipeline to prevent injury to springs. a. Use "flowable fill" for bedding and pipe zone material. b. Use native material that was removed from the trench in the trench zone above the pipe. c. Use trench plugs in areas where groundwater is encountered to prevent flow along the trench line. NDITIONS/MITIGATION: Protection of Livestock (Mitigation Appendix C-21 of the Resolution) | mitigation appendix will be addressed in each work package's | This condition is not applicable to PDC. There is a small amount of pipe that is being constructed as part of PDC. The pipeline construction is not occurring in an area with active springs. | | This condition is not applicable to PDC. There is a small amount of pipe that is being constructed as part of PDC. The pipeline construction is not occurring in an area with active springs. | |
| Mitigation Appendix C-21, p. 19 of 28 | Applicant shall protect livestock on lands crossed by the project during construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 3 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 3 provided below |
| Mitigation Appendix C-21, Project Detail, Item 1, p. 19 of 28 | Work jointly with landowners and livestock owners to determine grazing areas, watering points and livestock pathways to food and water. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 A | This requirement is not applicable to this work package but the Contracto is required to monitor this on the Environmental Field Log. | r Specifications: 01 57 19, Supplement 2 (Appendix B) |
| Mitigation Appendix C-21, Project Detail, Item 2, p. 20 of 28 | Provide access for livestock through farm areas, do not cut off ready access points of farmlands in which livestock are pastured, provide alternate accessible water sources, maintain existing fences required to restrain livestock, and keep gates closed and secure. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 A | This requirement is not applicable to this work package but the Contracto is required to monitor this on the Environmental Field Log. | r Specifications: 01 57 19, Supplement 2 (Appendix B) |
| Mitigation Appendix C-21, Project Detail, Item 3, p. 20 of 28 | Temporarily relocate livestock away from construction activities if requested by livestock owner. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.04 A | This requirement is not applicable to this work package but the Contracto is required to monitor this on the Environmental Field Log. | r Specifications: 01 57 19, Supplement 2 (Appendix B) |
| CONSTRUCTION CC Mitigation Appendix C-22, p. 20 of 28 | INDITIONS/INITIGATION: Noise Control (Mitigation Appendix C-22 of the Resolution) Applicant shall minimize noise impacts to adjacent property owners. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 through 5 provided below |
| Mitigation Appendix C-22, Project Detail, Item 1, p. 20 of 28 | Comply with OSHA, State of Colorado, and local noise control standards, requirements, and regulations. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.05 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 1.03 A.4 |
| Mitigation Appendix C-22, Project Detail, Item 2, p. 20 of 28 | Measure baseline noise conditions prior to construction work commencing. The baseline will be the average noise reading over three 24-hour periods at each receptor lot-line location or at 1-mile intervals, whichever is greater. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. These were conducted from May 3 to May 6, 2011. | Specifications: 01 50 00, 3.05 B | This requirement is included in the referenced section of the specifications. These were conducted from July 17 to July 19, 2013. | Specifications: 01 57 19, 3.11 D.3 |
| Mitigation Appendix C-22, Project Detail, Item 3, p. 20 of 28 | Periodically monitor generated sound levels and record decibel levels. Should noise exceed appropriate standards, the operation wil be ceased and noise mitigation measures will be implemented. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.05 B | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 3.11 D.4 |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S1 Pipeline | 0 | WORK PACKAGE: S2 Pipeline | Ormation it |
|--|--|--|--|--|--|--|
| 041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document Reference |
| Mitigation Appendix C-19, Project Detail, tem 2, p. 19 of 28 | Prepare a materials handling plan including recycling and reuse. This plan shall identify materials expected to be encountered during demolition, site clearing, field office operations, equipment maintenance, etc. In this plan, the Applicant shall define how these materials will be handled to maximize recycling and reuse opportunities and to minimize permanent disposal of such items including used motor oil, waste paper, removed asphalt, removed concrete, used tires, etc. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 33 29, 1.01.A | This requirement is included in the referenced section of the specifications. | Specifications: 01 33 29, 1.01.A |
| Mitigation Appendix C-19, Project Detail, tem 3, p. 19 of 28 | Use minimum 10-percent bio diesel in construction equipment. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 33 29, 2.01.A | This requirement is included in the referenced section of the specifications. | Specifications: 01 33 29, 2.01.A |
| Mitigation Appendix C-19, Project Detail, tem 4, p. 19 of 28 | Purchase local goods and services to the maximum extent possible consistent with sound procurement practices and local availability. Such purchases may include bulk commodities where longer shipping distances are not economical, such as fuel, lubricants, oils, sand and gravel, masonry, and concrete. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 33 29, 1.01.B | This requirement is included in the referenced section of the specifications. | Specifications: 01 33 29, 1.01.B |
| | NDITIONS/MITIGATION: Surface Water and Groundwater Flows (Mitigation Appendix C-20 of the Resolution) | | | | | |
| Mitigation Appendix C-20, p. 19 of 28 | Applicant shall restore ground and surface water supplies to pre-construction conditions. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 and 2 provided below. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 and 2 provided below. |
| Mitigation Appendix C-20, Project Detail, tem 1, p. 19 of 28 | Restore disturbed surfaces to pre-construction contours, as defined by the aerial survey and mapping. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19, 3.03.A 31 23 23.15, 3.01.E | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19, 3.03.A 31 23 23.15, 3.01.E |
| Mitigation Appendix C-20, Project Detail, tem 2, p. 19 of 28 | Perform pre-construction hydrologic investigations on properties that have active springs along the pipeline route. Design and construct the pipeline to prevent injury to springs. a. Use "flowable fill" for bedding and pipe zone material. b. Use native material that was removed from the trench in the trench zone above the pipe. c. Use trench plugs in areas where groundwater is encountered to prevent flow along the trench line. NDITIONS/MITIGATION: Protection of Livestock (Mitigation Appendix C-21 of the Resolution) | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | There are no known active springs along the pipeline route. The requirements to use "flowable fill," native material and trench plugs are included in the referenced sections of the specifications. | Specifications: 31 23 23.15, 3.06.C 31 23 23.15, 3.17 | There are no known active springs along the pipeline route. The requirements to use "flowable fill," native material and trench plugs are included in the referenced sections of the specifications. | Specifications: 31 23 23.15, 3.06.C 31 23 23.15, 3.17 |
| Vitigation Appendix C-21, p. 19 of 28 | Applicant shall protect livestock on lands crossed by the project during construction. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 3 provided below. | See the responses provided to the specific items below. | See construction document references fo Project Detail, Items 1 through 3 provided below. |
| Mitigation Appendix C-21, Project Detail, tem 1, p. 19 of 28 | Work jointly with landowners and livestock owners to determine grazing areas, watering points and livestock pathways to food and water. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.V | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.V |
| Mitigation Appendix C-21, Project Detail, tem 2, p. 20 of 28 | Provide access for livestock through farm areas, do not cut off ready access points of farmlands in which livestock are pastured, provide alternate accessible water sources, maintain existing fences required to restrain livestock, and keep gates closed and secure. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.U | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.U |
| Mitigation Appendix C-21, Project Detail, tem 3, p. 20 of 28 | Temporarily relocate livestock away from construction activities if requested by livestock owner. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.W | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.W |
| CONSTRUCTION CO Mitigation Appendix C-22, p. 20 of 28 | INDITIONS/MITIGATION: Noise Control (Mitigation Appendix C-22 of the Resolution) Applicant shall minimize noise impacts to adjacent property owners. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 through 5 provided below. |
| Mitigation Appendix C-22, Project Detail, tem 1, p. 20 of 28 | Comply with OSHA, State of Colorado, and local noise control standards, requirements, and regulations. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 19, 1.03.A.4 01 57 19, 3.11 | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 19, 1.03.A.4 01 57 19, 3.11 |
| Mitigation Appendix C-22, Project Detail, tem 2, p. 20 of 28 | Measure baseline noise conditions prior to construction work commencing. The baseline will be the average noise reading over three 24-hour periods at each receptor lot-line location or at 1-mile intervals, whichever is greater. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 3.11.D.3 | This requirement is included in the referenced section of the specifications. These were conducted from September 7 to November 24, 2011. | Specifications: 01 57 19, 3.11.D.3 |
| Mitigation Appendix C-22, Project Detail, tem 3, p. 20 of 28 | Periodically monitor generated sound levels and record decibel levels. Should noise exceed appropriate standards, the operation wil be ceased and noise mitigation measures will be implemented. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 3.11.D.4 | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 3.11.D.4 |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S3 Pipeline | | WORK PACKAGE: Juniper Pump Statio | |
|---|--|--|--|---|--|--|
| 041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| Mitigation Appendix C-19, Project Detail, tem 2, p. 19 of 28 | Prepare a materials handling plan including recycling and reuse. This plan shall identify materials expected to be encountered during demolition, site clearing, field office operations, equipment maintenance, etc. In this plan, the Applicant shall define how these materials will be handled to maximize recycling and reuse opportunities and to minimize permanent disposal of such items including used motor oil, waste paper, removed asphalt, removed concrete, used tires, etc. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 33 29, 1.01.A | This requirement is included in the referenced section of the specifications. | Specifications: 01 33 29, 1.01.A |
| Mitigation Appendix C-19, Project Detail, Item 3, p. 19 of 28 | Use minimum 10-percent bio diesel in construction equipment. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 33 29, 2.01.A | This requirement is included in the referenced section of the specifications. | Specifications: 01 33 29, 2.01.A |
| Mitigation Appendix C-19, Project Detail, Item 4, p. 19 of 28 | Purchase local goods and services to the maximum extent possible consistent with sound procurement practices and local availability. Such purchases may include bulk commodities where longer shipping distances are not economical, such as fuel, lubricants, oils, sand and gravel, masonry, and concrete. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 33 29, 1.01.B | This requirement is included in the referenced section of the specifications. | Specifications: 01 33 29, 1.01.B |
| | NDITIONS/MITIGATION: Surface Water and Groundwater Flows (Mitigation Appendix C-20 of the Resolution) | | | | | |
| Mitigation Appendix C-20, p. 19 of 28 | Applicant shall restore ground and surface water supplies to pre-construction conditions. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | See the responses provided to the specific items below. | See construction document references for Project Detail, Items 1 and 2 provided below. | See the responses provided to the specific items that follow immediately below. | See construction document references for Project Detail, Items 1 and 2 provided below |
| Mitigation Appendix C-20, Project Detail, Item 1, p. 19 of 28 | Restore disturbed surfaces to pre-construction contours, as defined by the aerial survey and mapping. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 19, 3.03.A 31 23 23.15, 3.01.E | This requirement is included in the referenced sections of the specifications. Final contours for the pump station site shall be as shown on the drawings. | Specifications: 01 14 19, 3.02 and 3.03.A |
| Mitigation Appendix C-20, Project Detail, Item 2, p. 19 of 28 | Perform pre-construction hydrologic investigations on properties that have active springs along the pipeline route. Design and construct the pipeline to prevent injury to springs. a. Use "flowable fill" for bedding and pipe zone material. b. Use native material that was removed from the trench in the trench zone above the pipe. c. Use trench plugs in areas where groundwater is encountered to prevent flow along the trench line. NDTIONS/MITIGATION: Protection of Livestock (Mitigation Appendix C-21 of the Resolution) | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | There are no known active springs along the pipeline route. The requirements to use "flowable fill," native material and trench plugs are included in the referenced sections of the specifications. | Specifications: 31 23 23.15, 3.06.C 31 23 23.15, 3.17 | Not applicable to this work package. | None Applicable |
| Mitigation Appendix | Applicant shall protect livestock on lands crossed by the project during construction. | For the list of work packages provided in Section II, the conditions of this | See the responses provided to the specific items below | See construction | See the responses provided to the specific items that follow immediately | See construction |
| C-21, p. 19 of 28 | | mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | | document references for Project Detail, Items 1 through 3 provided below. | | document references for Project Detail, Items 1 through 3 provided below |
| Mitigation Appendix C-21, Project Detail, Item 1, p. 19 of 28 | Work jointly with landowners and livestock owners to determine grazing areas, watering points and livestock pathways to food and water. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. Cattle were relocated to pastures remote from the work site prior to NTP. | Specifications: 01 14 19, 3.02.V | Not applicable to this work package. | None Applicable |
| Mitigation Appendix C-21, Project Detail, Item 2, p. 20 of 28 | Provide access for livestock through farm areas, do not cut off ready access points of farmlands in which livestock are pastured, provide alternate accessible water sources, maintain existing fences required to restrain livestock, and keep gates closed and secure. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 19, 3.02.U | Not applicable to this work package. | None Applicable |
| Mitigation Appendix C-21, Project Detail, Item 3, p. 20 of 28 | Temporarily relocate livestock away from construction activities if requested by livestock owner. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. Cattle were relocated to pastures remote from the work site prior to NTP. | Specifications: 01 14 19, 3.02.U and V | Not applicable to this work package. | None Applicable |
| | NDITIONS/MITIGATION: Noise Control (Mitigation Appendix C-22 of the Resolution) Applicant shall minimize noise impacts to adjacent property owners. | For the list of work packages provided in Section II, the conditions of this | See the responses provided to the specific items below. | See construction | See the responses provided to the specific items that follow immediately | See construction |
| C-22, p. 20 of 28 | | mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | | document references for Project Detail, Items 1 through 5 provided below. | | document references for Project Detail, Items 1 through 5 provided below |
| Mitigation Appendix C-22, Project Detail, Item 1, p. 20 of 28 | Comply with OSHA, State of Colorado, and local noise control standards, requirements, and regulations. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 19, 1.03.A.4 01 57 19, 3.11 | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 19, 1.10.D.5 |
| Mitigation Appendix C-22, Project Detail, Item 2, p. 20 of 28 | Measure baseline noise conditions prior to construction work commencing. The baseline will be the average noise reading over three 24-hour periods at each receptor lot-line location or at 1-mile intervals, whichever is greater. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | specifications. These were conducted from November 4 to December 1, | Specifications: 01 57 19, 3.11.D.3 | This requirement is included in the referenced section of the specifications. These were conducted from June 26 to June 28, 2013. | Specifications: 01 57 19, 3.09 B |
| Mitigation Appendix C-22, Project Detail, Item 3, p. 20 of 28 | Periodically monitor generated sound levels and record decibel levels. Should noise exceed appropriate standards, the operation wil be ceased and noise mitigation measures will be implemented. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 3.11.D.4 | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 3.09 C |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE 1A: PUEBLO DAM CONNE | CTION | |
|---|--|--|---|-------------------------------------|-------------------------------|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | 5 |
| Mitigation Appendix C-22, Project Detail, Item 4, p. 20 of 28 | Develop a noise control plan to mitigate construction noise and to comply with appropriate standards. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.05 B | This reasonable specific |
| Mitigation Appendix C-22, Project Detail, Item 5, p. 20 of 28 | Any excessively high decibel level work, such as blasting or pile driving will be performed between the limited hours of 9:00 am and 5:00 pm to minimize disruptions. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 50 00, 3.05 B | This reasonable specific |
| SOCIO-ECONOMIC/C Mitigation Appendix SE-1, p. 20 of 28 | CONTRACTING PRACTICES: Securing Land Through Easements, Fee Purchase, or Condemnation (Mitigation Appendix SE Applicant shall secure land necessary for construction of the project in a fair and equitable manner. | -1 of the Resolution) See the responses provided to the specific items below. | See the responses provided to the specific items below. | None Applicable | See the below. |
| Mitigation Appendix SE-1, Project Detail, Item 1, p. 20 of 28 | Treat private property owners fairly and commit to using the power of eminent domain only as a last resort. | Colorado Springs Utilities, on behalf of the SDS Participants, has treated property owners fairly during the land acquisition process and is only using the power of eminent domain as a last resort. In Pueblo County, Colorado Springs Utilities has acquired possession of, or closed, all required easements for pipeline construction in Pueblo County. The land acquisition procedure for SDS has complied and will comply with the City of Colorado Springs Procedure Manual for the Acquisition and Disposition of Real Property Interests. | | None Applicable | This co |
| Mitigation Appendix SE-1, Project Detail, Item 2, p. 20 of 28 | Offer to compensate landowners to have their own appraisal done if they disagree with the applicant's appraisal. | Colorado Springs Utilities, on behalf of the SDS Participants, has offered to compensate landowners to have their own appraisal done if they disagree with Colorado Springs Utilities' appraisal. | This condition is not applicable to this work package. | None Applicable | This co |
| Mitigation Appendix SE-1, Project Detail, Item 3, p. 20 of 28 | Reimburse landowners for relocation costs, title work, and closing costs. No landowner should have out-of-pocket expenses from the project for these activities. | Colorado Springs Utilities, on behalf of the SDS Participants, will reimburse landowners for out of pocket costs such as relocation costs, title work and closing costs. | This condition is not applicable to this work package. | None Applicable | This co |
| Mitigation Appendix SE-1, Project Detail, Item 4, p. 21 of 28 | Provide proof to Pueblo County that they have secured the necessary rights to construct the project prior to starting construction at any given location. | With the submittal of the work package-specific PEPs, Colorado Springs Utilities, on behalf of the SDS Participants, has demonstrated the necessary property interests have been acquired prior to starting construction. | Colorado Springs Utilities has provided Pueblo County copies of the Special Use Permit and the MOA with the State of Colorado. | None Applicable | Colorad Federal receive |
| | CONTRACTING PRACTICES: Payment in Lieu of Property Taxes (Mitigation Appendix SE-2 of the Resolution) Applicant shall reimburse Pueblo County for property taxes lost due to acquisition of land in fee. | See the responses provided for 1041 Permit Condition 17; Payments In- Lieu of Property Tax. | See the responses provided for 1041 Permit Condition 17; Payments In- Lieu of Property Tax. | None Applicable | See the Lieu of |
| Mitigation Appendix SE-2, Project Detail, Item 1, p. 21 of 28 | Preferentially acquire easements and minimize to extent practicable, the number of private properties acquired in fee to support construction and operation of SDS. | | | | |
| Mitigation Appendix SE-2, Project Detail, Item 2, p. 21 of 28 | For those private properties purchased and owned in fee, make an annual payment in lieu of taxes equal to the value of the taxes assessed by the Pueblo County Assessor. | | | | |
| Mitigation Appendix SE-2, Project Detail, Item 3, p. 21 of 28 | Payment shall be made to Pueblo County treasury on or before April 30 of each calendar year. | | | | |
| Mitigation Appendix SE-2, Project Detail, Item 4, p. 21 of 28 | Upon successful closing of private property purchase. | | | | |
| Mitigation Appendix SE-2, Project Detail, Item 5, p. 21 of 28 | This mitigation is ongoing until private properties purchased are sold or conveyed to another private owner. | | | | |
| | CTICES: (Mitigation Appendices O-1, O-2, and O-3 of the Resolution) | | | 1 | |
| Mitigation Appendix O 1, Release Rate Limit, p. 21 of 28 | Applicant shall limit the maximum release rate from the Williams Creek Reservoir to 300 cubic feet per second. | Colorado Springs Utilities, on behalf of the SDS Participants, intends to operate SDS in accordance with the Operational Conditions described in the 1041 Permit. | Programmatic Requirement | None Applicable | Program |
| | Applicant shall limit the release rate of drains from the pipeline to a drainageway to the equivalent of less than a 2-year storm event in that drainageway, except in the case of emergency. | | | | |
| Mitigation Appendix O 3, Pipeline Capacity, p. 21 of 28 | Applicant shall limit the rate of water pumped by the Juniper Pump Station to 78 mgd. | | | | |

| WORK PACKAGE 1B: PUEBLO DAM CONNEC | TION |
|---|---------------------------------------|
| Documentation of Compliance | Construction Document References |
| requirement is included in the referenced section of the offications. | Specifications: 01 57 19, 3.11 D |
| requirement is included in the referenced section of the iffications. | Specifications: 01 57 19, 3.11 D.5 |
| the responses provided to the specific items that follow immediately | None Applicable |
| w. condition is not applicable to PDC. | None Applicable |
| condition is not applicable to PDC. | None Applicable |
| condition is not applicable to PDC. | None Applicable |
| orado Springs Utilities submitted a 299 application for Facilities on eral Lands to initiate the permitting process with Reclamation and eived a Special Use Permit from Reclamation. | None Applicable |
| the responses provided for 1041 Permit Condition 17; Payments In- of Property Tax. | None Applicable |
| grammatic Requirement | None Applicable |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S1 Pipeline | | |
|---|---|--|---|---|---|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | 5 |
| Mitigation Appendix C-22, Project Detail, Item 4, p. 20 of 28 | Develop a noise control plan to mitigate construction noise and to comply with appropriate standards. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 19, 1.03.A.4 01 57 19, 3.11.D | This re specific |
| C-22, Project Detail, Item 5, p. 20 of 28 | Any excessively high decibel level work, such as blasting or pile driving will be performed between the limited hours of 9:00 am and 5:00 pm to minimize disruptions. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 3.11.D.5 | This re specific |
| | CONTRACTING PRACTICES: Securing Land Through Easements, Fee Purchase, or Condemnation (Mitigation Appendix SE- Applicant shall secure land necessary for construction of the project in a fair and equitable manner. | | See the responses provided to the specific items below. | None Applicable | See th |
| Mitigation Appendix SE-1, p. 20 of 28 | Applicant shall secure land necessary for construction of the project in a fair and equitable manner. | See the responses provided to the specific items below. | See the responses provided to the specific items below. | None Applicable | See the |
| Mitigation Appendix SE-1, Project Detail, Item 1, p. 20 of 28 | Treat private property owners fairly and commit to using the power of eminent domain only as a last resort. | | property owners fairly during the land acquisition process and is only using the power of eminent domain as a last resort. In Pueblo County, Colorado Springs Utilities has acquired possession of, or closed, all required easements for pipeline construction in Pueblo County. The land acquisition procedure for SDS has complied and will comply with the City | | Colorad propert using th Colorad require acquisi of Colo of Real |
| Mitigation Appendix SE-1, Project Detail, Item 2, p. 20 of 28 | Offer to compensate landowners to have their own appraisal done if they disagree with the applicant's appraisal. | Colorado Springs Utilities, on behalf of the SDS Participants, has offered to compensate landowners to have their own appraisal done if they disagree with Colorado Springs Utilities' appraisal. | | | |
| Mitigation Appendix SE-1, Project Detail, Item 3, p. 20 of 28 | Reimburse landowners for relocation costs, title work, and closing costs. No landowner should have out-of-pocket expenses from the project for these activities. | Colorado Springs Utilities, on behalf of the SDS Participants, will reimburse landowners for out of pocket costs such as relocation costs, title work and closing costs. | | | |
| Mitigation Appendix SE-1, Project Detail, Item 4, p. 21 of 28 | Provide proof to Pueblo County that they have secured the necessary rights to construct the project prior to starting construction at any given location. | With the submittal of the work package-specific PEPs, Colorado Springs Utilities, on behalf of the SDS Participants, has demonstrated the necessary property interests have been acquired prior to starting construction. | | | |
| | CONTRACTING PRACTICES: Payment in Lieu of Property Taxes (Mitigation Appendix SE-2 of the Resolution) | | | | |
| Mitigation Appendix SE-2, p. 21 of 28 | Applicant shall reimburse Pueblo County for property taxes lost due to acquisition of land in fee. | See the responses provided for 1041 Permit Condition 17; Payments In- Lieu of Property Tax. | See the responses provided for 1041 Permit Condition 17; Payments In- Lieu of Property Tax. | None Applicable | See the Lieu of |
| Mitigation Appendix SE-2, Project Detail, Item 1, p. 21 of 28 | Preferentially acquire easements and minimize to extent practicable, the number of private properties acquired in fee to support construction and operation of SDS. | | | | 2.00 01 |
| Mitigation Appendix SE-2, Project Detail, Item 2, p. 21 of 28 | For those private properties purchased and owned in fee, make an annual payment in lieu of taxes equal to the value of the taxes assessed by the Pueblo County Assessor. | | | | |
| Mitigation Appendix SE-2, Project Detail, Item 3, p. 21 of 28 | Payment shall be made to Pueblo County treasury on or before April 30 of each calendar year. | | | | |
| Mitigation Appendix SE-2, Project Detail, Item 4, p. 21 of 28 | Upon successful closing of private property purchase. | | | | |
| Mitigation Appendix SE-2, Project Detail, Item 5, p. 21 of 28 | This mitigation is ongoing until private properties purchased are sold or conveyed to another private owner. | | | | |
| | CTICES: (Mitigation Appendices O-1, O-2, and O-3 of the Resolution) | | | | |
| 1, Release Rate Limit, p. 21 of 28 | Applicant shall limit the maximum release rate from the Williams Creek Reservoir to 300 cubic feet per second. | Colorado Springs Utilities, on behalf of the SDS Participants, intends to operate SDS in accordance with the Operational Conditions described in the 1041 Permit. | Programmatic Requirement | None Applicable | Progra |
| | Applicant shall limit the release rate of drains from the pipeline to a drainageway to the equivalent of less than a 2-year storm event in that drainageway, except in the case of emergency. | | | | |
| Mitigation Appendix O- 3, Pipeline Capacity, p. 21 of 28 | Applicant shall limit the rate of water pumped by the Juniper Pump Station to 78 mgd. | | | | |

| WORK PACKAGE: S2 Pipeline | | | |
|---|---|--|--|
| Documentation of Compliance | Construction Document References | | |
| s requirement is included in the referenced sections of the cifications. | Specifications: 01 57 19, 1.03.A.4 01 57 19, 3.11.D | | |
| s requirement is included in the referenced section of the cifications. | Specifications: 01 57 19, 3.11.D.5 | | |
| the responses provided to the specific items below. | None Applicable | | |
| orado Springs Utilities, on behalf of the SDS Participants, has treated berty owners fairly during the land acquisition process and is only ing the power of eminent domain as a last resort. In Pueblo County, orado Springs Utilities has acquired possession of, or closed, all uired easements for pipeline construction in Pueblo County. The land uisition procedure for SDS has complied and will comply with the City colorado Springs Procedure Manual for the Acquisition and Disposition leal Property Interests. | None Applicable | | |
| | | | |
| the responses provided for 1041 Permit Condition 17; Payments In- | None Applicable | | |
| grammatic Requirement | None Applicable | | |
| granmater i tequilentent | none Applicable | | |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S3 Pipeline | | | |
|---|--|--|---|---|---------------------|--|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | | |
| Mitigation Appendix C-22, Project Detail, Item 4, p. 20 of 28 | Develop a noise control plan to mitigate construction noise and to comply with appropriate standards. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 57 19, 1.03.A.4 01 57 19, 3.11.D | This re specifi | |
| C-22, Project Detail, Item 5, p. 20 of 28 | Any excessively high decibel level work, such as blasting or pile driving will be performed between the limited hours of 9:00 am and 5:00 pm to minimize disruptions. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 19, 3.11.D.5 | This re specific | |
| | CONTRACTING PRACTICES: Securing Land Through Easements, Fee Purchase, or Condemnation (Mitigation Appendix SE Applicant shall secure land necessary for construction of the project in a fair and equitable manner. | •1 of the Resolution) See the responses provided to the specific items below. | See the responses provided to the specific items below. | None Applicable | See th | |
| SE-1, p. 20 of 28 | Applicant shall secure land necessary for construction of the project in a rail and equitable manner. | See the responses provided to the specific items below. | See the responses provided to the specific items below. | None Applicable | below. | |
| Mitigation Appendix SE-1, Project Detail, Item 1, p. 20 of 28 | Treat private property owners fairly and commit to using the power of eminent domain only as a last resort. | Colorado Springs Utilities, on behalf of the SDS Participants, has treated property owners fairly during the land acquisition process and is only using the power of eminent domain as a last resort. In Pueblo County, Colorado Springs Utilities has acquired possession of, or closed, all required easements for pipeline construction in Pueblo County. The land acquisition procedure for SDS has complied and will comply with the City of Colorado Springs Procedure Manual for the Acquisition and Disposition of Real Property Interests. | property owners fairly during the land acquisition process and is only using the power of eminent domain as a last resort. In Pueblo County, Colorado Springs Utilities has acquired possession of, or closed, all required easements for pipeline construction in Pueblo County. The land acquisition procedure for SDS has complied and will comply with the City | | Progra | |
| Mitigation Appendix SE-1, Project Detail, Item 2, p. 20 of 28 | Offer to compensate landowners to have their own appraisal done if they disagree with the applicant's appraisal. | Colorado Springs Utilities, on behalf of the SDS Participants, has offered to compensate landowners to have their own appraisal done if they disagree with Colorado Springs Utilities' appraisal. | | | | |
| Mitigation Appendix SE-1, Project Detail, Item 3, p. 20 of 28 | Reimburse landowners for relocation costs, title work, and closing costs. No landowner should have out-of-pocket expenses from the project for these activities. | Colorado Springs Utilities, on behalf of the SDS Participants, will reimburse landowners for out of pocket costs such as relocation costs, title work and closing costs. | | | | |
| | Provide proof to Pueblo County that they have secured the necessary rights to construct the project prior to starting construction at any given location. | With the submittal of the work package-specific PEPs, Colorado Springs Utilities, on behalf of the SDS Participants, has demonstrated the necessary property interests have been acquired prior to starting construction. | | | | |
| | CONTRACTING PRACTICES: Payment in Lieu of Property Taxes (Mitigation Appendix SE-2 of the Resolution) | | | | | |
| Mitigation Appendix SE-2, p. 21 of 28 | Applicant shall reimburse Pueblo County for property taxes lost due to acquisition of land in fee. | See the responses provided for 1041 Permit Condition 17; Payments In- Lieu of Property Tax. | See the responses provided for 1041 Permit Condition 17; Payments In- Lieu of Property Tax. | None Applicable | See th Lieu of | |
| Mitigation Appendix SE-2, Project Detail, Item 1, p. 21 of 28 | Preferentially acquire easements and minimize to extent practicable, the number of private properties acquired in fee to support construction and operation of SDS. | | Lieu of Property Tax. | | | |
| Mitigation Appendix SE-2, Project Detail, Item 2, p. 21 of 28 | For those private properties purchased and owned in fee, make an annual payment in lieu of taxes equal to the value of the taxes assessed by the Pueblo County Assessor. | | | | | |
| Mitigation Appendix SE-2, Project Detail, Item 3, p. 21 of 28 | Payment shall be made to Pueblo County treasury on or before April 30 of each calendar year. | | | | | |
| Mitigation Appendix SE-2, Project Detail, Item 4, p. 21 of 28 | Upon successful closing of private property purchase. | | | | | |
| Mitigation Appendix SE-2, Project Detail, Item 5, p. 21 of 28 | This mitigation is ongoing until private properties purchased are sold or conveyed to another private owner. | | | | | |
| | CTICES: (Mitigation Appendices 0-1, 0-2, and 0-3 of the Resolution) | | | | | |
| 1, Release Rate Limit, p. 21 of 28 | Applicant shall limit the maximum release rate from the Williams Creek Reservoir to 300 cubic feet per second. | operate SDS in accordance with the Operational Conditions described in the 1041 Permit. | Programmatic Requirement | None Applicable | Progra | |
| | Applicant shall limit the release rate of drains from the pipeline to a drainageway to the equivalent of less than a 2-year storm event in that drainageway, except in the case of emergency. | | | | | |
| Mitigation Appendix O 3, Pipeline Capacity, p. 21 of 28 | Applicant shall limit the rate of water pumped by the Juniper Pump Station to 78 mgd. | | | | | |

| WORK PACKAGE: Juniper Pump Station | | | |
|--|-------------------------------------|--|--|
| Documentation of Compliance | Construction Document References | | |
| requirement is included in the referenced sections of the cifications. | Specifications: 01 57 19, 3.09 D | | |
| requirement is included in the referenced section of the cifications. | Specifications: 01 57 19, 309 G | | |
| the responses provided to the specific items that follow immediately | None Applicable | | |
| w. grammatic requirement | None Applicable | | |
| the second s | Nama Angliashia | | |
| the responses provided for 1041 Permit condition 17. Payments In- of Property Tax. | None Applicable | | |
| grammatic Requirement | None Applicable | | |
| | | | |

| Mitigation Appendix A SNF-1, p. 22 of 28 Vitigation Appendix 1 SNF-1, Project Detail, C tem 1, p. 22 of 28 b c c d f f f g g | 1041 Condition CTICES: Compliance Monitoring and Reporting (Mitigation Appendix ENF-1 of the Resolution) Applicant shall monitor and report on compliance with the conditions of the 1041 permit. Submit a quarterly report during project construction in Pueblo County that will provide a summary of activities related to the Conditions of the permit. The report will summarize the activities occurring in the reporting period, and a forecast of activities planned in the upcoming period. Contents of the report will include (as applicable): a. Safety incident log. b. Citizen call log. b. Description of mitigation and restoration activities (i.e., quantity and location of repaired road surface, reseeding, etc.). b. List of non-compliance issues by contractors (sill releases, work hour infractions, fines and penalties). | Documentation of Compliance See the responses provided to the specific items below. Colorado Springs Utilities, on behalf of the SDS Participants, will submit quarterly reports summarizing activities related to the 1041 Permit Terms and Conditions during project construction. | | Construction Document References | |
|---|--|--|--|-------------------------------------|------------------|
| Mitigation Appendix A SNF-1, p. 22 of 28 Vitigation Appendix 1 SNF-1, Project Detail, C tem 1, p. 22 of 28 b c c d f f f g g | Applicant shall monitor and report on compliance with the conditions of the 1041 permit. . Submit a quarterly report during project construction in Pueblo County that will provide a summary of activities related to the Conditions of the permit. The report will summarize the activities occurring in the reporting period, and a forecast of activities planned in the upcoming period. Contents of the report will include (as applicable): b. Safety incident log. c. Citizen call log. Description of mitigation and restoration activities (i.e., quantity and location of repaired road surface, reseeding, etc.). | Colorado Springs Utilities, on behalf of the SDS Participants, will submit quarterly reports summarizing activities related to the 1041 Permit Terms | | None Applicable | |
| ENF-1, p. 22 of 28 Mitigation Appendix 1 ENF-1, Project Detail, C tem 1, p. 22 of 28 a b c d e f. g | . Submit a quarterly report during project construction in Pueblo County that will provide a summary of activities related to the Conditions of the permit. The report will summarize the activities occurring in the reporting period, and a forecast of activities planned in the upcoming period. Contents of the report will include (as applicable): a. Safety incident log. b. Citizen call log. b. Description of mitigation and restoration activities (i.e., quantity and location of repaired road surface, reseeding, etc.). | Colorado Springs Utilities, on behalf of the SDS Participants, will submit quarterly reports summarizing activities related to the 1041 Permit Terms | | None Applicable | 4 |
| Vitigation Appendix 1 ENF-1, Project Detail, C tem 1, p. 22 of 28 p c d f. f. g h h | Conditions of the permit. The report will summarize the activities occurring in the reporting period, and a forecast of activities Janned in the upcoming period. Contents of the report will include (as applicable): a. Safety incident log. b. Citizer call log. b. Description of mitigation and restoration activities (i.e., quantity and location of repaired road surface, reseeding, etc.). | quarterly reports summarizing activities related to the 1041 Permit Terms | Programmatic Requirement | 1 | See th below. |
| tem 1, p. 22 of 28 p a b c d e f. g h | slanned in the upcoming period. Contents of the report will include (as applicable): b. Safety incident log. b. Citizen call log. b. Description of mitigation and restoration activities (i.e., quantity and location of repaired road surface, reseeding, etc.). | | l | None Applicable | Colora |
| , a b c d e f. g h | a. Safety incident log. b. Citizen call log. b. Description of mitigation and restoration activities (i.e., quantity and location of repaired road surface, reseeding, etc.). | and Conditions during project construction. | 1 | | quarter |
| b c d f. g h | b. Citizen call log. b. Description of mitigation and restoration activities (i.e., quantity and location of repaired road surface, reseeding, etc.). | | | | and Co |
| c d e f. g h | b. Description of mitigation and restoration activities (i.e., quantity and location of repaired road surface, reseeding, etc.). | The 4th Quarter 2010 Quarterly Report was submitted to Pueblo County | | | |
| e f. g h | I list of non-compliance issues by contractors (all valances work beyn infractions, fince and populities) | in January 2011. The 1st Quarter 2011 Quarterly Report was submitted to | | | |
| f. g h | | Pueblo County in April 2011. The 2nd Quarter 2011 Quarterly Report was | | | |
| g h | Sustainable construction practices employed. Schedule and key milestones met and forecast. | submitted to Pueblo County in July 2011. The 3rd Quarter 2011 Quarterly Report was submitted to Pueblo County in October 2011. The 4th Quarter | | | |
| | J. Location and extent of excavations. | 2011 Quarterly Report was submitted to Pueblo County in January 2012. | | | |
| i. | n. Instances of work outside normal work hours, except maintenance activities. | The 1st Quarter 2012 Quarterly Report was submitted to Pueblo County | | | |
| | Status of site maintenance, security and access control to properties. | in April 2012. The 2nd Quarter 2012 Quarterly Report was submitted to | | | |
| | Location and extent of dewatering activities. Status of other required permits, including compliance with the programmatic agreement to protect cultural resources. | Pueblo County in July 2012. The 3rd Quarter 2012 Quarterly Report was submitted to Pueblo County in October 2012. The 4th Quarter 2012 | | | |
| | Dust monitoring summary. | Quarterly Report was submitted to Pueblo County in January 2013. The | | | |
| | n. Status of drainage and erosion control measures. | 1st Quarter 2013 Quarterly Report was submitted to Pueblo County in | | | |
| | n. Status of plant and wildlife protection requirements. | April 2013. The 2nd Quarter 2013 Quarterly Report was submitted to | | | |
| | b. Status of measures to protect surface and groundwater flows. b. Status of livestock protection measures. | Pueblo County in July 2013. The 3rd Quarter 2013 Quarterly Report was submitted to Pueblo County in October 2013. The 4th Quarter 2013 | | | |
| | . Status of Clear Spring Ranch project. | Quarterly Report was submitted to Pueblo County in January 2014. The | | | |
| | . Status of pump station architectural review. | 1st Quarter 2014 Quarterly Report was submitted to Pueblo County in | | | |
| | Status of land acquisition. Status of compliance with requirements concerning Pueblo County Roads. | April 2014. The 2nd Quarter 2014 Quarterly Report was submitted to Pueblo County in July 2014. | | | |
| | I. Status of dredging at the levees on Fountain Creek in Pueblo. | Pueblo County in July 2014. | | | |
| | v. Status of reclamation and bonding for disturbed areas. | | | | |
| | v. Status of the written MOU for construction and use of the North River Outlet Works. | | | | |
| | c. Acceptance of the design of structures at Lake Pueblo Dam by the BOR. r. Status of conservation strategies, local reuse, stormwater management, drainage regulations and enforcement. | | | | |
| | . Status of conservation strategies, local reuse, stornwater management, oralinage regulations and enforcement. | | | | |
| | a. Status of NEPA, ROD, contract negotiations with BOR and notice of NEPA-required mitigation and any project changes | | | | |
| | esulting from contract negotiations. | | | | |
| | b. Status of payments in lieu of property taxes. | | | | |
| | 2. Submit an annual report to Pueblo County that will provide a summary of activities related to the SDS Project and the Conditions of the Permit. These reports will be due annually on or before January 31, beginning the year following commencement of water | Colorado Springs Utilities, on behalf of the SDS Participants, will commence submitting annual reports documenting compliance with the | Programmatic Requirement | None Applicable | Progra |
| | leliveries through the SDS pipeline. The reports shall include a signed certification of compliance with the Permit. Contents of the | 1041 Permit Terms and Conditions the year following initial water | | | |
| | eport will include, but will not be necessarily limited to: | deliveries through the SDS pipeline. | | | |
| | a. Summary of storage, diversion, delivery of water in Pueblo County. | The 0010 Annual Depart uses submitted to Dueble County in January | | | |
| | b. Summary of Participants' return flows to Fountain Creek including storage and releases of such return flows (maximum daily lows, average annual and monthly flows and amounts). | The 2010 Annual Report was submitted to Pueblo County in January 2011. The 2011 Annual Report was submitted to Pueblo County in | | | |
| | . Summaries of exchanges by Participants between Pueblo Reservoir and the Fountain Creek confluence (monthly and annual | January 2012. The 2012 Annual Report was submitted to Pueblo County | | | |
| | ates of flow and quantities). | in January 2013. The 2013 Annual Report was submitted to Pueblo | | | |
| | I. Use of any new water rights to be delivered or stored through SDS (amount, time, source). b. Water quality monitoring. | County in January 2014. | | | |
| | . Geomorphology monitoring. | | | | |
| | J. Status of adaptive management plans on Fountain Creek. | | | | |
| | n. Status of payments into the Fountain Creek monetary mitigation fund. | | | | |
| | Status of expenditures for wastewater system improvements for Participants (and third party users in the Fountain Creek basin) ber Permit Conditions. | | | | |
| | Reports on the operation of the Pueblo Flow Management Program and the Low Flow Program (rates, and quantities, and times | | | | |
| o | of foregone exchanges, releases, and reception documentation). | | | | |
| | k. Status of lake level management cooperative efforts with other entities at Pueblo Reservoir. | | | | |
| | Status of conservation and local reuse. n. Payments to Pueblo County in lieu of property taxes. | | | | |
| | n. Copies of the annual reports on the SDS Project submitted to Reclamation. | | | | |
| | NDITIONS/MITIGATION (Mitigation Appendices CR-1 through CR-11 of the Resolution) | | | | |
| | Applicant shall make application for an Excavation Permit with the Pueblo County Public Works Department (Department) for each oad crossing and comply with all conditions of that permit | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's | This condition is not applicable to PDC as there will be no excavation of County Roads. | None Applicable | This co |
| Permit, p. 24 of 28 | | construction documents (plans, specifications, and contract). The work | County Roads. | | County |
| | | package-specific PEPs will include references to the applicable sections | | | |
| | | of the construction documents. | | | |
| Vitigation Appendix A | Applicant shall make application for an Access permit with the Department for each access point onto a County roadway and | For the list of work packages provided in Section II, the conditions of this | This commitment is not applicable to PDC per the following statement | None Applicable | This c |
| CR-2, Access Permit, c | comply with all conditions of that permit. | mitigation appendix will be addressed in each work package's | included in the minutes of the SDS Meeting with the Pueblo County | | include |
| o. 24 of 28 | | construction documents (plans, specifications, and contract). The work | Public Works Department held December 3, 2009. "Access to Pueblo | 1 | Public |
| | | package-specific PEPs will include references to the applicable sections of the construction documents. | Dam will be from State Hwy 96 and Juniper Rd. Since those are state roads, Pueblo County has no jurisdiction over access to Pueblo Dam. | 1 | Dam w roads, |
| | | | However, the contractor accessing the Dam site cannot deviate from | 1 | Howev |
| | | | state roads or designated Pueblo County haul route roads." | 1 | state re |

| WORK PACKAGE 1B: PUEBLO DAM CONNECTION | | | |
|---|-------------------------------------|--|--|
| Documentation of Compliance | Construction Document References | | |
| e the responses provided to the specific items that follow immediately w. | None Applicable | | |
| orado Springs Utilities, on behalf of the SDS Participants, is submitting rterly reports summarizing activities related to the 1041 Permit Terms I Conditions during project construction. | None Applicable | | |
| grammatic Requirement | None Applicable | | |
| s condition is not applicable to PDC as there will be no excavation of inty Roads. | None Applicable | | |
| | | | |
| a commitment is not applicable to PDC per the following statement uded in the minutes of the SDS Meeting with the Pueblo County blic Works Department held December 3, 2009. "Access to Pueblo m will be from State Hwy 96 and Juniper Rd. Since those are state ds, Pueblo County has no jurisdiction over access to Pueblo Dam. vever, the contractor accessing the Dam site cannot deviate from e roads or designated Pueblo County haul route roads." | None Applicable | | |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S1 Pipeline | | |
|---|--|---|--|-------------------------------------|--------------------|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | |
| | ACTICES: Compliance Monitoring and Reporting (Mitigation Appendix ENF-1 of the Resolution) | | | | |
| Mitigation Appendix ENF-1, p. 22 of 28 | Applicant shall monitor and report on compliance with the conditions of the 1041 permit. | See the responses provided to the specific items below. | Programmatic Requirement | None Applicable | Progra |
| Mitigation Appendix | 1. Submit a quarterly report during project construction in Pueblo County that will provide a summary of activities related to the | Colorado Springs Utilities, on behalf of the SDS Participants, will submit | Programmatic Requirement | None Applicable | Progra |
| | Conditions of the permit. The report will summarize the activities occurring in the reporting period, and a forecast of activities planned in the upcoming period. Contents of the report will include (as applicable): | quarterly reports summarizing activities related to the 1041 Permit Terms and Conditions during project construction. | | | |
| | a. Safety incident log. | | | | |
| | b. Citizen call log. | The 4th Quarter 2010 Quarterly Report was submitted to Pueblo County | | | |
| | c. Description of mitigation and restoration activities (i.e., quantity and location of repaired road surface, reseeding, etc.). d. List of non-compliance issues by contractors (silt releases, work hour infractions, fines and penalties). | in January 2011. The 1st Quarter 2011 Quarterly Report was submitted to Pueblo County in April 2011. The 2nd Quarter 2011 Quarterly Report was | | | |
| | e. Sustainable construction practices employed. | submitted to Pueblo County in July 2011. The 3rd Quarter 2011 Quarterly | | | |
| | f. Schedule and key milestones met and forecast. | Report was submitted to Pueblo County in October 2011. The 4th Quarter | | | |
| | g. Location and extent of excavations. h. Instances of work outside normal work hours, except maintenance activities. | 2011 Quarterly Report was submitted to Pueblo County in January 2012. The 1st Quarter 2012 Quarterly Report was submitted to Pueblo County | | | |
| | i. Status of site maintenance, security and access control to properties. | in April 2012. The 2nd Quarter 2012 Quarterly Report was submitted to | | | |
| 1 | j. Location and extent of dewatering activities. | Pueblo County in July 2012. The 3rd Quarter 2012 Quarterly Report was | | | |
| 1 | k. Status of other required permits, including compliance with the programmatic agreement to protect cultural resources. l. Dust monitoring summary. | submitted to Pueblo County in October 2012. The 4th Quarter 2012 Quarterly Report was submitted to Pueblo County in January 2013. The | | | |
| 1 | m. Status of drainage and erosion control measures. | 1st Quarter 2013 Quarterly Report was submitted to Pueblo County in January 2013. The | | | |
| l | n. Status of plant and wildlife protection requirements. | April 2013. The 2nd Quarter 2013 Quarterly Report was submitted to | | | |
| | Status of measures to protect surface and groundwater flows. p. Status of livestock protection measures. | Pueblo County in July 2013. The 3rd Quarter 2013 Quarterly Report was submitted to Pueblo County in October 2013. The 4th Quarter 2013 | | | |
| | a. Status of Clear Spring Ranch project. | Quarterly Report was submitted to Pueblo County in January 2014. The | | | |
| | r. Status of pump station architectural review. | 1st Quarter 2014 Quarterly Report was submitted to Pueblo County in | | | |
| | s. Status of land acquisition. t. Status of compliance with requirements concerning Pueblo County Roads. | April 2014. The 2nd Quarter 2014 Quarterly Report was submitted to Pueblo County in July 2014. | | | |
| | u. Status of dredging at the levees on Fountain Creek in Pueblo. | Pueblo County in July 2014. | | | |
| | v. Status of reclamation and bonding for disturbed areas. | | | | |
| | w. Status of the written MOU for construction and use of the North River Outlet Works. | | | | |
| | x. Acceptance of the design of structures at Lake Pueblo Dam by the BOR. y. Status of conservation strategies, local reuse, stormwater management, drainage regulations and enforcement. | | | | |
| | z. Status of stormwater and wastewater system improvements per permit commitments. | | | | |
| | aa. Status of NEPA, ROD, contract negotiations with BOR and notice of NEPA-required mitigation and any project changes | | | | |
| | resulting from contract negotiations. bb. Status of payments in lieu of property taxes. | | | | |
| | Submit an annual report to Pueblo County that will provide a summary of activities related to the SDS Project and the Conditions | Colorado Springs Utilities, on behalf of the SDS Participants, will | Programmatic Requirement | None Applicable | Progra |
| ENF-1, Project Detail, | of the Permit. These reports will be due annually on or before January 31, beginning the year following commencement of water | commence submitting annual reports documenting compliance with the | | | |
| | deliveries through the SDS pipeline. The reports shall include a signed certification of compliance with the Permit. Contents of the | 1041 Permit Terms and Conditions the year following initial water | | | |
| | report will include, but will not be necessarily limited to: a. Summary of storage, diversion, delivery of water in Pueblo County. | deliveries through the SDS pipeline. | | | |
| | b. Summary of Participants' return flows to Fountain Creek including storage and releases of such return flows (maximum daily | The 2010 Annual Report was submitted to Pueblo County in January | | | |
| | flows, average annual and monthly flows and amounts). c. Summaries of exchanges by Participants between Pueblo Reservoir and the Fountain Creek confluence (monthly and annual | 2011.The 2011 Annual Report was submitted to Pueblo County in January 2012. The 2012 Annual Report was submitted to Pueblo County | | | |
| | c. Summanes of exchanges by Participants between Pueblo Reservoir and the Pountain Creek confidence (monthly and annual rates of flow and quantities). | in January 2013. The 2013 Annual Report was submitted to Pueblo County | | | |
| | d. Use of any new water rights to be delivered or stored through SDS (amount, time, source). | County in January 2014. | | | |
| | e. Water quality monitoring. f. Geomorphology monitoring. | | | | |
| | g. Status of adaptive management plans on Fountain Creek. | | | | |
| | h. Status of payments into the Fountain Creek monetary mitigation fund. | | | | |
| | i. Status of expenditures for wastewater system improvements for Participants (and third party users in the Fountain Creek basin) per Permit Conditions. | | | | |
| | j. Reports on the operation of the Pueblo Flow Management Program and the Low Flow Program (rates, and quantities, and times | | | | |
| | of foregone exchanges, releases, and reception documentation). | | | | |
| | k. Status of lake level management cooperative efforts with other entities at Pueblo Reservoir. | | | | |
| | I. Status of conservation and local reuse. m. Payments to Pueblo County in lieu of property taxes. | | | | |
| | n. Copies of the annual reports on the SDS Project submitted to Reclamation. | | | | |
| | ONDITIONS/MITIGATION (Mitigation Appendices CR-1 through CR-11 of the Resolution) Applicant shall make application for an Excavation Permit with the Pueblo County Public Works Department (Department) for each | For the list of work packages provided in Section II, the conditions of this | This requirement is included in the referenced section of the | Specifications: | This re |
| CR-1, Excavation | road crossing and comply with all conditions of that permit | mitigation appendix will be addressed in each work package's | specifications. | 01 41 26, 1.02.D | specifi |
| Permit, p. 24 of 28 | | construction documents (plans, specifications, and contract). The work | | | |
| | | package-specific PEPs will include references to the applicable sections of the construction documents. | | | |
| Mitigation Amendia | Applicant shall make application for an Access parmit with the Department for each encode point arts a Country of the state of the stat | | This requirement is included in the referenced section of the | Specifications: | This |
| | Applicant shall make application for an Access permit with the Department for each access point onto a County roadway and comply with all conditions of that permit. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's | This requirement is included in the referenced section of the specifications. | Specifications: 01 41 26, 1.02.D | This re specifi |
| p. 24 of 28 | . FA | construction documents (plans, specifications, and contract). The work | | | 5 J 5 6 11 |
| | | package-specific PEPs will include references to the applicable sections | | | |
| | | of the construction documents. | | | |
| ĺ | | | | | |
| | | | | | |
| | | | | | |

| WORK PACKAGE: S2 Pipeline | | | |
|--|-------------------------------------|--|--|
| Documentation of Compliance | Construction Document References | | |
| grammatic Requirement | None Applicable | | |
| grammatic Requirement | None Applicable | | |
| grammatic Requirement | None Applicable | | |
| a requirement is included in the referenced section of the | Crocifications: | | |
| s requirement is included in the referenced section of the cifications. | Specifications: 01 41 26, 1.02.D | | |
| s requirement is included in the referenced section of the cifications. | Specifications: 01 41 26, 1.02.D | | |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S3 Pipeline | | |
|---|---|---|--|-------------------------------------|--------|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | |
| | CTICES: Compliance Monitoring and Reporting (Mitigation Appendix ENF-1 of the Resolution) | | | | |
| Mitigation Appendix ENF-1, p. 22 of 28 | Applicant shall monitor and report on compliance with the conditions of the 1041 permit. | See the responses provided to the specific items below. | Programmatic Requirement | None Applicable | Progra |
| Mitigation Appendix | 1. Submit a guarterly report during project construction in Pueblo County that will provide a summary of activities related to the | Colorado Springs Utilities, on behalf of the SDS Participants, will submit | Programmatic Requirement | None Applicable | Progra |
| | Conditions of the permit. The report will summarize the activities occurring in the reporting period, and a forecast of activities | quarterly reports summarizing activities related to the 1041 Permit Terms | | | |
| tem 1, p. 22 of 28 | planned in the upcoming period. Contents of the report will include (as applicable): | and Conditions during project construction. | | | |
| | a. Safety incident log. b. Citizen call log. | The 4th Quarter 2010 Quarterly Report was submitted to Pueblo County | | | |
| | c. Description of mitigation and restoration activities (i.e., quantity and location of repaired road surface, reseeding, etc.). | in January 2011. The 1st Quarter 2011 Quarterly Report was submitted to Fueblo County | | | |
| | d. List of non-compliance issues by contractors (silt releases, work hour infractions, fines and penalties). | Pueblo County in April 2011. The 2nd Quarter 2011 Quarterly Report was | | | |
| | e. Sustainable construction practices employed. | submitted to Pueblo County in July 2011. The 3rd Quarter 2011 Quarterly | | | |
| | f. Schedule and key milestones met and forecast. | Report was submitted to Pueblo County in October 2011. The 4th Quarter | | | |
| | g. Location and extent of excavations. h. Instances of work outside normal work hours, except maintenance activities. | 2011 Quarterly Report was submitted to Pueblo County in January 2012. The 1st Quarter 2012 Quarterly Report was submitted to Pueblo County | | | |
| | i. Status of site maintenance, security and access control to properties. | in April 2012. The 2nd Quarter 2012 Quarterly Report was submitted to | | | |
| | j. Location and extent of dewatering activities. | Pueblo County in July 2012. The 3rd Quarter 2012 Quarterly Report was | | | |
| | k. Status of other required permits, including compliance with the programmatic agreement to protect cultural resources. | submitted to Pueblo County in October 2012. The 4th Quarter 2012 | | | |
| | I. Dust monitoring summary. | Quarterly Report was submitted to Pueblo County in January 2013. The | | | |
| | m. Status of drainage and erosion control measures. n. Status of plant and wildlife protection requirements. | 1st Quarter 2013 Quarterly Report was submitted to Pueblo County in April 2013. The 2nd Quarter 2013 Quarterly Report was submitted to | | | |
| | Status of measures to protect surface and groundwater flows. | Pueblo County in July 2013. The 3rd Quarter 2013 Quarterly Report was | | | |
| | p. Status of livestock protection measures. | submitted to Pueblo County in October 2013. The 4th Quarter 2013 | | | |
| | q. Status of Clear Spring Ranch project. | Quarterly Report was submitted to Pueblo County in January 2014. The | | | |
| | r. Status of pump station architectural review. s. Status of land acquisition. | 1st Quarter 2014 Quarterly Report was submitted to Pueblo County in April 2014. The 2nd Quarter 2014 Quarterly Report was submitted to | | | |
| | t. Status of compliance with requirements concerning Pueblo County Roads. | Pueblo County in July 2014. | | | |
| | u. Status of dredging at the levees on Fountain Creek in Pueblo. | | | | |
| | v. Status of reclamation and bonding for disturbed areas. | | | | |
| | w. Status of the written MOU for construction and use of the North River Outlet Works. | | | | |
| | x. Acceptance of the design of structures at Lake Pueblo Dam by the BOR. y. Status of conservation strategies, local reuse, stormwater management, drainage regulations and enforcement. | | | | |
| | z. Status of stormwater and wastewater system improvements per permit commitments. | | | | |
| | aa. Status of NEPA, ROD, contract negotiations with BOR and notice of NEPA-required mitigation and any project changes | | | | |
| | resulting from contract negotiations. | | | | |
| | bb. Status of payments in lieu of property taxes. | | | | |
| | 2. Submit an annual report to Pueblo County that will provide a summary of activities related to the SDS Project and the Conditions of the Parmit. These reports will be due appually an or before Japuary 31, beginning the user following comparement of uster | Colorado Springs Utilities, on behalf of the SDS Participants, will | Programmatic Requirement | None Applicable | Progra |
| | of the Permit. These reports will be due annually on or before January 31, beginning the year following commencement of water deliveries through the SDS pipeline. The reports shall include a signed certification of compliance with the Permit. Contents of the | commence submitting annual reports documenting compliance with the 1041 Permit Terms and Conditions the year following initial water | | | |
| .om 2, p. 20 01 20 | report will include, but will not be necessarily limited to: | deliveries through the SDS pipeline. | | | |
| | a. Summary of storage, diversion, delivery of water in Pueblo County. | | | | |
| | b. Summary of Participants' return flows to Fountain Creek including storage and releases of such return flows (maximum daily flows and amounts) | The 2010 Annual Report was submitted to Pueblo County in January | | | |
| | flows, average annual and monthly flows and amounts). c. Summaries of exchanges by Participants between Pueblo Reservoir and the Fountain Creek confluence (monthly and annual | 2011.The 2011 Annual Report was submitted to Pueblo County in January 2012. The 2012 Annual Report was submitted to Pueblo County | | | |
| | rates of flow and quantities). | in January 2013. The 2013 Annual Report was submitted to Pueblo | | | |
| | d. Use of any new water rights to be delivered or stored through SDS (amount, time, source). | County in January 2014. | | | |
| | e. Water quality monitoring. | | | | |
| | f. Geomorphology monitoring. g. Status of adaptive management plans on Fountain Creek. | | | | |
| | h. Status of payments into the Fountain Creek monetary mitigation fund. | | | | |
| | i. Status of expenditures for wastewater system improvements for Participants (and third party users in the Fountain Creek basin) | | | | |
| | per Permit Conditions. | | | | |
| | j. Reports on the operation of the Pueblo Flow Management Program and the Low Flow Program (rates, and quantities, and times of foregone exchanges, releases, and reception documentation). | | | | |
| | k. Status of lake level management cooperative efforts with other entities at Pueblo Reservoir. | | | | |
| | . Status of conservation and local reuse. | | | | |
| | m. Payments to Pueblo County in lieu of property taxes. | | | | |
| | n. Copies of the annual reports on the SDS Project submitted to Reclamation. | | | | |
| | DNDITIONS/MITIGATION (Mitigation Appendices CR-1 through CR-11 of the Resolution) Applicant shall make application for an Excavation Permit with the Pueblo County Public Works Department (Department) for each | For the list of work packages provided in Section II, the conditions of this | This permit is not anticipated because there will be no work done within | None Applicable | Not ap |
| | road crossing and comply with all conditions of that permit | mitigation appendix will be addressed in each work package's | Pueblo County roadways. | Plana | |
| Permit, p. 24 of 28 | | construction documents (plans, specifications, and contract). The work | | | |
| | | package-specific PEPs will include references to the applicable sections | | | |
| | | of the construction documents. | | | |
| Vitigation Appendix | Applicant shall make application for an Access permit with the Department for each access point onto a County roadway and | For the list of work packages provided in Section II, the conditions of this | This requirement is included in the referenced section of the | Specifications: | Not ap |
| | comply with all conditions of that permit. | mitigation appendix will be addressed in each work package's | specifications. | 01 41 26, 1.02.D | |
| o. 24 of 28 | | construction documents (plans, specifications, and contract). The work | | | |
| | | package-specific PEPs will include references to the applicable sections of the construction documents. | | | |
| | | | | | |
| | | | | | |
| | | | | | |

| WORK PACKAGE: Juniper Pump Station | | | |
|------------------------------------|-------------------------------------|--|--|
| Documentation of Compliance | Construction Document References | | |
| grammatic Requirement | None Applicable | | |
| grammatic Requirement | None Applicable | | |
| acommotio Requirement | None Applicable | | |
| grammatic Requirement | None Applicable | | |
| applicable to this work package. | None Applicable | | |
| applicable to this work package. | None Applicable | | |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE 1A: PUEBLO DAM CONNEC | TION | | |
|---|---|--|--|---|--|--------|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | | |
| Mitigation Appendix CR-3, Traffic Control Plan, p. 24 of 28 | Applicant shall submit a Traffic Control Plan to the Department for review and approval, for the project which conforms to applicable standards of the Manual on Uniform Traffic Control Devices. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This condition is not applicable to PDC as there are no Pueblo County roadways included on the designated haul route for construction-related traffic. | None Applicable | This co roadwa traffic. | |
| Mitigation Appendix CR-3, Project Detail, Item 1, p. 24 of 28 | The traffic control plan shall be developed and administered by a certified Traffic Control Supervisor or their authorized personnel. | | | | | |
| | Applicant shall provide a plan to the Department defining the use of the pipeline route/easement as a construction "Staging Area" for approval. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This commitment is not applicable to PDC per the following statement included in the minutes of the SDS Meeting with the Pueblo County Public Works Department held December 3, 2009. "For the Pueblo Dam Connections, Pueblo County has no jurisdiction over the Bureau of Reclamation and required Bureau permits. The only Pueblo County Permit that may be required is the Pueblo County Floodplain/Flood Hazard Area Development Permit." | None Applicable | This co include Public V Connec Reclam Permit Hazard | |
| Mitigation Appendix CR-4, Project Detail, Item 1, p. 25 of 28 | The Staging Area Plan shall define construction work times, material delivery hours, noise suppression, dust abatement, construction methods, and other mitigation of construction nuisances. Deviation from the plan will require approval by the Department prior to a change in use. | | | | | |
| Mitigation Appendix CR-5, Haul Route Plan, p. 25 of 28 | Applicant shall provide a Haul Route Plan, for use of the public road system to provide access to the Staging Area/pipeline easement, to the Department for review and approval. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work | This commitment is not applicable to PDC per the following statement included in the minutes of the SDS Meeting with the Pueblo County Public Works Department held December 3, 2009. "Access to Pueblo | None Applicable | This co include Public | |
| Mitigation Appendix | The Haul Route Plan will identify the roads utilized by the applicant for construction vehicle traffic, maintenance of those roads during the project and rehabilitation of those roads. For the purpose of this plan, "construction vehicle" shall mean those vehicles requiring operators to possess a Commercial Drivers License (CDL) and/or weighting more that 10,001 pounds. | construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | Dam will be from State Hwy 96 and Juniper Rd. Since those are state roads, Pueblo County has no jurisdiction over access to Pueblo Dam. However, the contractor accessing the Dam site cannot deviate from state roads or designated Pueblo County haul route roads." | C n H | Dam w roads, Howev state ro | |
| Mitigation Appendix CR-5, Project Detail, Item 2, p. 25 of 28 | The Haul Route Plan shall identify the final treatment for utilized roads and be developed cooperatively between Colorado Springs Utilities and the Department. | | | | State R | |
| | The roads utilized in the Haul Route Plan shall be maintained by the applicant during pipeline construction periods such that they are passable by the motoring public at all times except when identified in an approved Traffic Control Plan as "Closed" or as otherwise approved by the Department. | | | | | |
| Mitigation Appendix CR-5, Project Detail, Item 4, p. 25 of 28 | All road rehabilitation and maintenance work on the Haul Route Plan roads shall comply with the Pueblo County Roadway Design and Construction Standards. | | | | | |
| Mitigation Appendix CR-5, Project Detail, Item 5, p. 25 of 28 | Costs for maintenance of the Haul Route Plan roads shall be borne solely by the applicant. | | | | | |
| Mitigation Appendix CR-5, Project Detail, Item 6, p. 25 of 28 | The applicant shall initiate maintenance at the discretion of the Pueblo County Director of Public Works. | | | | | |
| CR-6, Haul Route to | Applicant shall limit the haul route from the "Staging Area" to the State Highway System to those roads identified in the above defined "Haul Route Plan Map" dated 12-31-08 ("Exhibit 1" and Haul Route Plan Road Table "Exhibit 2") or Haul Route Plan approved by the Department prior to commencement of pipeline installation activities that require use of roads identified in the Haul Route Plan. | mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This commitment is not applicable to PDC per the following statement included in the minutes of the SDS Meeting with the Pueblo County Public Works Department held December 3, 2009. "Access to Pueblo Dam will be from State Hwy 96 and Juniper Rd. Since those are state | 01 50 00 i Plans: F | This co include Public Dam w | |
| Mitigation Appendix CR-6, Project Detail, Item 1, p. 25 of 28 | Said plan shall be incorporated within construction plan and specification documents. Identification by the applicant of additional roads they desire to be included in the Haul Route Plan for dedicated project uses will require approval by the Department. | | roads, Pueblo County has no jurisdiction over access to Pueblo Dam. However, the contractor accessing the Dam site cannot deviate from state roads or designated Pueblo County haul route roads." | | roads, Howev state ro | |
| Mitigation Appendix CR-6, Project Detail, Item 2, p. 26 of 28 | The Department may include roads in the plan if it is determined that they are being used by the applicant's representative or their contractor by above identified "construction vehicles". | | The Haul Route Plan is included in the referenced sections of the construction documents and specifications. | The Haul Route Plan is included in the referenced sections of the construction documents and specifications. | | The ha |
| Mitigation Appendix CR-6, Project Detail, Item 3, p. 26 of 28 | The Department will notify the applicant, prior to inclusion in the Haul Route Plan, of the observed use of non Haul Route Plan roads. Incidental use of roads not specifically designated on the Haul Route plan is approved for the applicant, their representatives or contractor's vehicles weighing less that 10,001 pounds and/or not requiring a CDL license. | | | | | |

| WORK PACKAGE 1B: PUEBLO DAM CONNECTION | | | |
|---|---|--|--|
| Documentation of Compliance | Construction Document References | | |
| s condition is not applicable to PDC as there are no Pueblo County dways included on the designated haul route for construction-related fic. | None Applicable | | |
| s commitment is not applicable to PDC per the following statement uded in the minutes of the SDS Meeting with the Pueblo County blic Works Department held December 3, 2009. "For the Pueblo Dam unections, Pueblo County has no jurisdiction over the Bureau of Jamation and required Bureau permits. The only Pueblo County mit that may be required is the Pueblo County Floodplain/Flood ard Area Development Permit." | None Applicable | | |
| s commitment is not applicable to PDC per the following statement uded in the minutes of the SDS Meeting with the Pueblo County blic Works Department held December 3, 2009. "Access to Pueblo n will be from State Hwy 96 and Juniper Rd. Since those are state ds, Pueblo County has no jurisdiction over access to Pueblo Dam. vever, the contractor accessing the Dam site cannot deviate from e roads or designated Pueblo County haul route roads." | None Applicable | | |
| s commitment is not applicable to PDC per the following statement uded in the minutes of the SDS Meeting with the Pueblo County lic Works Department held December 3, 2009. "Access to Pueblo m will be from State Hwy 96 and Juniper Rd. Since those are state ds, Pueblo County has no jurisdiction over access to Pueblo Dam. vever, the contractor accessing the Dam site cannot deviate from e roads or designated Pueblo County haul route roads." | Specifications: 01 50 00 Plans: Drawing 382-D-5502 | | |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S1 Pipeline | | WORK PACKAGE: S2 Pipeline | |
|---|--|--|--|---|---|---|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| | Applicant shall submit a Traffic Control Plan to the Department for review and approval, for the project which conforms to applicable standards of the Manual on Uniform Traffic Control Devices. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26, 3.03.A | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26, 3.03.A |
| Mitigation Appendix CR-3, Project Detail, Item 1, p. 24 of 28 | The traffic control plan shall be developed and administered by a certified Traffic Control Supervisor or their authorized personnel. | of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 55 26, 3.03.A and 3.04 | This requirement is included in the referenced sections of the specifications. | Specifications: 01 55 26, 3.03.A and 3.04 |
| Mitigation Appendix CR-4, Plan - Route / Easement Construction Staging Area, p. 24 of 28 | Applicant shall provide a plan to the Department defining the use of the pipeline route/easement as a construction "Staging Area" for approval. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | Programmatic Requirement. The S1 staging areas are shown in the referenced drawings. The Staging Area Plan was submitted to Pueblo County by Colorado Springs Utilities in August 2011. | Drawings: S1-G-6, S1-PP-1, S1- PP-2, S1-PP-4, S1- PP-10, S1-PP-17, S1-EC-1, S1-EC-2, S1-EC-3, S1-EC-6, S1-EC-11, S1-EC-12 | Designated staging areas are shown along the pipeline easement on the referenced drawings. | Drawings: S2-G-6 through S2-G-9 |
| Mitigation Appendix CR-4, Project Detail, Item 1, p. 25 of 28 | The Staging Area Plan shall define construction work times, material delivery hours, noise suppression, dust abatement, construction methods, and other mitigation of construction nuisances. Deviation from the plan will require approval by the Department prior to a change in use. | | Programmatic Requirement. The S1 staging areas are shown in the referenced drawings. The Staging Area Plan was submitted to Pueblo County by Colorado Springs Utilities in August 2011. | Drawings: S1-G-6, S1-PP-1, S1- | The S2 staging areas are shown in the referenced drawings. The approved Staging Area Plan was submitted to Pueblo County on June 16 2011. | None Applicable |
| Mitigation Appendix CR-5, Haul Route Plan, p. 25 of 28 | Applicant shall provide a Haul Route Plan, for use of the public road system to provide access to the Staging Area/pipeline easement, to the Department for review and approval. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's nearburght of the addressed in each work package's the mark (alternative and the section of the section o | The Haul Route Plan is shown in the referenced drawings. | Drawings: S1-G-5 | The Haul Route Plan, approved in January 2009, is shown in the referenced drawings. | Drawings: S2-G-5 through S2-G-9 |
| Mitigation Appendix CR-5, Project Detail, Item 1, p. 25 of 28 | The Haul Route Plan will identify the roads utilized by the applicant for construction vehicle traffic, maintenance of those roads during the project and rehabilitation of those roads. For the purpose of this plan, "construction vehicle" shall mean those vehicles requiring operators to possess a Commercial Drivers License (CDL) and/or weighting more that 10,001 pounds. | construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 13, 1.02.B 01 55 26, 1.03.E | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 13, 1.02.B 01 55 26, 1.03.E |
| Mitigation Appendix CR-5, Project Detail, Item 2, p. 25 of 28 | The Haul Route Plan shall identify the final treatment for utilized roads and be developed cooperatively between Colorado Springs Utilities and the Department. | | Colorado Springs Utilities will coordinate with Pueblo County on this item. | None Applicable | Colorado Springs Utilities will coordinate with Pueblo County on this item. | None Applicable |
| Mitigation Appendix CR-5, Project Detail, Item 3, p. 25 of 28 | The roads utilized in the Haul Route Plan shall be maintained by the applicant during pipeline construction periods such that they are passable by the motoring public at all times except when identified in an approved Traffic Control Plan as "Closed" or as otherwise approved by the Department. | | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.02.B.4 | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 13, 1.02.B.3 01 55 26, 1.03.E |
| Mitigation Appendix CR-5, Project Detail, Item 4, p. 25 of 28 | All road rehabilitation and maintenance work on the Haul Route Plan roads shall comply with the Pueblo County Roadway Design and Construction Standards. | | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.02.B.5 | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 13, 1.02.B.4 01 55 26, 1.03.E |
| Mitigation Appendix CR-5, Project Detail, Item 5, p. 25 of 28 | Costs for maintenance of the Haul Route Plan roads shall be borne solely by the applicant. | | This requirement is included in the referenced section of the specifications. | Specifications: 01 14 13, 1.02.B.4 | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 13, 1.02.B.2 01 55 26, 1.03.E |
| Mitigation Appendix CR-5, Project Detail, Item 6, p. 25 of 28 | The applicant shall initiate maintenance at the discretion of the Pueblo County Director of Public Works. | | Noted | None Applicable | Noted | None Applicable |
| CR-6, Haul Route to Staging Area, p. 25 of 28 Mitigation Appendix | Applicant shall limit the haul route from the "Staging Area" to the State Highway System to those roads identified in the above defined "Haul Route Plan Map" dated 12-31-08 ("Exhibit 1" and Haul Route Plan Road Table "Exhibit 2") or Haul Route Plan approved by the Department prior to commencement of pipeline installation activities that require use of roads identified in the Haul Route Plan. Said plan shall be incorporated within construction plan and specification documents. Identification by the applicant of additional | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced drawings and section of the specifications. | Drawings: S1-G-5, S1-G-6 Specifications: 01 14 13, 1.02.B | This requirement is included in the referenced drawings and sections of the specifications. | Drawings: S2-G-5 through S2-G-9 Specifications: 01 14 13, 1.02.B 01 55 26, 1.03.E |
| CR-6, Project Detail, Item 1, p. 25 of 28 Mitigation Appendix CR-6, Project Detail, Item 2, p. 26 of 28 | roads they desire to be included in the Haul Route Plan for dedicated project uses will require approval by the Department. The Department may include roads in the plan if it is determined that they are being used by the applicant's representative or their contractor by above identified "construction vehicles". | | | | | |
| Mitigation Appendix CR-6, Project Detail, Item 3, p. 26 of 28 | The Department will notify the applicant, prior to inclusion in the Haul Route Plan, of the observed use of non Haul Route Plan roads. Incidental use of roads not specifically designated on the Haul Route plan is approved for the applicant, their representatives or contractor's vehicles weighing less that 10,001 pounds and/or not requiring a CDL license. | | | | | |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S3 Pipeline | | WORK PACKAGE: Juniper Pump Statio | n |
|--|---|--|---|--|--|---|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | Documentation of Compliance | Construction Document References |
| | Applicant shall submit a Traffic Control Plan to the Department for review and approval, for the project which conforms to applicable standards of the Manual on Uniform Traffic Control Devices. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26, 3.03.A | This requirement is included in the referenced section of the specifications. | Specifications: 01 55 26 1.02 A |
| Mitigation Appendix CR-3, Project Detail, Item 1, p. 24 of 28 | The traffic control plan shall be developed and administered by a certified Traffic Control Supervisor or their authorized personnel. | of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 55 26, 3.03.A and 3.04 | This requirement is included in the referenced sections of the specifications. | Specifications: 01 55 26, 1.02 B |
| Mitigation Appendix CR-4, Plan - Route / Easement Construction Staging Area, p. 24 of 28 | Applicant shall provide a plan to the Department defining the use of the pipeline route/easement as a construction "Staging Area" for approval. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | Programmatic Requirement. The S3 staging area is shown in the referenced drawings. The Staging Area Plan was submitted to Pueblo County by Colorado Springs Utilities in October 2011. | Drawings: S3-G-5 through S3-G-8 | Not applicable to this work package. | None Applicable |
| Mitigation Appendix CR-4, Project Detail, Item 1, p. 25 of 28 | The Staging Area Plan shall define construction work times, material delivery hours, noise suppression, dust abatement, construction methods, and other mitigation of construction nuisances. Deviation from the plan will require approval by the Department prior to a change in use. | | Programmatic Requirement. The S3 staging area is shown in the referenced drawing. The Staging Area Plan was submitted to Pueblo County by Colorado Springs Utilities in October 2011. | Drawings: S3-EC-17 | Programmatic Requirement. The staging areas are shown in the referenced drawings. Work times, noise suppression, and dust abatement are addressed in other response items. | None Applicable |
| Mitigation Appendix CR-5, Haul Route Plan. p. 25 of 28 | Applicant shall provide a Haul Route Plan, for use of the public road system to provide access to the Staging Area/pipeline easement, to the Department for review and approval. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work | The Haul Route Plan is shown in the referenced drawings. | Drawings: S3-G-5 through S3-G-10 | The Haul Route Plan is shown in the referenced drawings and sections of the specifications. | f Specifications: 01 41 26, 1.02.E and |
| Mitigation Appendix CR-5, Project Detail, Item 1, p. 25 of 28 | The Haul Route Plan will identify the roads utilized by the applicant for construction vehicle traffic, maintenance of those roads during the project and rehabilitation of those roads. For the purpose of this plan, "construction vehicle" shall mean those vehicles requiring operators to possess a Commercial Drivers License (CDL) and/or weighting more that 10,001 pounds. | package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 13, 1.02.B 01 55 26, 1.03.E | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 13 1.01 I 01 55 13, 3.04, 3.05, and 3.06 |
| Mitigation Appendix CR-5, Project Detail, Item 2, p. 25 of 28 | The Haul Route Plan shall identify the final treatment for utilized roads and be developed cooperatively between Colorado Springs Utilities and the Department. | | Colorado Springs Utilities will coordinate with Pueblo County on this item | None Applicable | Colorado Springs Utilities will coordinate with Pueblo County on this item. | Specifications: 01 55 13, 3.04, 3.05 and 3.06 Drawings: |
| Mitigation Appendix CR-5, Project Detail, Item 3, p. 25 of 28 | The roads utilized in the Haul Route Plan shall be maintained by the applicant during pipeline construction periods such that they are passable by the motoring public at all times except when identified in an approved Traffic Control Plan as "Closed" or as otherwise approved by the Department. | | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 13, 1.02.B.3 01 55 26, 1.03.E | Requirements for haul route associated with pump station construction are included in the referenced drawings. | Specifications: 01 14 13, 1.03 F 01 55 26, 3.01 |
| Mitigation Appendix CR-5, Project Detail, Item 4, p. 25 of 28 | All road rehabilitation and maintenance work on the Haul Route Plan roads shall comply with the Pueblo County Roadway Design and Construction Standards. | | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 13, 1.02.B.4 01 55 26, 1.03.E | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 13,1.03 G 01 55 13, 3.06 |
| Mitigation Appendix CR-5, Project Detail, Item 5, p. 25 of 28 | Costs for maintenance of the Haul Route Plan roads shall be borne solely by the applicant. | | This requirement is included in the referenced sections of the specifications. | Specifications: 01 14 13, 1.02.B.2 01 55 26, 1.03.E | This requirement is included in the referenced sections of the specifications. | Specifications: 01 55 13, 3.06 |
| Mitigation Appendix CR-5, Project Detail, Item 6, p. 25 of 28 | The applicant shall initiate maintenance at the discretion of the Pueblo County Director of Public Works. | | Noted | None Applicable | Noted | None Applicable |
| | Applicant shall limit the haul route from the "Staging Area" to the State Highway System to those roads identified in the above defined "Haul Route Plan Map" dated 12-31-08 ("Exhibit 1" and Haul Route Plan Road Table "Exhibit 2") or Haul Route Plan approved by the Department prior to commencement of pipeline installation activities that require use of roads identified in the Haul Route Plan. Said plan shall be incorporated within construction plan and specification documents. Identification by the applicant of additional roads they desire to be included in the Haul Route Plan for dedicated project uses will require approval by the Department. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced drawings and sections of the specifications. | Drawings: S3-G-5 through S3-G-10 Specifications: 01 14 13, 1.02.B 01 55 26, 1.03.E | This requirement is included in the referenced drawings and sections of the specifications. | Specifications: 01 14 13, 1.03 01 55 13 Drawings: JPS: G2/Sheet 2 |
| Mitigation Appendix CR-6, Project Detail, Item 2, p. 26 of 28 Mitigation Appendix CR-6, Project Detail, Item 3, p. 26 of 28 | The Department may include roads in the plan if it is determined that they are being used by the applicant's representative or their contractor by above identified "construction vehicles". The Department will notify the applicant, prior to inclusion in the Haul Route Plan, of the observed use of non Haul Route Plan roads. Incidental use of roads not specifically designated on the Haul Route plan is approved for the applicant, their representatives or contractor's vehicles weighing less that 10,001 pounds and/or not requiring a CDL license. | | | | | |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE 1A: PUEBLO DAM CONNEC | TION | |
|---|---|--|---|-------------------------------------|--|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | |
| Mitigation Appendix CR-7, Cash Payment/Escrow/Oth er Financial Instrument, p. 26 of 28 | Applicant shall establish a cash payment, escrow, or other financial instrument such as a performance bond, acceptable to the Department and the Pueblo County Attorney, to Pueblo County, in an amount estimated by the Department to cover the total costs for rehabilitation of the roads identified in the approved Haul Route Plan (currently estimated at approximately \$6.1 million) plus estimated increases in costs over time as represented by the Construction Cost Index, to Pueblo County Roadway design and Construction Standards (Standards) as noted in "Exhibit 4" within thirty days of the applicant issuing a notice to proceed to its contractors to perform pipeline installation activities that require use of roads identified in the Haul Route Plan. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This commitment is not applicable to PDC per the following statement included in the minutes of the SDS Meeting with the Pueblo County Public Works Department held December 3, 2009. "Access to Pueblo Dam will be from State Hwy 96 and Juniper Rd. Since those are state roads, Pueblo County has no jurisdiction over access to Pueblo Dam. However, the contractor accessing the Dam site cannot deviate from state roads or designated Pueblo County hau route roads." In May 2012, | None Applicable | This cu include Public Dam v roads, Howev state r |
| Mitigation Appendix CR-7, Project Detail, Item 1, p. 26 of 28 | If a financial instrument is selected, said financial instrument shall be held by Pueblo County until such time as the rehabilitation of Haul Route Plan roads are accepted by the County. | | Colorado Springs Utilities and the County reached an agreement relative to a fee payment on a fixed sum to cover all future road rehabilitation work. | | State |
| Mitigation Appendix CR-7, Project Detail, Item 2, p. 26 of 28 | The financial instrument is to be for an amount sufficient to cover the estimated costs established in "Exhibit 4", for rehabilitation of the Haul Route Plan roads plus estimated increases in costs over time as represented by the Construction Cost Index. | | | | |
| Mitigation Appendix CR-7, Project Detail, Item 3, p. 26 of 28 | It will be at the discretion of the Public Works Director to determine when it is necessary to commence rehabilitation of individual roads identified in the Haul Route Plan. | | | | |
| Mitigation Appendix CR-7, Project Detail, Item 4, p. 26 of 28 | Upon request of the Public Works Director, the applicant will be required to submit funds to the Department necessary to perform the rehabilitation of the individual roads selected by the Director of Public Works. | | | | |
| Mitigation Appendix CR-7, Project Detail, Item 5, p. 26 of 28 | The applicant will have 30 days to provide the requested funds to the Department. Upon such a request and payment of the funds, the applicant will be relieved of any further rehabilitation, maintenance or warranty obligation for that road section. Upon receipt of the requested funds, the total value of the financial instrument may be reduced by a same amount, less any increased cost over estimated costs in "Exhibit 4", at the discretion of the applicant. | | | | |
| Mitigation Appendix CR-7, Project Detail, Item 6, p. 27 of 28 | Pueblo County will commence maintenance of rehabilitated roads upon their completion and final acceptance by the County. Attached as "Exhibit 3" is the minimum defined cross-section and treatment for identified Haul Route Plan roads. The minimum pavement section may change based upon the outcome of a "Pavement Structure Design" which conforms to the Standards. In any event, all reasonable costs associated with rehabilitation of Haul Route Plan roads will be borne solely by the applicant including engineering design, construction, drainage, etc. | | | | |
| Mitigation Appendix CR-8, Drainage Calculations/Blow-off Valves, p. 27 of 28 | Applicant shall provide to the Department for review and approval, drainage calculations performed by a professional engineer licensed to practice in the State of Colorado, detailed plans on the "Blow-Off Valves". | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections | included in the minutes of the SDS Meeting with the Pueblo County Works Department held December 3, 2009. "For the Pueblo Dam Connections, Pueblo County has no jurisdiction over the Bureau of | None Applicable | This c includ Works Conne |
| Mitigation Appendix CR-8, Project Detail, Item 1, p. 27 of 28 | The plans shall include any necessary drainage structures and erosion control measures and be incorporated into the construction plans. | of the construction documents. | Reclamation and required Bureau permits. The only Pueblo County Permit that may be required is the Pueblo County Floodplain/Flood Hazard Area Development Permit." | | Recla Permi Hazar |
| Mitigation Appendix CR-9, Stormwater Management Plan, p. 27 of 28 | Applicant shall submit a Stormwater Management Plan accepted by the responsible jurisdiction to the Department and incorporate that Stormwater Management Plan into the construction plans. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | This requirement is included in the referenced section of the specifications. | Specifications: 01 57 13, 3.01 A | This re |
| Mitigation Appendix CR-10, Future Roadways/Utilities, p. 27 of 28 | Applicant shall not unreasonably prohibit the installation of future roadways and utilities across the utility easement. Future roadways are expected to be surface crossings at existing grade for a typically defined roadway section in the Pueblo County Roadway Design and Construction Standards today or as modified in the future. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | As no utility easements were acquired due to this work being completed on federal lands, this condition is not applicable to PDC. | None Applicable | As no on fed |
| Mitigation Appendix CR-10, Future Roadways/Utilities, Item 1, p. 27 of 28 | Applicant shall not unreasonably prohibit the installation of future roadways and utilities across the utility easement. Future roadways are expected to be surface crossings at existing grade for a typically defined roadway section in the Pueblo County Roadway Design and Construction Standards today or as modified in the future. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | As no utility easements were acquired due to this work being completed on federal lands, this condition is not applicable to PDC. | None Applicable | As no on fed |
| Mitigation Appendix CR-11, Final Plans/Specifications, p. 28 of 28 | Applicant shall submit to Pueblo County, which reserves the right to review, the final construction plans and specifications, final Hau Route Plan, final Staging Area Plan, and other supporting documents and to modify these conditions of approval based upon that review to conform to final documents. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | Due to Bureau of Reclamation confidentiality requirements for Pueblo Dam, the PDC (Work Package 1A) final plans and specifications have not been formally submitted to Pueblo County. Per the responses to Mitgation Appendices CR-4 and CR-5, the submittal of a final Haul Route Plan and final Staging Area Plan are not applicable to PDC. However, a Haul Route Plan is included in the construction documents. | None Applicable | Due to Dam, been to packa Count constr packa the su not ap constr |

| WORK PACKAGE 1B: PUEBLO DAM CONNEC | TION |
|---|-------------------------------------|
| Documentation of Compliance | Construction Document References |
| s commitment is not applicable to PDC per the following statement uded in the minutes of the SDS Meeting with the Pueblo County lic Works Department held December 3, 2009. "Access to Pueblo n will be from State Hwy 96 and Juniper Rd. Since those are state ds, Pueblo County has no jurisdiction over access to Pueblo Dam. vever, the contractor accessing the Dam site cannot deviate from e roads or designated Pueblo County haul route roads." | None Applicable |
| s commitment is not applicable to PDC per the following statement uded in the minutes of the SDS Meeting with the Pueblo County rks Department held December 3, 2009. "For the Pueblo Dam unections, Pueblo County has no jurisdiction over the Bureau of ilamation and required Bureau permits. The only Pueblo County mit that may be required is the Pueblo County Floodplain/Flood ard Area Development Permit." | None Applicable |
| s requirement is included in the referenced specification. | Specifications: 01 57 22 |
| no utility easements were acquired due to this work being completed ederal lands, this condition is not applicable to PDC. | None Applicable |
| no utility easements were acquired due to this work being completed ederal lands, this condition is not applicable to PDC. | None Applicable |
| to Bureau of Reclamation confidentiality requirements for Pueblo n, the PDC (Work Package 1B) final plans and specifications have not n formally submitted to Pueblo County. For the pipeline work kages in Pueblo County, Colorado Springs Utilities will provide Pueblo inty with copies of the final plans and specifications as part of the pre- struction coordination activities associated with the given work kage. Per the responses to Mitigation Appendices CR-4 and CR-5, submittal of a final Haul Route Plan and final Staging Area Plan are applicable to PDC. However, a Haul Route Plan is included in the struction documents. | None Applicable |

| 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S1 Pipeline | | |
|---|--|--|---|---|
| n 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | |
| Applicant shall establish a cash payment, escrow, or other financial instrument such as a performance bond, acceptable to the Department and the Pueblo County Attorney, to Pueblo County, in an amount estimated by the Department to cover the total costs for rehabilitation of the roads identified in the approved Haul Route Plan (currently estimated at approximately \$6.1 million) plus estimated increases in costs over time as represented by the Construction Cost Index, to Pueblo County Roadway design and Construction Standards (Standards) as noted in "Exhibit 4" within thirty days of the applicant issuing a notice to proceed to its contractors to perform pipeline installation activities that require use of roads identified in the Haul Route Plan. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | bond was submitted on September 28, 2011 in an amount consistent with the 1041 Permit and in compliance with the 30-day NTP. Pueblo County requested to increase the amount to \$16.5 million and Colorado Springs Utilities delivered the amount within the deadline. Roadway assessment and video documentation of the haul route were provided to Pueblo | None Applicable | The fir bond v the 10 reques Utilities and via |
| If a financial instrument is selected, said financial instrument shall be held by Pueblo County until such time as the rehabilitation of Haul Route Plan roads are accepted by the County. | | 8, 2014, by Pueblo County Public Works. | | Count |
| The financial instrument is to be for an amount sufficient to cover the estimated costs established in "Exhibit 4", for rehabilitation of the Haul Route Plan roads plus estimated increases in costs over time as represented by the Construction Cost Index. | | | | |
| It will be at the discretion of the Public Works Director to determine when it is necessary to commence rehabilitation of individual roads identified in the Haul Route Plan. | | | | |
| Upon request of the Public Works Director, the applicant will be required to submit funds to the Department necessary to perform the rehabilitation of the individual roads selected by the Director of Public Works. | | | | |
| The applicant will have 30 days to provide the requested funds to the Department. Upon such a request and payment of the funds, the applicant will be relieved of any further rehabilitation, maintenance or warranty obligation for that road section. Upon receipt of the requested funds, the total value of the financial instrument may be reduced by a same amount, less any increased cost over estimated costs in "Exhibit 4", at the discretion of the applicant. | | | | |
| Pueblo County will commence maintenance of rehabilitated roads upon their completion and final acceptance by the County. Attached as "Exhibit 3" is the minimum defined cross-section and treatment for identified Haul Route Plan roads. The minimum pavement section may change based upon the outcome of a "Pavement Structure Design" which conforms to the Standards. In any event, all reasonable costs associated with rehabilitation of Haul Route Plan roads will be borne solely by the applicant including engineering design, construction, drainage, etc. | 3 | | | |
| | mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections | Colorado Springs Utilities submitted drainage calculations prepared by the designer for the blow-off valves in August 2011. The drainage structures and erosion control measures associated with the blow-off valves are shown on the referenced drawings. | S1-BP-1 and S1-BP-2 S1-D-1 through S1-D-2 See Also: | Colora desigr structi valves |
| | of the construction documents. | | TM 20-A.3.6.2 | |
| Applicant shall submit a Stormwater Management Plan accepted by the responsible jurisdiction to the Department and incorporate that Stormwater Management Plan into the construction plans. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | Colorado Springs Utilities will submit a Stormwater Management Plan to the responsible jurisdiction. The Stormwater Management Plan is referenced in the drawings and specification section. | Drawings: S1-EC-1 through S1- EC-11 Specifications: 01 57 22 | Colora the res refere |
| are expected to be surface crossings at existing grade for a typically defined roadway section in the Pueblo County Roadway | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | The following criteria were established in order to meet this requirement: • Set the minimum pipeline depth at 7 ft and/or maintain a similar crown elevation to the Fountain Valley Authority pipeline so that the pipeline parallels at the following locations: • Road crossings | Drawings: S1-PP-13, S1-PP- 16, S1-PP-17, S1- PP-18 | The fo • crown pipelir |
| Applicant shall not unreasonably prohibit the installation of future roadways and utilities across the utility easement. Future roadways are expected to be surface crossings at existing grade for a typically defined roadway section in the Pueblo County Roadway Design and Construction Standards today or as modified in the future. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | Pueblo West Metropolitan District properties Existing utility easements Future extension of Joe Martinez Blvd. This criteria was incorporated in the design of the pipeline that is shown in the referenced drawings. | | This c the re |
| Route Plan, final Staging Area Plan, and other supporting documents and to modify these conditions of approval based upon that | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | Colorado Springs Utilities submitted the 100% design specifications and drawings, previously approved Haul Route Plan, Staging Area Plan, and other supporting documentation to Pueblo County in August 2011. The draft Staging Area Plan was finalized in September 2011. | None Applicable | Colora drawir other draft S |
| | n 1041 Condition Applicant shall establish a cash payment, escrow, or other financial instrument such as a performance bond, acceptable to the Department and the Pueblo County Attorney, to Pueblo County, in an amount estimated at pprovinately §3.1 million) plus estimated increases in costs over time as represented by the Construction Cost Index, to Pueblo County Rodway design and Construction Standards (Standarda)s an otad in "Exhibit 4" with timity days of the applicant issuing a notice to proceed to its contractors to perform pipeline installation activities that require use of roads identified in the Haul Route Plan. If a financial instrument is selected, said financial instrument shall be held by Pueblo County until such time as the rehabilitation of Heal Route Plan roads plus estimated increases in costs over time as represented by the Construction Cost Index. If the financial instrument is to be for an amount sufficient to cover the estimated costs established in "Exhibit 4", for rehabilitation of the Haul Route Plan roads plus estimated increases in costs over time as represented by the Construction Cost Index. It will be at the discretion of the Public Works Director to determine when it is necessary to commence rehabilitation of individual roads identified in the Hau Route Plan. Upon request of the Public Works Director, the applicant will be required to submit funds to the Department necessary to perform the rehabilitation of the individual roads selected by the Director of Public Works. The applicant will have 30 days to provide the requested funds to the Department. Upon such a request and payment of the funds, the applicant will have 30 days to provide the rehabilitation maintemance or avaranty bioglasin for that ranar oast. The monitorun payevent | Image: contraction December and the scale payment, eactive, or other framesial instrument studt, as a preformance bord, accessable to Perform and the device scale provided in Section II. the conductor of this instrument, in an anore instrument by the December of the instrument is an anore instrument by the December of the instrument is an anore instrument by the December of the instrument is an anore instrument by the December of the instrument is an anore instrument by the December of the instrument is an anore instrument by the December of the instrument is an anore instrument by the December of the instrument is an anore instrument. The instrument is an anore instrument. The instrument is an anore instrument is an anore instrument is an anore instrument is an anore instrument instrument is an anore instrument instrument is anorease instrument instrument is an anore instrument instrument is | Image: Contract and present stores are related any store of the instance in a system of the contract and any method contract and the system of the system of the contract and the system of the sy | Image: state in the state is a state of the sta |

| WORK PACKAGE: S2 Pipeline | |
|--|--|
| Documentation of Compliance | Construction Document References |
| first NTP was issued on August 29, 2011. The road rehabilitation d was submitted on September 28, 2011 in an amount consistent with 1041 Permit and in compliance with the 30-day NTP. Pueblo County uested to increase the amount to \$16.5 million and Colorado Springs ties delivered the amount within the deadline. Roadway assessment video documentation of the haul route were provided to Pueblo unty in October 2011. S2 warranty complete September, 2014. | Specifications: 01 14 13, 1.02.B.2 |
| orado Springs Utilities submitted drainage calculations prepared by the igner for the blow-off valves on April 20, 2011. The drainage ctures and erosion control measures associated with the blow-off ves are shown on the referenced drawings. | Drawings: S2-BP-1 and S2-BP-2 S2-D-1 through S2-D-5 |
| orado Springs Utilities will submit a Stormwater Management Plan to responsible jurisdiction. The Stormwater Management Plan is renced in the drawings and specification section. | Drawings: S2-EC-1 through S2-EC- 14 Specifications: 01 57 22 |
| following criteria were established in order to meet this requirement: Set the minimum pipeline depth at 7 ft and/or maintain a similar wn elevation to the Fountain Valley Authority pipeline so that the eline parallels at the following locations: Road crossings Pueblo West Metropolitan District properties Existing utility easements s criteria was incorporated in the design of the pipeline that is shown in referenced drawings. | Drawings: S2-PP-2 through S2-PP- 26 |
| orado Springs Utilities submitted the 100% design specifications and wings, previously approved Haul Route Plan, Staging Area Plan, and er supporting documentation to Pueblo County on April 20, 2011. The it Staging Area Plan was finalized on June 16, 2011. | None Applicable |

| | 1041 CONDITION | PROGRAMMATIC | WORK PACKAGE: S3 Pipeline | | |
|---|---|--|---|--|---------------------------------------|
| 1041 Permit Section | 1041 Condition | Documentation of Compliance | Documentation of Compliance | Construction Document References | |
| Mitigation Appendix CR-7, Cash Payment/Escrow/Oth er Financial Instrument, p. 26 of 28 | Applicant shall establish a cash payment, escrow, or other financial instrument such as a performance bond, acceptable to the Department and the Pueblo County Attorney, to Pueblo County, in an amount estimated by the Department to cover the total costs for rehabilitation of the roads identified in the approved Haul Route Plan (currently estimated at approximately \$6.1 million) plus estimated increases in costs over time as represented by the Construction Cost Index, to Pueblo County Roadway design and Construction Standards (Standards) as noted in "Exhibit 4" within thirty days of the applicant issuing a notice to proceed to its contractors to perform pipeline installation activities that require use of roads identified in the Haul Route Plan. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | The first NTP was issued on August 29, 2011. The road rehabilitation bond was submitted on September 28, 2011 in an amount consistent with the 1041 Permit and in compliance with the 30-day NTP. Pueblo County requested to increase the amount to \$16.5 million and Colorado Springs Utilities delivered the amount within the deadline. Roadway assessment and video documentation of the haul route were provided to Pueblo Countering Ostabes 2011. | | Programn |
| Mitigation Appendix CR-7, Project Detail, Item 1, p. 26 of 28 | If a financial instrument is selected, said financial instrument shall be held by Pueblo County until such time as the rehabilitation of Haul Route Plan roads are accepted by the County. | | County in October 2011. | | |
| Mitigation Appendix CR-7, Project Detail, Item 2, p. 26 of 28 | The financial instrument is to be for an amount sufficient to cover the estimated costs established in "Exhibit 4", for rehabilitation of the Haul Route Plan roads plus estimated increases in costs over time as represented by the Construction Cost Index. | | | | |
| Mitigation Appendix CR-7, Project Detail, Item 3, p. 26 of 28 | It will be at the discretion of the Public Works Director to determine when it is necessary to commence rehabilitation of individual roads identified in the Haul Route Plan. | | | | |
| Mitigation Appendix CR-7, Project Detail, Item 4, p. 26 of 28 | Upon request of the Public Works Director, the applicant will be required to submit funds to the Department necessary to perform the rehabilitation of the individual roads selected by the Director of Public Works. | | | | |
| Mitigation Appendix CR-7, Project Detail, Item 5, p. 26 of 28 | The applicant will have 30 days to provide the requested funds to the Department. Upon such a request and payment of the funds, the applicant will be relieved of any further rehabilitation, maintenance or warranty obligation for that road section. Upon receipt of the requested funds, the total value of the financial instrument may be reduced by a same amount, less any increased cost over estimated costs in "Exhibit 4", at the discretion of the applicant. | | | | |
| Mitigation Appendix CR-7, Project Detail, Item 6, p. 27 of 28 | Pueblo County will commence maintenance of rehabilitated roads upon their completion and final acceptance by the County. Attached as "Exhibit 3" is the minimum defined cross-section and treatment for identified Haul Route Plan roads. The minimum pavement section may change based upon the outcome of a "Pavement Structure Design" which conforms to the Standards. In any event, all reasonable costs associated with rehabilitation of Haul Route Plan roads will be borne solely by the applicant including engineering design, construction, drainage, etc. | 3 | | | |
| Mitigation Appendix CR-8, Drainage Calculations/Blow-off Valves, p. 27 of 28 | Applicant shall provide to the Department for review and approval, drainage calculations performed by a professional engineer licensed to practice in the State of Colorado, detailed plans on the "Blow-Off Valves". | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections | Colorado Springs Utilities submitted drainage calculations prepared by the designer for the blow-off valves in October 2011. The drainage structures and erosion control measures associated with the blow-off valves are shown on the referenced drawings. | e Drawings: S3-BP-1 S3-D-1 through S3-D-3 | Required erosion c |
| Mitigation Appendix CR-8, Project Detail, Item 1, p. 27 of 28 | The plans shall include any necessary drainage structures and erosion control measures and be incorporated into the construction plans. | of the construction documents. | | | |
| Mitigation Appendix CR-9, Stormwater Management Plan, p. 27 of 28 | Applicant shall submit a Stormwater Management Plan accepted by the responsible jurisdiction to the Department and incorporate that Stormwater Management Plan into the construction plans. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | Colorado Springs Utilities will submit a Stormwater Management Plan to the responsible jurisdiction. The Stormwater Management Plan is referenced in the drawings and specification section. | Drawings: S3-G-5 through S3-G-10 S3-EC-1-18 Specifications: 01 57 22 | Colorado the response reference |
| Mitigation Appendix CR-10, Future Roadways/Utilities, p. 27 of 28 | Applicant shall not unreasonably prohibit the installation of future roadways and utilities across the utility easement. Future roadways are expected to be surface crossings at existing grade for a typically defined roadway section in the Pueblo County Roadway Design and Construction Standards today or as modified in the future. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | The following criteria were established in order to meet this requirement: • Set the minimum pipeline depth at 7 ft and/or maintain a similar crown elevation to the Fountain Valley Authority pipeline so that the pipeline parallels at the following locations: • Road crossings | Drawings: S3-PP-2 through S3-PP- 29 | Not appli |
| Mitigation Appendix CR-10, Future Roadways/Utilities, Item 1, p. 27 of 28 | Applicant shall not unreasonably prohibit the installation of future roadways and utilities across the utility easement. Future roadways are expected to be surface crossings at existing grade for a typically defined roadway section in the Pueblo County Roadway Design and Construction Standards today or as modified in the future. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | Pueblo West Metropolitan District properties Existing utility easements This criteria was incorporated in the design of the pipeline that is shown ir the referenced drawings. | n | |
| Mitigation Appendix CR-11, Final Plans/Specifications, p. 28 of 28 | Applicant shall submit to Pueblo County, which reserves the right to review, the final construction plans and specifications, final Hau Route Plan, final Staging Area Plan, and other supporting documents and to modify these conditions of approval based upon that review to conform to final documents. | For the list of work packages provided in Section II, the conditions of this mitigation appendix will be addressed in each work package's construction documents (plans, specifications, and contract). The work package-specific PEPs will include references to the applicable sections of the construction documents. | Colorado Springs Utilities submitted the 100% design specifications and drawings, previously approved Haul Route Plan, Staging Area Plan, and other supporting documentation to Pueblo County in October 2011 and they were accepted by Pueblo County in November 2011. The draft Staging Area Plan was finalized in September 2011. | None Applicable | Colorado drawing, documer |

| | WORK PACKAGE: Juniper Pump Station | |
|-------|---|--|
| nces | Documentation of Compliance | Construction Document References |
| | Programmatic Requirement | None Applicable |
| D-3 | Required calculations will be submitted. The drainage structures and erosion control measures are shown on the referenced drawings. | Drawings: JPS: C-13/41 Specifications: 01 57 22 |
| G-10 | Colorado Springs Utilities will submit a Stormwater Management Plan to the responsible jurisdiction. The Stormwater Management Plan is referenced in the listed specifications. | Specifications: 01 57 22 |
| 3-PP- | Not applicable to this work package | None Applicable |
| | Colorado Springs Utilities will submit the 100% design specifications and drawing, Haul Route Plan, and Staging Area Plan and other supporting documentation to Pueblo County. | None Applicable |

Dewatering Activities and Excavation Locations in Pueblo County

Rock trenching, trench excavation, and dewatering activities occurred at the Juniper Pump Station work package. There was no excavation or dewatering activities at PDC1A, PDC1B, S1, S2, or S3 Pipeline work packages during the reporting period.

During the reporting period, work outside of normal working hours occurred on 4 days at JPS as described in the attached log. There was no work outside of normal working hours for the PDC1A, PDC1B, S1, S2, or S3 Pipeline work packages.

ATTACHMENT 7 Work Outside Normal Working Hours

| Work Package Day | Day | Date | Hours Worked | Reason |
|------------------|----------|-----------|--------------------|-----------------------------------|
| JPS | Saturday | 8/2/2014 | 7:00 a.m 4:30 p.m. | Maintaining construction schedule |
| JPS | Saturday | 9/6/2014 | 7:00 a.m 4:30 p.m. | Maintaining construction schedule |
| JPS | Saturday | 9/20/2014 | 7:00 a.m 4:30 p.m. | Maintaining construction schedule |
| JPS | Saturday | 9/27/2014 | 7:00 a.m 4:30 p.m. | Maintaining construction schedule |
| | | | | |